

BUFFALO SEWER AUTHORITY

SPDES Permit No. NY0028410

Quarterly Progress Report Reporting Period:

July 1 through September 30, 2025

Consent Judgement
Supreme Court of the State of New York
County of Erie

Index No. 816176/2025

Submission Date: November 15, 2025

Contents

1	INTRODUCTION.....	1
2	REQUIREMENTS DUE IN REPORTING PERIOD.....	3
3	COMPLETION OF WORK AND COSTS INCURRED SINCE PREVIOUS REPORT	4
3.1	Collection System Projects Narrative	5
3.2	NFA Projects Narrative	9
4	IMPLEMENTATION ISSUES AND REMEDIAL ACTIONS	11
4.1	Collection System Projects	11
5	BIRD ISLAND WWTF MONTHLY FACILITY OPERATIONS REPORTS AND NY ALERT INCIDENT REPORTS.....	12
6	CSO OUTFALL OPERATIONS AND MAINTENANCE	13
7	SEWERAGE BACKUPS AND BUILDING/PRIVATE PROPERTY BACKUPS	14
8	PERMIT APPLICATION STATUS	15
9	DELIVERABLES AND DATES OF SUBMISSION	16
10	NON-COMPLIANCE AND REMEDIAL STEPS.....	17
11	CERTIFICATION STATEMENT	18

Attachments

- A Completion of Work and Costs Incurred Since Previous Report
- B Bird Island WWTF Monthly Facility Operations Reports, NY Alert Incident Reports, and CSO Outfall Operations and Maintenance Activity Logs
- C Sewerage Backups and Building/Private Property Backups
- D Report of Noncompliance Event

1 INTRODUCTION

The Buffalo Sewer Authority (“BSA”) received approval of its Long-Term Control Plan (“LTCP”) from the United States Environmental Protection Agency (“USEPA”) and New York State Department of Environmental Conservation (“NYSDEC,” “DEC”) on March 18, 2014. The Authority entered into an Amended Administrative Order (“AO”) on April 16, 2014, with the USEPA. This AO established a schedule for implementation of the Authority’s LTCP, approved by the USEPA and NYSDEC.

On October 6, 2021, DEC and EPA approved BSA’s Collection System Model – Model Update Report (“2021 Approved Recalibrated Model”) which BSA used to analyze the physical and financial feasibility and efficacy of projects included in the 2014 LTCP. Based on the 2021 Approved Recalibrated Model, it was determined that certain collection systems projects included in the 2014 LTCP were not feasible or would not be able to achieve the Typical Year CSO activation limits, by receiving waterbody, associated with the 2014 LTCP. BSA conducted an optimization process and identified new Control Projects intended to improve utilization of existing system capacity and add conveyance and storage capacity where needed most to address activations.

In mid-2023, DEC, EPA and BSA agreed that BSA would submit a proposed amended LTCP to comply with the terms of its Permit and to achieve the Typical Year CSO activation limits, by receiving water body, associated with the 2014 LTCP. On December 22, 2023, BSA submitted a revised LTCP Optimization Bridging Document and LTCP Optimization Selected Alternative memo, including an updated schedule for the Control Projects.

On July 6, 2024, BSA prepared an initial LTCP Optimization Bridging Document to memorialize EPA, DEC, and BSA’s technical discussions, consensus, and their mutual decision to develop a proposed amended LTCP to modify, remove, and add projects and establish updated schedules.

On July 12, 2024, BSA submitted a further revised LTCP Optimization Selected Alternative memo (“the 2024 LTCP Optimization Selected Alternative”) and Bridging Document (“the 2024 Bridging Document”) which provided a detailed schedule and proposal of projects from the 2014 LTCP that had not been completed and that should be carried to a proposed amended LTCP and alternative projects that would replace or otherwise modify some of the projects from the 2014 LTCP (collectively, the “Control Projects”). The Control Projects include the NFA Projects and fifty-two (52) updated collection system projects.

On December 31, 2024, BSA submitted a revised schedule for the Control Projects (the “2024 Control Project Schedule”) that established each Control Project’s Design Start Date, Design Completion Date, Notice to Proceed Date, and Complete Construction Date. The 2024 Control Project Schedule requires all projects to be completed no later than December 31, 2040 (“the Date of Achievement of Complete Construction for Control Projects”).

On September 25, 2024, BSA submitted a Public Participation Plan which outlined procedures and a schedule to inform the public about the actions and projects outlined in the 2024 Bridging Document and the schedules set forth in the 2024 Control Project Schedule, which make up the 2024 LTCP Optimization Selected Alternative (Proposed Amended LTCP). DEC approved this Public Participation Plan on October 1, 2024, and BSA agreed to complete the Public Participation Plan process on the Proposed Amended LTCP within 12 months.

On September 19, 2025, BSA entered into a Consent Judgement that specified the requirements for BSA to submit, and upon DEC approval, implement an amended LTCP (“Amended LTCP”) to reduce the number of CSO discharges to waters of New York and the United States and achieve the Typical Year CSO activation limits, as defined by receiving waterbodies, as specified in its previous 2014 LTCP. The Amended LTCP will update and supersede the previously approved 2014 LTCP. The Consent Judgement requires that all capital control projects outlined in the approved Amended LTCP are to be completed no later than December 31, 2040.

2 REQUIREMENTS DUE IN REPORTING PERIOD

The Consent Judgement in part requires that BSA, upon the Effective Date until termination of the Judgement, submit Quarterly Progress Reports by the following dates each year:

- a. May 15 (covering the period January 1 through March 31);
- b. August 15 (covering the period April 1 through June 30);
- c. November 15 (covering the period July 1 through September 30); and,
- d. February 15 (covering the period October 1 through December 31).

The Quarterly Progress Report shall include BSA's activities with regard to Compliance Requirements, along with pertinent deliverables required to be submitted under the Consent Judgement, that occurred during the reporting period, and, at a minimum, shall include:

- a. The specific activities undertaken by BSA relating to completion of work required under the compliance schedules specified in the Consent Judgement and identification of those requirements which have been accomplished since the previous Quarterly Report;
- b. Any impediments encountered or anticipated by BSA in meeting the compliance schedules under the Consent Judgement, and the steps that have been taken by BSA to overcome such impediments or proposed solutions, including the anticipated dates by which steps will be taken to prevent future non-compliance;
- c. The status of Bird Island WWTF and CSO outfall operations and maintenance, based on monthly facility operations reports, when CSO outfalls were operated, and CSO outfall maintenance activity logs;
- d. If applicable, a list of Sewage Backups and Building/Private Property Backups with the following information:
 - i. Approximate location, date, time, and volume of the release; CSO tributary areas;
 - ii. Cause(s) or suspected causes(s) (e.g. pipeline failure, blockage, wet weather, etc.); and
 - iii. Steps taken or planned by BSA to minimize the recurrence of and mitigate the impact of the release.
- e. The status of permit applications necessary for implementation of LTCP projects;
- f. Reference to all the deliverables that have already been submitted to EPA and DEC, if any, and those deliverables' dates of submission; and
- g. A summary of costs incurred in implementing the LTCP since the previous quarterly report.

The Quarterly Progress Report shall also include a description of any non-compliance with the requirements of the Consent Judgement and an explanation of the likely cause and of the remedial steps taken, or to be taken, to prevent or minimize such non-compliance. If BSA violates, or has reason to believe that it may violate, any requirement of the Consent Judgement, BSA shall notify DEC of such violation and its likely duration, in writing, within 10 business Days with an explanation of the violation's likely cause and the remedial steps taken, or to be taken, to prevent

or minimize such violation. If the cause of the violation cannot be fully explained at the time the report is due, BSA shall state so in the report. BSA shall investigate the cause of the violation and then submit an amendment to the report, including a full explanation of the cause of the violation, within 20 Days of the Day BSA becomes aware of the cause of the violation.

BSA shall post on its public-facing website all quarterly reports submitted to DEC within seven Days of submission, except to the extent that any such report contains information that is exempted from public disclosure under state or federal law. Each submission shall remain on the public-facing website for a minimum of three years.

Each report submitted by BSA shall be signed by an official of the submitting party and include a certification.

This report serves as the November 15, 2025 Quarterly Progress Report, covering the period July 1, 2025 through September 30, 2025.

3 COMPLETION OF WORK AND COSTS INCURRED SINCE PREVIOUS REPORT

A general description of the work completed for the Proposed Amended LTCP Projects and the costs incurred for these projects during the current reporting period is provided in Attachment A. Items that have been completed have been highlighted green. Report Sections 3.1 and 3.2 further detail project updates and completion of work during the reporting period.

Discussions are ongoing regarding the Revised Bridging Document and future Amended LTCP projects as referenced in the Consent Judgement. By providing this information now, Buffalo Sewer is demonstrating a good faith effort to ensure that at such time as the Proposed Amended LTCP or future Amended LTCP replaces the 2014 LTCP as a compliance document, that reporting conforms to formatting agreeable to all parties and that during this transition period the regulatory agencies are kept apprised of our progress.

3.1 Collection System Projects Narrative

3.1.1 CSO 053_11 Canisius/ Jefferson Delavan OLS (Part of the East Delavan Sewer Project)

Public outreach, environmental and geotechnical investigations, and design activities continued during this period. The Draft Environmental Impact Statement (DEIS) was published on 7/9/2025 for Contract 2 and 3 work and the public comment period was open through 8/22/2025.

The 60% Design package (Drawings, Specifications, Technical Memorandum, Schedule, and Risk Register) for Contract 2 was completed on 7/1/2025.

The 30% Design package (Drawings, Specification TOC, Technical Memorandum, Schedule, and Risk Register) for Contract 3 was completed on 8/22/2025.

3.1.2 CSO 053_3.2 Bailey & Amherst RTC, Amherst Quarry PS RTC (Part of Scajaquada Creek and Black Rock Canal RTCs)

Construction activities continued, with substantial completion anticipated in December 2025.

Major construction activities/progress include:

- Bailey & E Amherst: Modifications continued with installation of the new channel gate, flow meter, and laser level sensor. Work also included construction of the new concrete risers and chamber roof, along with temporary pavement restoration. Additional activities included installation of the new PLC control panel and electrical cabinet, as well as electrical conduit runs from SPP 225 to the new control panel.

- Quarry Pump Station: factory acceptance testing was completed for new PLC control panel and preparation for laser level sensor mounting is underway.
- Niagara Metering Station: factory acceptance testing was completed for new PLC control panel.
- Quarterly EFC Program Compliance Reports were submitted to DEC.

3.1.3 CSO 010_1 Breckenridge Niagara RTC (Breckenridge St. CSO Control Project)

The construction contract was awarded to a contractor with an anticipated NTP of November 2025, pending NYSEFC financing approval. Pre-construction submittals have been prepared and the Preconstruction Kickoff Meeting was held on September 11, 2025. BSA and the design engineer are evaluating the contractor's proposed micro tunneling substitution request.

3.1.4 CSO 006_2 Gates Circle RTC (Part of Scajaquada Creek and Black Rock Canal RTCs) RTC

Construction activities continued, with substantial completion anticipated in January 2026. Major activities/progress include:

- SPP 332 modifications: Excavation of the control structure and core-cutting of the existing weir wall in preparation for slide gate installation.
- Delaware Avenue Work: Excavation and ongoing installation of the new doghouse MH-10, including pouring of the manhole base and riser sections.
- Property Easement: Approval of a new property easement agreement for electrical work between 50 and 54 Gates Circle.

3.1.5 CSO 053_10 SPP 229A RTC (Part of the East Delavan Sewer Project)

Contract 1 construction progressed as scheduled, and final completion is anticipated by December 31, 2025. Contract 2, which will complete the Contract 1 improvements, has advanced through 60% design.

3.1.6 CSO 053_2.5 SPP 337 (Colorado Street) Modification

Design continued at this location, with completion anticipated in Spring 2026. BSA and the design engineer met with the adjacent property owner and are in the process of negotiating an access agreement.

3.1.7 CSO 053_3.1 SPP 338 (Bailey and Kerns) Modification

A change order to add the SPP 338 construction phase to the Scajaquada Creek and Black Rock Canal RTCs construction project was approved at the June 2025 Board Meeting. The contractor is currently awaiting roadway permits from the City of Buffalo in order to proceed with the work. Construction continues with an anticipated substantial completion

date of March 2026. Major progress this period included the following activities associated with the Bailey Avenue & Kerns Avenue work:

- Smart Sewers Contract Change Order No. 1 was approved for the additional scope of work, including SPP 338 modifications.
- Factory acceptance testing was completed for the new PLC control panel.
- Relocation of the proposed electrical pole tie-in to the existing pole on Scajaquada Street was completed.
- The SPP 338 work associated with Change Order No. 1 is anticipated to extend substantial completion of the Smart Sewers project to March 2026; however, this remains more than two years ahead of the Control Project construction completion date.

3.1.8 CSO 053_8 SPP 341A (Genesee Street) Modification

90% Design was completed and the project is progressing to Final Design. This project will be advertised for bid on November 26, 2025 and bid opening is scheduled for January 13, 2026.

3.1.9 CSO 053_1.5 SPP 336B (Humboldt Parkway) Modification

Final design of this project was completed and the project was advertised for bid on October 28, 2025 with bids to be received on November 24, 2025.

3.1.10 CSO 053_1.4 Sidney Street OLS (CSO 053_5.2 Sidney-Lark RTC)

The Sidney–Lark RTC revised PER and the response letter to the original PER comments were submitted to the DEC on August 11, 2025. The final design contract was awarded in May 2025. The selected design firm is currently awaiting the Notice to Proceed, as the contract is under review by the City of Buffalo. The project tag has been updated to “CSO 053_5.2 Sidney–Lark RTC.” Note that a lawsuit has been lodged for this project.

3.1.11 CSO 053_13 SPP 165B (Humboldt and Delavan) Modification

Record drawings were finalized on July 30, 2025.

3.1.12 CSO 053_14 SPPs 175, 176, & 177 (Michigan Avenue) Modifications

Final design of this project was completed and project was advertised for bid on October 28, 2025 with bids to be received on November 24, 2025.

3.1.13 CSO 053_5.2 Edison & Martha OLS (Roosevelt Park OLS)

A contract for engineering services for final design was executed between BSA and the design firm. A kickoff meeting with BSA, Program Management, and the design team was held on July 30, 2025. Public outreach efforts continued, including a meeting with the Charter School of Inquiry on September 3, 2025. On November 7, 2025 a major conflict with the discharge manhole and a bridge abutment was identified,

3.1.14 CSO014_1.1 SPP206A&B RTC

The SPP206A&B RTC project was integrated into the Waterfront Park / Erie Basin OLS project framework. Preliminary design activities continued, including completion of the survey and utility data collection and incorporation of the updated plan and profile into the project base map. Evaluation of the RTC configuration and its interface with the Waterfront Park OLS dewatering system was initiated. Coordination continued with the Program Management Team to confirm the hydraulic boundary conditions and validate model linkages.

3.1.15 System_2_3 SPP339 (Texas and Kerns) Modification

Topographical survey was conducted and design has started.

3.1.16 System_2_4 Schiller Park OLS SPP340 Modification

Design has started on the project with evaluation of hydraulic characteristics to facilitate design sizing components is in progress.

3.1.17 CSO014_1.2 5.55 MG Erie Basin Marina OLS (Waterfront Park OLS)

Conceptual and field investigation coordination efforts continued. Key activities included:

- **Project Configuration and Design Framework:** The project tag has been updated to “CSO014_1.2 Waterfront Park OLS” to reflect the park affected by the project. SPP-206A & B RTC improvements will be delivered under the Waterfront Park OLS contract due to the proximity and operational interconnectedness of the two projects. Coordination is ongoing with the hydraulic modeling team to align with system model validation efforts (*see Section 4: Implementation Issues and Remedial Actions*).
- **Survey, Existing Conditions, and Base Mapping:** The topographic survey was finalized and incorporated into the base mapping. Utility information and record drawings were compiled and integrated into the base mapping as well.
- **Geotechnical and Field Investigations:** The geotechnical boring and utility test pit plan was finalized. Field investigations are scheduled to begin in December 2025, pending execution of the Park Access Agreement.
- **Environmental Review and Agency Coordination:** The SEQR process is progressing through involved-agency coordination following the BSA Board’s declaration of BSA as Lead Agency.
- **Stakeholder & Community Coordination:** Engagement continued with Buffalo Parks and partner agencies.

3.1.18 CSO013_1 SPP304 (Virginia St) Modification

Design initiation is underway, including review of existing conditions and development of preliminary design parameters.

3.1.19 CSO017_8 SPP326 (Oak and Swan) Modification

Design continued and preliminary computational fluid dynamics evaluations have been started at this site to determine the appropriate solution for increasing the underflow pipe size.

3.1.20 CSO064_1.1 CSO-064 (Louisiana St) ILS

Design has started for this project. The design engineer is currently coordinating with another design firm that has a streetscape project in this location.

3.1.21 CSO064_1.2 SPP 137 (Louisiana and Republic) Modification

Design has started for this project. The design engineer is currently coordinating with another design firm that has a streetscape project in this location.

3.2 NFA Projects Narrative

3.2.1 NFA Phase 1

Construction continued with the installation of a new stainless steel slide gate at the head of the Battery B Aeration Influent Channel. This installation allows for isolation of Battery B during construction and marks the beginning of the Battery B shutdown. During the period in which Battery B is offline, all flows through the secondary system are being routed to Battery A.

Progress has been made on several work items scheduled for completion during the Battery B shutdown, including removal of grit and PVC from the Aeration Tanks; installation of slide gates at the influent and effluent pipes in the Aeration Tanks; installation of a new fine bubble diffused aeration system; and replacement of RAS piping and associated appurtenances. Construction is progressing on schedule.

3.2.2 NFA Phase 2

For the Phase 2A contract, construction continued with substantial completion anticipated in December 2028. Key activities included submission of multiple shop drawings for equipment and materials, continued demolition work at the existing Sludge Pumping Station, site work and pile driving for the new odor control system equipment pads, and preparation of Primary Sedimentation Tank No. 4 for rehabilitation through demolition and repair of the outer wall.

For the Phase 2B contract, the Contract drawings and specifications are being finalized by consolidating the existing Contract 2A and 2B documents and incorporating design updates based on current site conditions, updated hydraulics, and design modifications such as added stop log storage, HRD conduit relocation, heat tracing, and removal of existing gates. Finalization and bidding of Contract 2B are pending the Board of the Buffalo Sewer Authority's decision regarding the Gate WW-17 change order under Contract 2A, which will determine whether additional scope items should be integrated into Contract 2B. BSA has agreed that modifications to the Bypass and Control Chamber originally included in the Gate 17 change order, specifically, demolition of Gates 20–26 and replacement with stop logs, will now be incorporated into Contract 2B. The current plan is to advertise Contract 2B for bid in Winter 2025/2026.

3.2.3 NFA Phase 3

The 30% design for proposed screening facilities at the aeration basin headworks was completed but found to be cost-prohibitive compared to upstream improvements.

Site visits revealed that all 16 final settling tanks have asymmetrical peripheral influent troughs, likely contributing to debris buildup and sludge settling. A CFD modeling effort was launched to assess the impact of this asymmetry on tank hydraulics.

Secondary clarifier performance testing in Battery A was conducted to collect data on hydraulic and treatment performance, providing a comparison point to prior testing in Battery B before Phase I improvements.

A hazardous materials sub-consultant is developing a sampling plan covering the full project scope.

4 IMPLEMENTATION ISSUES AND REMEDIAL ACTIONS

4.1 Collection System Projects

Project Names	Challenges	Remedial Actions
CSO 053_11 Canisius/ Jefferson Delavan OLS (Part of the East Delavan Sewer Project)	- As part of the SEQR DEIS public comment process, BSA received a formal comment from a key stakeholder, Canisius University, which currently owns part of the land where the project is sited. - The comment requested significant modifications to the Contract 3 30% Design (August 2025) and Contract 2 60% Design (July 2025). - Contrary to prior discussions, Canisius indicated opposition to the proposed acquisition of the Contract 3 site by the City and the use of the site by BSA for the installation of the proposed offline storage tank and associated facilities. - Canisius proposed relocating the offline storage project to the Contract 2 site, necessitating major redesign and revisions to hydraulic and civil layout assumptions. - Due to the magnitude of these changes, the SEQR process will require a Supplemental Environmental Impact Statement (SEIS) beginning in 2026. - The negotiations for legal land transfer between BSA and Canisius are in progress.	- Hazen & Sawyer has relocated the proposed offline storage tank and related facilities to the Contract 2 site based on discussions with BSA and Canisius. - Hazen is actively coordinating with BSA's QCCW Program Management Team (Arcadis) to obtain new hydraulic design constraints to advance revised design development. - Monthly coordination meetings are being held between Hazen and Canisius to address: - Design progress - Land transfer discussions - Construction staging and site logistics - Schedule impacts and mitigation - Community feedback and stakeholder communication - The upcoming SEQR Supplemental EIS process will formally document and evaluate the relocation and revised project approach. The SEIS will start in 2026.
- System_2 Schiller Park - CSO011_1.2 SPP024 Modification - CSO012_1.2 SPP023 Modification - CSO012_2.1 SPP296 Modification - CSO014_1.1 SPP206A&B RTC - CSO014_1.2 5.55 MG Erie Basin Marina OLS (Waterfront Park OLS)	During preliminary design, the project team identified opportunities to optimize offline storage tank sizing and further evaluate construction feasibility based on updated system performance information. These evaluations also affect associated SPP improvements and require alignment with system-wide hydraulic behavior.	The PMT, in coordination with BSA, initiated a collection system model validation effort to confirm right-sizing and system integration for the remaining LTCP projects. Design advancement for the listed projects has been temporarily paused or limited to site investigation activities, while modeling refinement is completed. Final project recommendations are expected by December 2025 and will continue to meet the implementation timeframes established under the Consent Judgment, including the December 2040 completion deadline.

5 BIRD ISLAND WWTF MONTHLY FACILITY OPERATIONS REPORTS AND NY ALERT INCIDENT REPORTS

BSA reports the status of the Bird Island WWTF through Monthly Facility Operations Reports (FORs). Each monthly report includes a summary of operations data, sewer inspection reports, a primary pollutant and monitoring summary, and partial treatment letters, along with comments, observations, operating problems, and critical equipment failures. Facility Operations Reports for this reporting period are included in Attachment B.

NY Alert Incident Reports issued during this reporting period, in accordance with the NY Sewage Pollution Right to Know Act, are also included in Attachment B. Each report identifies the discharge location, date, time, duration, volume, cause for discharge, and measures taken to contain the discharge.

6 CSO OUTFALL OPERATIONS AND MAINTENANCE

Monthly CSO Inspection Reports are included in the FORs available in Attachment B. Each Sewer Patrol Point is inspected monthly.

7 SEWERAGE BACKUPS AND BUILDING/PRIVATE PROPERTY BACKUPS

The list of Sewage Backups and Building/Private Property Backups is provided in Attachment C.

The following information for the Sewage Backups and Building/Private Property Backups is provided in Attachment C:

- i. Approximate location, date, time, and volume of the release; CSO tributary areas;
- ii. Cause(s) or suspected causes(s) (e.g. pipeline failure, blockage, wet weather, etc.); and
- iii. Steps taken or planned by BSA to minimize the recurrence of and mitigate the impact of the release.

8 PERMIT APPLICATION STATUS

The SEQR process for the projects listed below was initiated and Full Environmental Assessment Form (FEAF) Part I was completed and submitted to BSA for Lead Agency declaration:

- CSO014_1.1 SPP206A&B RTC
- CSO014_1.2 5.55 MG Waterfront Park (Erie Basin Marina) OLS

The Waterfront Park CSO Drilling Work Plan Fourth Street Former MGP, 91516 was submitted to NYSDEC on September 24, 2025. Comments were received on September 25, 2025, and the revised plan was submitted on October 14, 2025. The work plan was approved by NYSDEC on October 21, 2025.

9 DELIVERABLES AND DATES OF SUBMISSION

Deliverables to NYSDEC and the associated dates of submission during this reporting period include:

N o.	Deliverables	Date of Submission	Date of Approval
1	SPP338 Change Order	06/09/2025	09/09/2025
2	Breckenridge Plan Submission	07/15/2025	09/09/2025
3	CSO053_1.4 Sidney Real Time Control (RTC) Revised PER and Response to NYSDEC Comments	8/11/2025	
4	Genesee SPP341A – 90% Plans & Specs	<i>Submitted before Aug 14, 2025</i>	
6	South Buffalo PS Upgrades Bid Documents	8/15/2025	
7	Colorado – 60% Plans & Specs Brownfield Area adjacent to American Axle	08/27/2025 (sent to DER and DOW)	
8	September 2025 Semi-Annual Report	8/29/2025	
9	Annual PCM Report	8/29/2025	
10	GI Reporting Package (Raincheck 2.0) for September DEC Meeting	9/9/2025	
11	SVIs report for September DEC Meeting	9/11/2025	
12	Waterfront Park CSO Drilling Work Plan Fourth Street Former MGP, 91516	09/24/2025	10/21/2025
13	Michigan (175/176/177) – 90% Plans & Specs	<i>Submitted before Oct 09, 2025</i>	

10 NON-COMPLIANCE AND REMEDIAL STEPS

Reports of Noncompliance Events and associated remedial actions are reported in Attachment D.

11 CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



Rosaleen Nogle, PE, Principal Sanitary Engineer

11/15/2025

Date

**Attachment A – Completion of Work and Costs Incurred Since
Previous Report**

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
NFA Phase I	Original Estimate	\$ 7,190,000.00	\$ 64,710,000.00	\$ 71,900,000.00	Design Start	11/25/2019	11/25/2019	Complete
	Committed	\$ 785,137.00	\$ 60,553,128.00	\$ 61,338,265.00	Design Completion	6/23/2022	6/23/2022	Complete
	Forecast at Completion	\$ 785,137.00	\$ 60,553,128.00	\$ 61,338,265.00	Notice to Proceed	9/27/2022	9/27/2022	Complete
	To Date	\$ 785,137.00	\$ 40,213,300.00	\$ 40,998,437.00	Construction Completion	5/25/2030		
	This Report	\$ -	\$ 3,462,867.00	\$ 3,462,867.00				
NFA Phase II (Phase IIA and IIB)	Original Estimate	\$ 7,400,000.00	\$ 66,600,000.00	\$ 74,000,000.00	Design Start	10/28/2020	10/28/2020	Complete
	Committed	\$ 3,122,375.00	\$ 43,160,925.00	\$ 46,283,300.00	Design Completion	7/10/2025	12/12/2024	Complete
	Forecast at Completion	\$ 4,214,150.00	\$ 112,069,150.00	\$ 116,283,300.00	Notice to Proceed	7/23/2026		
	To Date	\$ 3,246,259.00	\$ 6,242,349.00	\$ 9,488,608.00	Construction Completion	12/26/2031		
	This Report	\$ 2,950,920.00	\$ 3,760,695.00	\$ 6,711,615.00				
NFA Phase III + Non-NFA Phase III Improvements	Original Estimate	\$ 15,000,000.00	\$ 135,000,000.00	\$ 150,000,000.00	Design Start	3/2/2024	4/26/2024	Complete
	Committed	\$ 4,840,000.00	\$ -	\$ 4,840,000.00	Design Completion	9/30/2027		
	Forecast at Completion	\$ 17,500,000.00	\$ 175,200,000.00	\$ 192,700,000.00	Notice to Proceed	3/31/2028		
	To Date	\$ 2,685,257.00	\$ -	\$ 2,685,257.00	Construction Completion	12/31/2031		
	This Report	\$ 680,928.00	\$ -	\$ 680,928.00				
Non-NFA Phase III Improvements	Original Estimate	\$ 7,500,000.00	\$ 67,500,000.00	\$ 75,000,000.00	Design Start	3/2/2024	4/26/2024	Complete
	Committed	\$ 484,000.00	\$ -	\$ 484,000.00	Design Completion	9/30/2027		
	To Date	\$ 77,481.70		\$ 77,481.70	Notice to Proceed	3/31/2028		
	This Report	\$ 70,643.45	\$ -	\$ 70,643.45	Construction Completion	6/30/2033		
Jefferson & Florida (SPP 170B) (2.6 MG) (M) Replaced by CSO053_11 1.5 MG Canisius/Jefferson Delevan OLS	Original Estimate	\$ 3,000,000.00	\$ 27,000,000.00	\$ 30,000,000.00	Design Start	12/1/2021	9/24/2021	Complete
	Committed	\$ 3,536,505.00	\$ 64,206,172.00	\$ 67,742,677.00	Design Completion	6/30/2026		
	Forecast at Completion	\$ 3,527,150.30	\$ 99,839,172.00	\$ 103,366,322.30	Notice to Proceed	11/19/2026		
	To Date	\$ 2,829,204.00	\$ -	\$ 2,829,204.00	Construction Completion	4/9/2032		
	This Report	\$ 451,295.10	\$ -	\$ 451,295.10				
Amherst Quarry OLS (M) Now CSO053_3.2 Bailey & Amherst, Amherst Quarry PS RTC	Original Estimate	\$ 215,087.20	\$ 1,935,784.80	\$ 2,150,872.00	Design Start	12/1/2021	4/8/2022	Complete
	Committed	\$ 959,931.00	\$ 3,326,320.00	\$ 4,286,251.00	Design Completion	11/27/2024	7/26/2024	Complete
	Forecast at Completion	\$ 959,931.00	\$ 3,326,320.00	\$ 4,286,251.00	Notice to Proceed	5/28/2025	3/14/2024	Complete
	To Date	\$ 815,940.00	\$ 2,028,966.00	\$ 2,844,906.00	Construction Completion	7/6/2028		
	This Report	\$ -	\$ 1,064,989.00	\$ 1,064,989.00				
Underflow Upsizing (CSO 008/010, 061, 004) (M) Replaced by CSO010_1 Breckenridge Niagara RTC	Original Estimate	\$ 363,661.70	\$ 3,272,955.30	\$ 3,636,617.00	Design Start	3/1/2022	6/15/2021	Complete
	Forecast at Completion	\$ 838,300.00	\$ 26,152,900.00	\$ 26,991,200.00	Design Completion	2/25/2025	2/4/2025	Complete
	Committed	\$ 838,300.00	\$ 26,152,900.00	\$ 26,991,200.00	Notice to Proceed	10/26/2025		
	To Date	\$ 835,250.00	\$ -	\$ 835,250.00	Construction Completion	1/31/2029		
	This Report	\$ -	\$ -	\$ -				
CSO006_2 Gates Circle RTC (Combined with Bailey & Amherst)	Original Estimate	\$ 283,528.70	\$ 2,551,758.30	\$ 2,835,287.00	Design Start	3/1/2022	4/8/2022	Complete
	Committed	\$ 929,540.00	\$ 4,157,900.00	\$ 5,087,440.00	Design Completion	10/8/2024	6/7/2023	Complete
	Forecast at Completion	\$ 929,540.00	\$ 4,157,900.00	\$ 5,087,440.00	Notice to Proceed	4/8/2025	3/14/2024	Complete
	To Date	\$ 910,735.00	\$ 2,536,207.50	\$ 3,446,942.50	Construction Completion	7/6/2028		
	This Report	\$ -	\$ 2,046,342.50	\$ 2,046,342.50				

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
CSO053_10 SPP229A RTC	Estimated	\$ 300,000.00	\$ 2,700,000.00	\$ 3,000,000.00	Design Start	3/1/2022	9/24/2021	Complete
	Committed	\$ 353,650.50	\$ 2,282,828.00	\$ 2,636,478.50	Design Completion	4/23/2024	3/25/2024	Complete
	To Date	\$ 318,286.00	\$ 1,461,737.50	\$ 1,780,023.50	Notice to Proceed	10/22/2024	10/7/2024	Complete
	This Report	\$ 9,354.70	\$ 1,012,339.50	\$ 1,021,694.20	Construction Completion	7/19/2026		
CSO053_12.2 Jefferson Ave GI	Estimated	\$ 152,000.00	\$ 1,368,000.00	\$ 1,520,000.00	Design Start	3/1/2022	9/14/2020	Complete
	Committed	\$ -	\$ -	\$ -	Design Completion			
	To Date	\$ 37,950.50		\$ 37,950.50	Notice to Proceed			
	This Report	\$ -	\$ -	\$ -	Construction Completion	6/14/2028		
CSO053_12.1 Jefferson Ave GI	Estimated	\$ 46,000.00	\$ 414,000.00	\$ 460,000.00	Design Start	3/1/2022	9/14/2020	Complete
	Committed	\$ -	\$ -	\$ -	Design Completion			
	To Date	\$ 37,950.50		\$ 37,950.50	Notice to Proceed			
	This Report	\$ -	\$ -	\$ -	Construction Completion	6/14/2028		
CSO053_3.3 Bailey & Minnesota SPP254 Modification (Combined with Bailey & Amherst)	Original Estimate	\$ 23,238.50	\$ 209,146.50	\$ 232,385.00	Design Start	3/1/2022	4/8/2022	Complete
	Committed	\$ 103,632.00	\$ 831,580.00	\$ 935,212.00	Design Completion	4/23/2024	6/7/2023	Complete
	Forecast at Completion	\$ 103,632.00	\$ 831,580.00	\$ 935,212.00	Notice to Proceed	10/22/2024	3/14/2024	Complete
	To Date	\$ 101,200.00	\$ 507,241.50	\$ 608,441.50	Construction Completion	7/19/2026		
	This Report	\$ 2,750.00	\$ 271,789.50	\$ 274,539.50				
Colorado ILS (M) Replaced by CSO053_2.5 SPP337 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 347,217.00	\$ -	\$ 347,217.00	Design Completion	6/30/2026		
	Forecast at Completion	\$ 347,217.00	\$ 15,652,000.00	\$ 15,999,217.00	Notice to Proceed	12/31/2026		
	To Date	\$ 121,678.00	\$ -	\$ 121,678.00	Construction Completion	12/29/2028		
	This Report	\$ 28,192.00	\$ -	\$ 28,192.00				
South Bailey ILS (M) Replaced with CSO053_3.1 SPP338 Modification	Original Estimate	\$ 400,000.00	\$ 3,600,000.00	\$ 4,000,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 53,499.33	\$ -	\$ 66,282.67	Design Completion	12/31/2025		
	Forecast at Completion	\$ 66,282.67	\$ 1,618,100.00	\$ 1,684,382.67	Notice to Proceed	6/30/2026		
	To Date	\$ 34,128.00	\$ -	\$ 14,758.00	Construction Completion	12/31/2027		
	This Report	\$ 19,370.00	\$ -	\$ 19,370.00				
SPP 341A Optimization Genesee & Kearns (M) Replaced by CSO053_8 SPP341A Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 463,632.00	\$ -	\$ 463,632.00	Design Completion	12/31/2025		
	Forecast at Completion	\$ 463,632.00	\$ 9,545,400.00	\$ 10,009,032.00	Notice to Proceed	6/30/2026		
	To Date	\$ 214,917.00	\$ -	\$ 214,917.00	Construction Completion	12/31/2027		
	This Report	\$ 124,358.00	\$ -	\$ 124,358.00				
CSO053_1.5 SPP336B Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 53,499.33	\$ -	\$ 66,282.67	Design Completion	12/31/2025		
	Forecast at Completion	\$ 66,282.67	\$ 1,618,100.00	\$ 1,684,382.67	Notice to Proceed	6/30/2026		
	To Date	\$ 41,952.00		\$ 42,365.00	Construction Completion	12/31/2027		
	This Report	\$ 11,546.00	\$ -	\$ 11,546.00				

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
SPP 336 A/B (SPP165A, SPP165B, SPP336A, SPP 336B) (4.2 MG) (M) Replaced by CSO053_1.4 3.26 MG Sidney OLS	Original Estimate	\$ 2,772,000.00	\$ 24,948,000.00	\$ 27,720,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 3,720,000.00	\$ -	\$ 3,720,000.00	Design Completion	6/30/2027		
	Forecast at Completion	\$ 3,720,000.00	\$ 39,930,000.00	\$ 43,650,000.00	Notice to Proceed	12/31/2027		
	To Date	\$ 400,505.00	\$ -	\$ 400,505.00	Construction Completion	12/31/2032		
	This Report	\$ 80,320.00	\$ -	\$ 80,320.00				
CSO053_13 SPP165B Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ -	\$ -	\$ -	Design Completion		7/30/2025	Record drawings updated
	To Date	\$ 32,350.00		\$ 32,350.00	Notice to Proceed	N/A	N/A	N/A
	This Report	\$ -	\$ -	\$ -	Construction Completion	N/A	N/A	N/A
CSO053_14 SPP175 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 53,499.33	\$ -	\$ 66,282.67	Design Completion	12/31/2025		
	Forecast at Completion	\$ 66,282.67	\$ 1,618,100.00	\$ 1,684,382.67	Notice to Proceed	6/30/2026		
	To Date	\$ 46,809.00		\$ 40,119.00	Construction Completion	12/31/2027		
	This Report	\$ 6,690.00	\$ -	\$ 6,690.00				
CSO053_5.2 Edison Martha OLS (Roosevelt Park OLS)	Original Estimate	\$ 3,724,000.00	\$ 33,516,000.00	\$ 37,240,000.00	Design Start	3/2/2024	2/1/2024	Complete
	Committed	\$ 1,848,450.00	\$ -	\$ 1,848,450.00	Design Completion	12/31/2026		
	Forecast at Completion	\$ 2,098,450.00	\$ 84,500,000.00	\$ 86,598,450.00	Notice to Proceed	6/30/2027		
	To Date	\$ 472,675.00		\$ 472,675.00	Construction Completion	6/30/2033		
	This Report	\$ 27,325.00	\$ -	\$ 27,325.00				
CSO014_1.1 SPP206A&B RTC	Original Estimate	\$ 400,000.00	\$ 3,600,000.00	\$ 4,000,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Committed	\$ -	\$ -	\$ -	Design Completion	3/31/2028		
	Forecast at Completion	\$ 400,000.00	\$ 6,000,000.00	\$ 6,400,000.00	Notice to Proceed	9/30/2028		
	To Date	\$ 23,350.00		\$ 23,350.00	Construction Completion	12/31/2030		
	This Report	\$ -	\$ -	\$ -				
System_2 Schiller Park OLS	Estimated	\$ 8,596,000.00	\$ 77,364,000.00	\$ 85,960,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Committed	\$ -	\$ -	\$ -	Design Completion	6/30/2028		
	To Date			\$ -	Notice to Proceed	12/31/2028		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2033		
System_2_3 SPP339 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Committed	\$ 64,698.00	\$ -	\$ 64,698.00	Design Completion	12/31/2026		
	Forecast at Completion	\$ 64,698.00	\$ 4,250,000.00	\$ 4,314,698.00	Notice to Proceed	6/30/2027		
	To Date	\$ 8,683.00		\$ 8,683.00	Construction Completion	6/30/2029		
	This Report	\$ 5,495.00	\$ -	\$ 5,495.00				

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
System_2_4 Schiller Park OLS SPP340 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Committed	\$ 64,698.00	\$ -	\$ 64,698.00	Design Completion	12/31/2026		
	Forecast at Completion	\$ 64,698.00	\$ 4,250,000.00	\$ 4,314,698.00	Notice to Proceed	6/30/2027		
	To Date	\$ 8,683.00		\$ 8,683.00	Construction Completion	6/30/2029		
	This Report	\$ 5,495.00	\$ -	\$ 5,495.00				
CSO-014/015 (0.8 MG) (M) Updated to larger tank: CSO014_1.2 5.55 MG Erie Basin Marina OLS	Original Estimate	\$ 6,244,000.00	\$ 56,196,000.00	\$ 62,440,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Committed	\$ 78,500.00	\$ -	\$ 78,500.00	Design Completion	3/31/2028		
	Forecast at Completion	\$ 4,389,240.00	\$ 89,814,860.00	\$ 94,204,100.00	Notice to Proceed	9/30/2028		
	To Date	\$ 48,600.00		\$ 48,600.00	Construction Completion	12/31/2033		
	This Report	\$ 16,200.00	\$ -	\$ 16,200.00				
CSO-013 (0.3 MG) (M) Replaced with CSO013_1 SPP304 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2026	3/3/2025	Complete
	Committed	\$ 64,698.00	\$ -	\$ 64,698.00	Design Completion	12/31/2027		
	Forecast at Completion	\$ 64,698.00	\$ 1,000,000.00	\$ 1,064,698.00	Notice to Proceed	6/30/2028		
	To Date	\$ 6,978.00		\$ 6,978.00	Construction Completion	12/31/2029		
	This Report	\$ 5,495.00	\$ -	\$ 5,495.00				
CSO017_8 SPP326 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2026	3/3/2025	Complete
	Committed	\$ 64,698.00	\$ -	\$ 64,698.00	Design Completion	12/31/2028		
	Forecast at Completion	\$ 64,698.00	\$ 6,000,000.00	\$ 6,064,698.00	Notice to Proceed	6/30/2029		
	To Date	\$ 6,978.00		\$ 6,978.00	Construction Completion	12/31/2030		
	This Report	\$ 5,495.00	\$ -	\$ 5,495.00				
CSO011_1.2 SPP024 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2026		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2029		
	To Date			\$ -	Notice to Proceed	6/30/2030		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2032		
CSO012_1.2 SPP023 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2026		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2029		
	To Date			\$ -	Notice to Proceed	6/30/2030		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2032		
CSO012_2.1 SPP296 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2026		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2029		
	To Date			\$ -	Notice to Proceed	6/30/2030		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2032		
CSO026_1.3 Collins Park OLS	Estimated	\$ 3,010,000.00	\$ 27,090,000.00	\$ 30,100,000.00	Design Start	3/3/2027		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2029		
	To Date			\$ -	Notice to Proceed	6/30/2030		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2035		

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
CSO027_1 SPP 317 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2027		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2028		
	To Date			\$ -	Notice to Proceed	6/30/2029		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2030		
CSO027_2 Babcock PS Weir Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2027		
	Last Report	\$ -	\$ -	\$ -	Design Completion	6/30/2029		
	To Date			\$ -	Notice to Proceed	12/31/2029		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2031		
CSO-055 (7.5 MG) (M) Updated to larger tank with new location: CSO055_1.5 11.55 MG Military Rd OLS	Estimated	\$ 9,688,000.00	\$ 87,192,000.00	\$ 96,880,000.00	Design Start	9/1/2027		
	Last Report	\$ -	\$ -	\$ -	Design Completion	9/30/2030		
	To Date			\$ -	Notice to Proceed	3/31/2031		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2036		
Northern Relief Sewer/ North Relief - Interceptor (M) New Configuration, tagged as System_1 Northern Relief Tunnel	Estimated	\$ 7,281,074.40	\$ 65,529,669.60	\$ 72,810,744.00	Design Start	9/1/2027		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2032		
	To Date			\$ -	Notice to Proceed	6/30/2033		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2040		
CSO017_9 SPP059 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/1/2028		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2030		
	To Date			\$ -	Notice to Proceed	6/30/2031		
	This Report	\$ -	\$ -	\$ -	Construction Completion	6/30/2033		
CSO027_3 SPP097 modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/1/2028		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2030		
	To Date			\$ -	Notice to Proceed	6/30/2031		
	This Report	\$ -	\$ -	\$ -	Construction Completion	6/30/2033		
CSO033_2 Clinton St OLS	Estimated	\$ 16,380,000.00	\$ 147,420,000.00	\$ 163,800,000.00	Design Start	3/3/2029		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2031		
	To Date			\$ -	Notice to Proceed	6/30/2032		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2036		
CSO033_3 SPP104 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2029		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2030		
	To Date			\$ -	Notice to Proceed	6/30/2031		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2032		
CSO017_10 SPP051 Modification	Estimated	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2029		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2030		
	To Date			\$ -	Notice to Proceed	6/30/2031		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2032		

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
CSO-064 (0.1 MG) (M) Replaced with CSO064_1.1 CSO-064 ILS	Original Estimate	\$ 400,000.00	\$ 3,600,000.00	\$ 4,000,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Forecast at Completion	\$ 400,000.00	\$ 4,000,000.00	\$ 4,400,000.00	Design Completion	6/30/2028		
	Last Report	\$ -	\$ -	\$ -	Notice to Proceed	12/31/2028		
	To Date	\$ 6,830.00		\$ 6,830.00	Construction Completion	6/30/2031		
	This Report	\$ 5,495.00	\$ -	\$ 6,830.00				
CSO006_3 Delavan Drain Weir Raising & RTC	Original Estimate	\$ 400,000.00	\$ 3,600,000.00	\$ 4,000,000.00	Design Start	3/3/2030		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2032		
	To Date			\$ -	Notice to Proceed	6/30/2033		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2036		
CSO064_1.2 SPP 137 Modification	Original Estimate	\$ 6,000.00	\$ 54,000.00	\$ 60,000.00	Design Start	3/3/2025	3/3/2025	Complete
	Forecast at Completion	\$ 60,000.00	\$ 1,000,000.00	\$ 1,060,000.00	Design Completion	6/30/2028		
	Last Report	\$ -	\$ -	\$ -	Notice to Proceed	12/31/2028		
	To Date	\$ 6,830.00		\$ 6,830.00	Construction Completion	6/30/2031		
	This Report	\$ 5,495.00	\$ -	\$ 6,830.00				
CSO-028/044/047 (2.3 MG) (M) Updated to smaller tank: CSO028_1 0.95 MG Hopkins & Osage OLS	Estimated	\$ 1,764,000.00	\$ 15,876,000.00	\$ 17,640,000.00	Design Start	3/3/2031		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2033		
	To Date			\$ -	Notice to Proceed	6/30/2034		
	This Report	\$ -	\$ -	\$ -	Construction Completion	9/30/2039		
CSO017_6 Bass Alley OLS	Estimated	\$ 3,262,000.00	\$ 29,358,000.00	\$ 32,620,000.00	Design Start	3/3/2031		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2033		
	To Date			\$ -	Notice to Proceed	6/30/2034		
	This Report	\$ -	\$ -	\$ -	Construction Completion	9/30/2039		
CSO033_1 Bailey & Regent OLS (Moreland Park)	Estimated	\$ 5,362,000.00	\$ 48,258,000.00	\$ 53,620,000.00	Design Start	3/2/2032		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2034		
	To Date			\$ -	Notice to Proceed	6/30/2035		
	This Report	\$ -	\$ -	\$ -	Construction Completion	9/30/2040		
CSO064_2 Perry Street Sanitary Sewer	Estimated	\$ 480,000.00	\$ 4,320,000.00	\$ 4,800,000.00	Design Start	3/3/2033		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2035		
	To Date			\$ -	Notice to Proceed	6/30/2036		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2038		
CSO017_1.1 SPP054 Sewer Separation	Estimated	\$ 70,000.00	\$ 630,000.00	\$ 700,000.00	Design Start	3/3/2033		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2035		
	To Date			\$ -	Notice to Proceed	6/30/2036		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2038		

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
Hertel North East ILS (M) Updated design (CSO055_1.1)	Estimated	\$ 400,000.00	\$ 3,600,000.00	\$ 4,000,000.00	Design Start	3/3/2034		
	Last Report	\$ -	\$ -	\$ -	Design Completion	12/31/2036		
	To Date			\$ -	Notice to Proceed	6/30/2037		
	This Report	\$ -	\$ -	\$ -	Construction Completion	12/31/2040		

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
<u>Green Infrastructure Projects</u>								
Waterbody and GI Projects Included	Costs	Design	Construct	Total	Project Milestone	Proposed Deadline	Actual Compeltion	Milestone Status
CSO053_9 (16.7 acres managed) Scajaquada Creek	Estimated	\$ 334,400.00	\$ 3,009,600.00	\$ 3,344,000.00	Start Date	3/2/2028		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2029		
	To Date			\$ -	40% Completion	3/1/2030		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2031		
					80% Completion	3/1/2033		
					100% Completion	3/1/2034		
CSO006_5 (52.5 acres managed) Black Rock Canal	Estimated	\$ 1,050,600.00	\$ 9,455,400.00	\$ 10,506,000.00	Start Date	3/3/2031		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2032		
	To Date			\$ -	40% Completion	3/1/2033		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2034		
					80% Completion	3/1/2036		
					100% Completion	3/1/2037		
CSO011_1.1 (19.9 acres managed) Niagara River	Estimated	\$ 398,200.00	\$ 3,583,800.00	\$ 3,982,000.00	Start Date	3/2/2032		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2034		
	To Date			\$ -	40% Completion	3/1/2036		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2037		
					80% Completion	3/1/2039		
					100% Completion	3/1/2040		
CSO055_3 (260.2 acres managed) Niagara River	Estimated	\$ 5,203,200.00	\$ 46,828,800.00	\$ 52,032,000.00	Start Date	3/2/2032		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2034		
	To Date			\$ -	40% Completion	3/1/2036		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2037		
					80% Completion	3/1/2039		
					100% Completion	3/1/2040		
CSO017_4 (37.5 acres managed) Buffalo River	Estimated	\$ 749,000.00	\$ 6,741,000.00	\$ 7,490,000.00	Start Date	3/3/2032		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2033		
	To Date			\$ -	40% Completion	3/1/2035		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2036		
					80% Completion	3/1/2038		
					100% Completion	3/2/2039		

Project Name and Tag	Costs	Design	Construction + CA/CI	Total	Project Milestone	Proposed Deadline	Actual Completion	Milestone Status
CSO026_4 (125.5 acres managed) Buffalo River	Estimated	\$ 2,510,400.00	\$ 22,593,600.00	\$ 25,104,000.00	Start Date	3/3/2032		
	Last Report	\$ -	\$ -	\$ -	20% Completion	3/1/2033		
	To Date			\$ -	40% Completion	3/1/2035		
	This Report	\$ -	\$ -	\$ -	60% Completion	3/1/2036		
					80% Completion	3/1/2038		
					100% Completion	3/2/2039		

Attachment B - Bird Island WWTF Monthly Facility Operations Reports, NY Alert Incident Reports, and CSO Outfall Operations and Maintenance Activity Logs

WASTEWATER FACILITY OPERATION REPORT FOR THE MONTH OF July 2025

SPDES PERMIT NO. NY - 0028410			FACILITY NAME Secondary Treatment Plant			FACILITY OWNER Buffalo Sewer Authority						FACILITY LOCATION Ft. of West Ferry Street							
Day	Date	Daily Precip. in/Day	VOL. OF SEWAGE TREATED			TEMP. (C)		pH(S.U.)				SETTLEABLE SOLIDS m/l		B.O.D. mg/l		SUSPENDED SOLIDS m/l			
			Inst.Max MGD	Daily Avg MGD	Inst.Min MGD	Influent (2)	Efflt. (2)	Influent Min Max		Effluent Min Max		Influent Max.	Effluent Max.	Influent Type	Effluent Type	Influent Type	Effluent Type		
P	Tue 1	T	340	132	61	20	21	6.9	7.1	7.2	7.4	3.9	0.1	71	5.0	118	S 7.0		
	Wed 2	0.00	126	90	61	20	21	6.6	6.9	7.1	7.3	1.2	0.1	112	4.9	64	6.8		
P	Thu 3	0.07	238	106	51	20	21	6.7	7.1	7.1	7.3	3.5	0.1	112	10.0	84	6.4		
	Fri 4	0.00	103	78	66	19	20	6.6	7.0	7.2	7.3	2.8	0.1	143	4.4	66	7.0		
	Sat 5	0.00	107	77	63	20	21	7.0	7.1	7.2	7.3	4.1	0.1	95	6.1	92	8.2		
	Sun 6	0.00	109	76	61	21	22	6.9	7.2	7.2	7.3	4.1	0.1	102	T 4.7	103	3.8		
	Mon 7	0.05	111	72	50	21	22	6.7	7.1	7.2	7.3	2.5	0.1	91	7.1	92	3.4		
	Tue 8	0.05	109	75	61	21	22	6.6	7.0	7.1	7.3	4.8	0.1	158	6.6	99	4.6		
	Wed 9	T	101	74	53	21	22	6.6	6.8	7.1	7.2	3.9	0.1	152	16.0	122	S 5.8		
	Thu 10	T	122	78	52	21	22	6.5	7.0	7.1	7.2	3.1	0.1	137	10.0	163	10.6		
P	Fri 11	0.00	119	76	41	21	22	6.6	7.0	7.2	7.3	3.3	0.1	112	S 10.0	92	S 5.6		
	Sat 12	0.12	188	100	57	20	21	6.7	7.0	7.2	7.3	10.4	0.1	127	H 14.0	174	12.0		
	Sun 13	0.00	92	65	52	22	23	6.9	7.0	7.2	7.3	3.2	0.1	83	H 9.0	79	16.0		
	Mon 14	T	113	72	60	22	23	6.4	7.1	7.1	7.4	1.2	0.2	127	10.0	93	19.0		
	Tue 15	0.00	115	73	63	22	23	6.5	6.8	7.2	7.3	1.8	0.1	110	8.9	78	6.6		
P	Wed 16	T	110	73	61	21	22	6.6	7.1	7.1	7.2	2.8	0.1	142	D 15.0	87	S 22.0		
	Thu 17	T	149	85	48	21	22	6.7	6.8	7.2	7.2	7.1	0.1	165	22.0	172	S 12.0		
	Fri 18	0.00	96	63	50	21	22	6.3	6.7	6.7	7.3	4.5	0.1	173	11.0	124	12.0		
	Sat 19	0.00	85	56	39	22	23	6.6	6.8	7.2	7.4	0.8	0.1	118	9.0	46	S 11.0		
P	Sun 20	0.01	220	92	48	23	24	6.5	6.8	7.2	7.2	4.8	0.1	122	T 7.4	69	5.8		
P	Mon 21	0.00	91	62	44	21	22	6.5	7.0	7.2	7.2	1.1	0.1	233	14.0	162	15.0		
	Tue 22	0.00	124	72	48	22	23	6.5	6.7	7.2	7.3	3.2	0.1	147	H,T 20.0	112	12.0		
	Wed 23	0.00	92	69	50	21	22	6.5	6.7	7.1	7.3	3.2	0.1	178	32.0	125	12.0		
	Thu 24	0.05	103	70	50	21	22	6.4	6.9	7.2	7.3	2.1	0.1	183	43.0	100	11.0		
P	Fri 25	0.12	240	103	60	23	24	6.4	6.6	7.0	7.3	6.1	0.1	218	40.0	197	13.0		
	Sat 26	T	94	67	52	23	24	6.4	6.9	7.1	7.2	3.1	0.1	124	H 25.0	101	10.0		
P	Sun 27	0.16	225	110	60	23	24	6.7	7.0	7.2	7.3	3.0	0.3	114	H 38.0	157	19.0		
	Mon 28	0.00	99	71	50	23	24	6.6	6.9	7.1	7.3	2.5	0.1	134	27.0	121	S 13.0		
	Tue 29	0.00	101	69	49	21	22	6.5	6.8	7.1	7.2	3.1	0.1	136	34.0	101	14.0		
P	Wed 30	0.00	137	80	42	21	22	6.4	6.7	7.1	7.3	2.1	0.3	137	37.0	77	23.0		
P	Thu 31	0.19	221	109	43	22	23	6.6	6.8	7.0	7.2	8.1	0.1	110	20.0	185	10.0		
Total Precip. 0.82			Monthly Average 81			Monthly Average Influent 21	Effluent 22	Min 6.3	Max 7.2	Min 6.7	Max 7.4	Monthly Max 10.4	Monthly Max 0.3	30 day flow-wght avg(1) Inf(mg/l) 132 Eff(mg/l) 16.3 %Rem 87.7			30 day flow-wght avg(1) Inf(mg/l) 115 Eff(mg/l) 10.6 %Rem 90.7		
30 Day Average Quantity Loading (1)													88866 lbs/day			76934 lbs/day			

(1) Refer to current edition of "Notice to SPDEF Permittees Regarding Use of the National Pollutant Discharge Elimination System (NPDES) Discharge Monitoring Report Form" for procedures to calculate loadings, flow-weighted average, geometric mean, maximum, minimum, percent removal, etc.

(2) If temperature is measured more than once a day, report the average for the day.

NOTE: Refer to current SPDES permit for specific monitoring requirements. Sample type for temperature, pH, settleable solids, chlorine residual and fecal coliform is grab.

New York State Department of Environmental Conservation

Division of Water

FACILITY MAILING ADDRESS (Street, City, State, Zip Code) Ft. of W. Ferry St., Buffalo, NY 14213					TELEPHONE NUMBER 716 851-4664	CHIEF OPERATOR'S NAME Alexander C. Emmerson Plant Superintendent	CERTIFICATION GRADE 4A
TOTAL PHOSPHORUS mg/l		CHLORINE RESIDUAL		FECAL COLIFORM	REMARKS Enter any other comments, observations, operating problems, equipment failure, etc.		
Influent Type	Effluent Type	Effluent mg/l Minimum	Maximum	Effluent MF or MPN/100ml			
P	1.80	0.81	0.56	1.06	38	The following reports for July 2025 are attached - Summary of operations data - Sewer inspection report. - Priority Pollutant and Monitoring Summary. - Partial treatment letters. - Non-compliance letter monthly average FE phosphates result >1.0 - Non-compliance letters for FE settleable solids daily average results >0.3 RWW pump 1 is out of service for discharge valve repair RWW pump 3 is out of service. SWW pump 3 is out of service for motor and discharge valve repair. SWW pump 5 is out of service for electrical repair. Digester #6 is out of service for cleaning and rehab Aeration tanks 1B, 2B, 3B, 4B, 5B, 6B, 7B and 8B are out of service for phase 1 of the secondary treatment rehab project. Final Clarifiers 1B, 2B, 3B, 4B, 5B, 6B, 7B and 8B are out of service for phase 1 of the secondary treatment rehab project. On Page 3 the sludge removal from plant figures represent the solids removed this month from Phase 1 of the secondary treatment capital project. Amount reported in tons not cu.yds.	
P	2.60	1.30	0.66	1.41	34		
P	2.50	0.40	0.70	1.40	63		
	3.20	1.30	0.73	1.40	37		
	2.80	0.91	0.54	1.15	402		
	3.60	1.80	0.69	1.10	40		
	2.80	2.50	0.65	1.26	78		
	3.20	1.50	0.88	1.10	123		
	3.40	1.60	0.70	1.02	38		
	3.40	0.30	0.57	1.10	36		
P	3.10	0.32	0.11	1.19	40		
P	3.20	0.60	0.67	1.06	48		
	2.20	0.78	0.63	1.13	170		
	3.00	1.40	0.70	1.23	131		
	3.10	1.20	0.63	1.50	183		
P	3.40	0.81	0.60	0.96	64		
P	4.00	0.80	0.45	1.10	67		
	3.60	0.50	0.72	1.22	102		
	2.60	0.55	0.04	1.20	30		
P	2.90	0.60	0.30	1.32	210		
P	3.80	1.60	0.45	1.25	79		
P	3.50	1.40	0.67	1.20	26		
	3.80	1.80	0.55	1.22	166		
	3.30	4.10	0.75	1.16	258		
P	3.80	2.40	0.52	1.16	220		
	2.90	1.00	0.61	1.09	255		
P	3.20	0.75	0.56	0.91	170		
	2.80	0.86	0.80	1.15	221		
P	3.30	5.40	0.69	1.20	1206		
P	3.70	2.80	0.35	1.30	3282		
P	2.70	0.35	0.21	2.20	824		
30 day flow-weighted avg(1) Influent(mg/l) Effluent(mg/l)		Monthly Minimum(1) Maximum(1)		30 day Geo. Mean(1)	All sample analyses are performed by the Buffalo Sewer Authority Lab # 10132 unless otherwise noted		
3.14 1.36		0.04 2.20		116			
779.95 lbs/day							

Effect on Receiving Stream

NAME OF RECEIVING STREAM			
DATE	STATION	PARAMETER	RESULT

Name and amount of chemicals used in treatment process

during month:

a. NaOCl	76313
b. Polymer-thick.	180330
c. Polymer-cond.	61584

d.
e.
f.gals.
lbs.
lbs.
lbs.
lbs.

Amount of electrical power consumed:

a. Commercial	4237657
b. Stand-by	

kilowatt hours
kilowatt hours

Amount of fuel consumed:

a. Natural Gas	94737000
b. Oil	
c. Gasoline	
d. Coal	
e. Digester Gas	13598242
f. Propane	

cubic feet
gallons
gallons
tons
cubic feet
gallons

Sludge removal from plant:

a. Amount	1510	cu.yds
b. Solid Content		%
c. Volatile Solids Content		%
d. Disposal Site		

Other Solid Wastes:

a. Screenings	93860	lbs.
b. Grit	28300	lbs.
c. Ashes	511.87	tons
d.		
e.		
f.		
g. Disposal Site		

Digester Gas Wasted	1490970	cubic feet
---------------------	---------	------------

Labor Expended:

POSITION NAME	NUMBER FULL TIME	NUMBER PART TIME	TOTAL HOURS

I hereby affirm, under penalty of perjury that information provided on this form is true to the best of my knowledge and belief. False statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law.

Signature of Chief Operator or Designated Facility Representative

BUFFALO SEWER AUTHORITY

SECONDARY TREATMENT BYPASS

July 2025

Report Date: 08/27/2025

EVENT COMPOSITE																		
Day Date		Start Time	End Time	Duration, Hours	FLOW, MG #001	CHLORINE RESIDUAL, mg/l MAX	Sample Time		FECAL COLIFORMS Col/ 100 mL 7Day G.M.		SET. SOLIDS mL/L	OIL & GREASE mg/L *	BOD mg/L	SUSP. SOLIDS mg/L	AMM-ONIA as NH3 mg/L *	lbs/ day	NITRO-GEN TKN mg/L *	TOT. PHOS-PHATES mg/L
Tue	1	00:00	07:07	7.12	33	1.1	00:01 (Carry)		790000		2.3	10.3	86	160	H 2.70	< 743	5.50	1.90
							01:00		2300	200693	0.4							
Thu	3	06:46	14:07	7.35	24	0.1	09:46		5400000		0.1					650		
							09:46 (Comp.)					12.8	81	103	3.20		6.80	1.00
							13:46		170000	310343	0.3							
Sat	12	09:34	18:00	8.43	25	0.1			5400000		2.0					36		
							12:34 (Comp.)		2400000	3600000	2.5	5.5	116	137	0.17		11.00	2.80
							16:34									752		
Thu	17	16:25	22:12	5.78	8	0.1	19:25 (Comp.)		16000000	5918909	0.1	B	168	140	11.00	2389	14.00	3.10
Sun	20	17:07	24:00	6.88	22	0.1			16000000	16000000	0.8							
							20:07 (Comp.)					22.6	202	110	13.00		18.00	3.50
Mon	21	00:00	04:53	4.88	8		00:07		3500000		0.1							
							04:07		16000000	10942259	0.4					2292		
Tue	22	00:57	05:55	4.97	21	0.1	03:57 (Comp.)		16000000	11806185	0.1							
							03:57					38.1	210	120	13.00	1391	17.00	3.90
Fri	25	16:36	21:37	5.02	20	0.3	19:26 (Comp.)		16000000	11806185	0.3							
							19:26					10.9	158	242	8.40	1942	12.00	3.60
Sun	27	06:01	16:52	10.85	44	0.4	09:01 (Comp.)		5400000		0.3							
							09:01		1300000	6820154	0.2	8.2	85	61	5.30		7.60	1.90
Wed	30	09:27	24:00	14.55	22	0.1	13:01 (Comp.)									1741		
							12:27		2400000		0.1	B	172	53	9.40		16.00	2.60
							12:27		1700000		2.5							
							16:27		16000000	4407641	0.2							
Thu	31	00:00	21:53	21.88	56		20:27 (Carry)								9.40	4390		
							00:01		5400000		0.5							
							00:27		9200000		0.8							
							04:27		2400000		0.6							
							08:27		5400000		2.1							
							12:27		490000		0.2							
							16:27		1700000	3544506	0.4							
							20:27											

BUFFALO SEWER AUTHORITY

SECONDARY TREATMENT BYPASS

July 2025

Report Date: 08/27/2025

									EVENT COMPOSITE							
Day Date	Start Time	End Time	Duration, Hours	FLOWS, MG #001	CHLORINE RESIDUAL, mg/l MAX	Sample Time	FECAL COLIFORMS Col./ 100 mL	7Day G.M.	SET. SOLIDS mL/L	OIL & GREASE mg/L *	BOD mg/L	SUSP. SOLIDS mg/L	AMM-ONIA as NH3 mg/L *	lbs/ day	NITRO-GEN TKN mg/L *	TOT. PHOS-PHATES mg/L
TOTAL				284						108.4						
MAXIMA					1.1		16000000	16000000	2.5	38.1	210	242	13.00	4390	18.00	3.90
MINIMA																
AVERAGE							2801510				142	125	7.56	1633	11.99	2.70
COUNT				11			G.M.									

NOTE: A time of "00:00" stands for 12 Midnight.

G.M Geometric Mean

FWA Flow-Weighted Average

B Below Reporting Limit

N Not Detected

* HEM, TKN, and NH3 are analyzed by contract lab #10026

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 1

July 2025	WEATHER, FLOWS & TEMPERATURES												Laboratory analyses performed by NELAC accredited laboratory 10132 and/or 10026	
	PRECIPITATION		FLOWS (MGD)					TEMPERATURES						
	RAIN	SNOW	SEWAGE				AIR	SEWAGE						
				RAW		#001	FE	MAX	[F]	AVG	[F]	FE		
DAY DATE	INCHES	INCHES	MAX	AVG	MIN	(MG)		MAX	MIN	AVG	RAW	FE		
Tue 1	T	0	340	132	61	33	84	79	67	73	69	70		
Wed 2	0	0	126	90	61		91	80	64	72	67	69		
Thu 3	.07	0	238	106	51	24	75	81	61	71	67	69		
Fri 4	0	0	103	78	66		72	79	55	67	67	69		
Sat 5	0	0	107	77	63		76	86	61	74	69	70		
Sun 6	0	0	109	76	61		76	90	72	81	70	72		
Mon 7	.05	0	111	72	50		72	84	69	77	70	72		
Tue 8	.05	0	109	75	61		76	74	65	70	70	72		
Wed 9	T	0	101	74	53		73	79	63	71	70	72		
Thu 10	T	0	122	78	52		73	85	66	76	70	72		
Fri 11	0	0	119	76	41		76	87	67	77	70	72		
Sat 12	.12	0	188	100	57	25	70	92	69	81	69	70		
Sun 13	0	0	92	65	52		67	86	75	81	71	73		
Mon 14	T	0	113	72	60		72	85	71	78	72	74		
Tue 15	0	0	115	73	63		69	90	70	80	71	73		
Wed 16	T	0	110	73	61		72	91	68	80	70	72		
Thu 17	T	0	149	85	48	8	69	80	63	72	70	72		
Fri 18	0	0	96	63	50		58	77	57	67	69	71		
Sat 19	0	0	85	56	39		54	82	58	70	71	73		
Sun 20	.01	0	220	92	48	22	60	83	65	74	73	75		
Mon 21	0	0	91	62	44	8	55	73	58	66	69	71		
Tue 22	0	0	124	72	48	21	55	79	53	66	72	74		
Wed 23	0	0	92	69	50		66	88	59	74	70	72		
Thu 24	.05	0	103	70	50		67	89	67	78	70	72		
Fri 25	.12	0	240	103	60	20	79	82	73	78	73	75		
Sat 26	T	0	94	67	52		68	88	70	79	74	76		
Sun 27	.16	0	225	110	60	44	70	84	72	78	74	76		
Mon 28	0	0	99	71	50		69	88	68	78	73	75		
Tue 29	0	0	101	69	49		67	90	70	80	70	72		
Wed 30	0	0	137	80	42	22	47	88	69	79	69	71		
Thu 31	.19	0	221	109	43	56	46	72	58	65	72	74		
12-MONTH FLOW AVG: 109 MGD														
TOTAL ASH: 511.87 tons														
POLYMER THICK.: 180330 lbs														
POLYMER COND.: 61584 lbs														
ELECTRICITY: 4237657 kwatts														
SCREENINGS: 93860 lbs														
DIG. GAS-METERED: 15089212 cu.ft.														
USED: 13598242 cu.ft.														
WASTED: 1490970 cu.ft.														
LBS POLY/DT COND: 53 lbs														
LBS POLY/DT THCK: 100 lbs														

TERMS: #001 Primary Treatment Discharge
RAW Raw Sewage Influent
PFO Primary Treatment Flow Out
ATI Aeration Flow IN
FE Plant Final Effluent

T Trace
TS Total Solids
TSS Total Suspended Solids
VM Volatile Matter
MGD Million Gallons per Day

NOTES:

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

July 2025
PAGE 2

July 2025	pH (S.U.)						SETTLEABLE SOLIDS (mL/L)											
	RAW INFLUENT			FINAL EFFLUENT			RAW INFLUENT								FINAL EFFLUENT			
	DAY	DATE	MIN	MAX	AVER	MIN	MAX	AVER	1 A.M.	5 A.M.	9 A.M.	1 P.M.	5 P.M.	9 P.M.	MAX	AVER	MAX	AVER
Tue	1	6.9	7.1	7.0	7.2	7.4	7.3	3.9	3.5	3.0	3.6	0.2	0.1	3.9	2.4	<0.1	<	0.1
Wed	2	6.6	6.9	6.8	7.1	7.3	7.2	0.3	0.7	0.1	0.3	1.1	1.2	1.2	0.6	<0.1	<	0.1
Thu	3	6.7	7.1	6.9	7.1	7.3	7.2	0.2	0.4	3.5	0.7	2.0	1.5	3.5	1.4	0.1	<	0.1
Fri	4	6.6	7.0	6.7	7.2	7.3	7.3	1.0	2.8	1.1	1.4	1.0	1.9	2.8	1.5	<0.1	<	0.1
Sat	5	7.0	7.1	7.1	7.2	7.3	7.3	1.1	0.7	0.8	3.5	3.8	4.1	4.1	2.3	<0.1	<	0.1
Sun	6	6.9	7.2	7.1	7.2	7.3	7.3	4.1	3.9	3.6	2.8	1.7	2.3	4.1	3.1	<0.1	<	0.1
Mon	7	6.7	7.1	7.0	7.2	7.3	7.3	2.1	2.3	0.6	1.3	2.5	2.4	2.5	1.9	<0.1	<	0.1
Tue	8	6.6	7.0	6.9	7.1	7.3	7.2	2.6	2.4	1.1	2.7	4.6	4.8	4.8	3.0	<0.1	<	0.1
Wed	9	6.6	6.8	6.7	7.1	7.2	7.2	3.9	1.9	2.0	0.3	3.1	3.3	3.9	2.4	<0.1	<	0.1
Thu	10	6.5	7.0	6.8	7.1	7.2	7.2	2.0	3.1	3.1	2.6	1.3	0.6	3.1	2.1	<0.1	<	0.1
Fri	11	6.6	7.0	6.8	7.2	7.3	7.2	0.3	1.1	1.8	3.3	2.0	2.0	3.3	1.8	<0.1	<	0.1
Sat	12	6.7	7.0	6.8	7.2	7.3	7.2	2.0	2.5	5.5	10.4	5.0	4.1	10.4	4.9	<0.1	<	0.1
Sun	13	6.9	7.0	6.9	7.2	7.3	7.2	3.2	2.1	0.8	1.2	0.5	0.9	3.2	1.5	<0.1	<	0.1
Mon	14	6.4	7.1	6.9	7.1	7.4	7.2	0.3	0.6	0.4	0.8	1.2	1.0	1.2	0.7	<1.8	<	0.2
Tue	15	6.5	6.8	6.7	7.2	7.3	7.2	1.8	0.5	0.3	0.2	0.8	1.4	1.8	0.8	<0.1	<	0.1
Wed	16	6.6	7.1	6.8	7.1	7.2	7.2	1.4	0.4	1.1	2.8	2.6	0.8	2.8	1.5	<0.1	<	0.1
Thu	17	6.7	6.8	6.8	7.2	7.2	7.2	2.9	1.2	0.4	1.9	4.5	7.1	7.1	3.0	<0.1	<	0.1
Fri	18	6.7	6.8	6.7	7.2	7.3	7.3	4.5	3.8	0.2	0.4	0.6	0.6	4.5	1.7	<0.1	<	0.1
Sat	19	6.6	6.8	6.7	7.2	7.4	7.3	0.5	0.8	0.3	0.3	0.3	0.7	0.8	0.5	<0.1	<	0.1
Sun	20	6.5	6.8	6.7	7.2	7.2	7.2	0.3	0.3	0.8	1.5	1.8	4.8	4.8	1.6	<0.1	<	0.1
Mon	21	6.5	7.0	6.7	7.2	7.2	7.2	0.5	0.5	0.6	0.6	1.1	0.6	1.1	0.7	<0.1	<	0.1
Tue	22	6.5	6.7	6.6	7.2	7.3	7.2	0.3	3.2	0.7	0.8	0.4	0.4	3.2	1.0	<0.1	<	0.1
Wed	23	6.5	6.7	6.6	7.1	7.3	7.3	0.6	3.2	0.9	0.7	3.0	2.9	3.2	1.9	<0.1	<	0.1
Thu	24	6.4	6.9	6.7	7.2	7.3	7.3	0.9	2.1	1.8	2.0	1.5	0.7	2.1	1.5	<0.1	<	0.1
Fri	25	6.4	6.6	6.5	7.0	7.3	7.2	1.4	0.3	1.0	0.2	5.7	6.1	6.1	2.5	<0.1	<	0.1
Sat	26	6.4	6.9	6.7	7.1	7.2	7.2	3.1	2.8	1.7	2.5	2.6	3.1	3.1	2.6	<0.1	<	0.1
Sun	27	6.7	7.0	6.8	7.2	7.3	7.3	2.1	2.3	3.0	2.3	2.0	2.3	3.0	2.3	<3.0	<	0.3
Mon	28	6.6	6.9	6.8	7.1	7.3	7.2	1.2	1.6	0.1	0.1	2.1	2.5	2.5	1.3	<0.6	<	0.1
Tue	29	6.5	6.8	6.6	7.1	7.2	7.1	3.0	2.7	1.9	1.8	2.3	3.1	3.1	2.5	<0.1	<	0.1
Wed	30	6.4	6.7	6.5	7.1	7.3	7.2	2.1	0.8	0.9	1.2	2.1	1.9	2.1	1.5	2.0	<	0.3
Thu	31	6.6	6.8	6.7	7.0	7.2	7.1	2.4	2.5	4.1	8.1	3.2	1.8	8.1	3.7	<0.1	<	0.1
TOTALS																		
MAXIMA			7.2	7.1		7.4	7.3	4.5	3.9	5.5	10.4	5.7	7.1	10.4	4.9	3.0	<	0.3
MINIMA		6.4		6.5	7.0		7.1								0.5		<	0.1
AVERAGES				6.8			7.2	1.8	1.8	1.5	2.0	2.1	2.3		1.9		<	0.1
COUNT								31	31	31	31	31	31		186			

July 2025
PAGE 3

[illegible]

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 4

July 2025		SUSPENDED SOLIDS										TOTAL PHOSPHATES (as P)					
DAY DATE		RAW mG/L	7DAY AVG	RAW 1000#	PFO mG/L	ATI mG/L	FE mG/L	7DAY AVG	FE 1000#	7DAY AVG	% REMOVAL DAILY	AVG	RAW mG/L	RAW 1000#	FE mG/L	FE 1000#	% REM
Tue	1	118		130.4	61	78	7.0		4.9		94.1		1.8	1.99	0.81	0.57	71.53
Wed	2	64		48.2	60	57	6.8		5.2		89.4		2.6	1.96	1.30	0.99	49.46
Thu	3	84		74.5	44	107	6.4		4.0		92.4		2.5	2.22	0.40	0.25	88.74
Fri	4	66		42.7	46	53	7.0		4.2		89.4		3.2	2.07	1.30	0.79	62.04
Sat	5	92	119	59.4	67	86	8.2	6.9	5.2	4.48	91.1	93.3	2.8	1.81	0.91	0.58	68.18
Sun	6	103		65.2	52	67	3.8		2.4		96.3		3.6	2.28	1.80	1.14	49.91
Mon	7	92		55.0	45	72	3.4		2.0		96.3		2.8	1.67	2.50	1.49	10.75
Tue	8	99		62.1	60	73	4.6		2.9		95.4		3.2	2.01	1.50	0.95	52.63
Wed	9	122		75.5	80	99	5.8		3.6		95.2		3.4	2.10	1.60	0.98	53.39
Thu	10	163		106.3	93	86	10.6		6.5		93.5		3.4	2.22	0.30	0.18	91.71
Fri	11	92		58.6	62	77	5.6		3.6		93.9		3.1	1.97	0.32	0.20	89.69
Sat	12	174	121	144.7	59	147	12.0	6.5	7.0	3.99	93.1	95.2	3.2	2.66	0.60	0.35	86.85
Sun	13	79		42.7	67	94	16.0		9.0		79.7		2.2	1.19	0.78	0.44	63.25
Mon	14	93		55.7	91	101	19.0		11.4		79.6		3.0	1.80	1.40	0.84	53.26
Tue	15	78		47.4	40	94	6.6		3.8		91.5		3.1	1.88	1.20	0.70	63.07
Wed	16	87		53.2	67	96	22.0		13.1		74.7		3.4	2.08	0.81	0.48	76.74
Thu	17	172		122.2	66	92	12.0		6.9		93.0		4.0	2.84	0.80	0.46	83.70
Fri	18	124		64.8	73	113	12.0		5.8		90.3		3.6	1.88	0.50	0.24	87.25
Sat	19	46	97	21.4	48	65	11.0	14.1	5.0	7.86	76.1	84.0	2.6	1.21	0.55	0.25	79.54
Sun	20	69		53.0	37	51	5.8		2.9		91.6		2.9	2.23	0.60	0.30	86.51
Mon	21	162		84.3	57	181	15.0		6.9		90.7		3.8	1.98	1.60	0.73	62.96
Tue	22	112		67.0	66	88	12.0		5.5		89.3		3.5	2.09	1.40	0.64	69.24
Wed	23	125		71.6	78	92	12.0		6.6		90.4		3.8	2.18	1.80	1.00	54.24
Thu	24	100		58.3	72	102	11.0		6.1		89.0		3.3	1.92	4.10	2.28	-18.82
Fri	25	197		170.0	63	129	13.0		8.6		93.4		3.8	3.28	2.40	1.58	51.69
Sat	26	101	124	56.6	50	93	10.0	11.3	5.6	6.04	90.1	91.9	2.9	1.63	1.00	0.56	65.34
Sun	27	157		144.3	57	142	19.0		11.2		87.9		3.2	2.94	0.75	0.44	85.01
Mon	28	121		71.2	54	87	13.0		7.5		89.3		2.8	1.65	0.86	0.50	69.88
Tue	29	101		58.3	52	116	14.0		7.9		86.1		3.3	1.90	5.40	3.03	-59.06
Wed	30	77		51.5	60	103	23.0		9.0		70.1		3.7	2.48	2.80	1.10	55.67
Thu	31	185		168.9		167	10.0		3.8		94.6		2.7	2.46	0.35	0.13	94.61
TOTALS				2385.0					188.0					64.58		24.18	
MAXIMA		197	124	170.0	93	181	23.0	14.1	13.1	7.86	96.3		4.0	3.28	5.40	3.03	94.61
MINIMA		46		21.4	37	51	3.4		2.0		70.1	84.0	1.8	1.19	0.30	0.13	-59.06
AVERAGES		111		76.93	61	97	10.9		6.1		90.2		3.1	2.08	1.37	0.78	56.34
COUNT																	

AVG. RAWLBS/CAP: 0.22

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 5

July 2025		DISINFECTION			COLIFORMS - Colonies/100ml					
		CHLORINE RESID. (mg/L)		NaOCl						
DAY DATE		HOURLY MIN MAX	DAILY AVG	gal/d	RAW DAILY G.M.	FE FECAL			DAILY G.M.	WEEKLY G.M.
						6 AM	10 AM	2 PM		
Tue	1	0.56	1.06	0.87	3786		59	45	20	38
Wed	2	0.66	1.41	0.98	1378	24.00	18	110	20	34
Thu	3	0.70	1.40	0.99	2098		18	790	18	63
Fri	4	0.73	1.40	1.00	2582		78	18		37
Sat	5	0.54	1.15	0.77	2404	490	330			402
Sun	6	0.69	1.10	0.93	2635	40				40
Mon	7	0.65	1.26	0.95	2497	18	340	78		78
Tue	8	0.88	1.10	0.95	1814	18	130	790		123
Wed	9	0.70	1.02	0.91	2034	68	18	45		38
Thu	10	0.57	1.10	0.92	2577	18	140	18		36
Fri	11	0.11	1.19	0.92	2350	40	78	20		40
Sat	12	0.67	1.06	0.88	2731	130	18			48
Sun	13	0.63	1.13	0.81	3342	170				170
Mon	14	0.70	1.23	0.97	4368	170	170	78		131
Tue	15	0.63	1.50	0.87	1991	19	700	460		183
Wed	16	0.60	0.96	0.78	2073	18	45	330		64
Thu	17	0.45	1.10	0.92	2283	330	45	20		67
Fri	18	0.72	1.22	0.91	2885	1300	45	18		102
Sat	19	0.04	1.20	0.80	2875	45	20			30
Sun	20	0.30	1.32	0.70	1720	210				210
Mon	21	0.45	1.25	0.88	2259	220	20	110		79
Tue	22	0.67	1.20	0.94	2046	19	45	20		26
Wed	23	0.55	1.22	0.91	2399	2300	110	18		166
Thu	24	0.75	1.16	0.94	2379	78	1300	170		258
Fri	25	0.52	1.16	0.91	2309	2300	68	68		220
Sat	26	0.61	1.09	0.88	2212	700	93			255
Sun	27	0.56	0.91	0.72	2183	170				170
Mon	28	0.80	1.15	0.95	2532	170	130	490		221
Tue	29	0.69	1.20	0.89	2503	130	2755	4900		1206
Wed	30	0.35	1.30	0.77	2967	1700	16000	1300		3282
Thu	31	0.21	2.20	0.80	2101	940	170	3500		824
TOTALS				76313						
MAXIMA			2.20	1.00	4368	24.00	2300	16000	4900	3282
MINIMA		0.04		0.70	1378	24.00	18	18	18	26
AVERAGES				0.88	2462	24.00 G.M.				116 G.M.
COUNT						31	27	22		

G.M. Geometric Mean

(Raw values are in million colonies/100ml total coliforms.)
(Effluent Coliforms are in colonies/100ml.)

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 6

July 2025		SLUDGE INVENTORY			PRIMARY REMOVAL													
					GRIT				PRIMARY SLUDGE					THICKENED RAW SLUDGE				
DAY DATE		A	B	TOTAL 1000#	TS %	VM %	WET SOLIDS 1000#	DS 1000#	1000G	TS %	1000#	VM %	pH	FLOW 1000G	TS %	TS 1000#	VM %	VM 1000#
Tue	1	875	0	875	92.6	2.7			1007.8	0.50	42.03	55.4	6.4					
Wed	2	903	0	903	90.3	4.3			1016.2	0.20	16.95	49.1	6.5					
Thu	3	874	0	874	83.1	8.6			885.8	0.20	14.78	56.5	6.6					
Fri	4	860	0	860	88.6	6.6			805.8	0.50	33.60	66.0	6.2					
Sat	5	851	0	851					837.4	0.40	27.93	69.3	5.9					
Sun	6	863	0	863	85.5	11.1			844.3	0.40	28.17	75.9	6.5					
Mon	7	870	0	870	80.3	14.3			803.3	0.30	20.10	72.1	6.5					
Tue	8	893	0	893	78.1	16.4			1009.6	0.60	50.52	71.4	5.7					
Wed	9	876	0	876	83.2	9.7			1173.8	0.10	9.79	65.4	6.3					
Thu	10	848	0	848	87.4	5.8			1184.1	0.10	9.88	75.8	6.8					
Fri	11	814	0	814	81.1	9.1			909.3	0.30	22.75	69.9	6.2					
Sat	12	750	0	750					829.8	0.70	48.44	66.9	5.7					
Sun	13	706	0	706	76.7	22.0			695.3	0.20	11.60	57.3	6.7					
Mon	14	678	0	678	84.8	11.7			738.9	0.30	18.49	66.4	6.2					
Tue	15	665	0	665	93.5	9.4			745.0	0.10	6.21	56.6	6.7					
Wed	16	633	0	633	90.3	4.5			738.2	0.20	12.31	66.0	6.5					
Thu	17	620	0	620	70.0	19.7			737.2	1.00	61.48	75.3	5.8					
Fri	18	603	0	603	83.3	2.4			747.9	1.60	99.80	76.2	6.9					
Sat	19	548	0	548					754.1	0.40	25.16	70.6	5.7					
Sun	20	550	0	550	78.2	13.2			804.1	0.10	6.71	52.4	6.8					
Mon	21	559	0	559	79.6	16.2			811.1	0.70	47.35	68.0	5.8					
Tue	22	571	0	571	83.2	14.3			808.1	0.60	40.44	68.3	6.3					
Wed	23	558	0	558	92.0	11.7			807.2	0.30	20.20	71.6	6.3					
Thu	24	539	0	539	93.0	10.9			814.6	0.10	6.79	57.4	6.5					
Fri	25	514	0	514	80.1	12.9			820.9	0.20	13.69	64.2	6.5					
Sat	26	514	0	514					827.8	0.90	62.13	56.3	6.0					
Sun	27	485	0	485	78.1	15.9			1070.9	0.30	26.79	58.9	6.9					
Mon	28	470	0	470					1229.6	0.10	10.25	41.2	7.0					
Tue	29	472	0	472	91.2	4.0			1240.0	1.60	165.47	66.0	5.4					
Wed	30	495	0	495	89.6	4.6			821.0	0.10	6.85	66.0	6.6					
Thu	31	493	0	493	87.2	5.4			940.0	0.10	7.84	50.8	7.1					
TOTALS		20951	0	20951					27459.3		974.51							
MAXIMA		903	0	903	93.5	22.0			1240.0	1.6	165.47	76.2	7.1					
MINIMA		470	0	470	70.0	2.4			695.3	0.1	6.21	41.2	5.4					
AVERAGES		676	0	676	84.7	10.3			885.8	0.4	31.44	64.0	6.4					
COUNT																		

CF/MG: 11.3 GRIT: 28300 LBS.

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 7

July 2025		THICKENERS											THICKENERS TOTAL		SUBN		
		THICKENER FEED			THICKENED SLUDGE												
DAY DATE		FLOW 1000G	TSS mG/L	TSS 1000#	TS %	VM %	pH	To Mix Tanks FLOW 1000G	TS 1000#	To Digesters FLOW 1000G	TS 1000#	Total FLOW 1000G	TS 1000#	VM 1000#	TS 1000#	VM 1000#	TSS mG/L
Tue	1	2438	5324	108.2	12.1	51.9				191.7	193.5	191.8	193.5	100.4	193.5	100.4	61
Wed	2	1330	4758	52.8	10.1	52.0				191.7	161.5	191.8	161.5	84.0	161.5	84.0	53
Thu	3	1626	9998	135.6	5.6	66.2				187.0	87.3	187.0	87.3	57.8	87.3	57.8	4
Fri	4	1795	17040	255.1	5.5	68.4				344.5	158.0	344.5	158.0	108.1	158.0	108.1	40
Sat	5	1835	12542	191.9	5.5	68.0				344.5	158.0	344.5	158.0	107.4	158.0	107.4	181
Sun	6	1932	13680	220.4	5.1	68.3				332.0	141.2	332.0	141.2	96.5	141.2	96.5	160
Mon	7	1900	10934	173.3	5.1	69.0				332.0	141.2	332.0	141.2	97.4	141.2	97.4	128
Tue	8	2107	14024	246.5	5.6	70.4				326.5	152.5	326.5	152.5	107.3	152.5	107.3	23
Wed	9	2343	5192	101.4	5.6	72.4				326.5	152.5	326.5	152.5	110.4	152.5	110.4	4
Thu	10	2470	9226	190.1	6.5	45.3				358.7	194.4	358.7	194.4	88.1	194.4	88.1	36
Fri	11	2281	3634	69.1	5.3	72.2				391.7	173.1	391.7	173.1	125.0	173.1	125.0	56
Sat	12	2314	4878	94.1	5.4	71.7				391.7	176.4	391.7	176.4	126.5	176.4	126.5	52
Sun	13	2192	4642	84.9	5.5	71.8				379.1	173.9	379.1	173.9	124.9	173.9	124.9	26
Mon	14	2083	3812	66.2	5.3	71.1				318.0	140.6	318.0	140.6	99.9	140.6	99.9	16
Tue	15	2031	3174	53.8	5.0	73.6				276.5	115.3	276.5	115.3	84.8	115.3	84.8	36
Wed	16	2035	4402	74.7	5.2	73.4				307.0	133.1	307.0	133.1	97.7	133.1	97.7	4
Thu	17	2034	5580	94.7	5.3	73.3				307.0	135.7	307.0	135.7	99.5	135.7	99.5	124
Fri	18	2045	6158	105.0	5.9	74.1				278.4	137.0	278.4	137.0	101.5	137.0	101.5	4
Sat	19	1545	4168	53.7	5.0	73.4				209.9	87.5	209.9	87.5	64.2	87.5	64.2	5
Sun	20	1602	2558	34.2	4.8	73.3				160.0	64.1	160.0	64.1	47.0	64.1	47.0	2
Mon	21	1688	6650	93.6	5.8	69.4				189.8	91.8	189.8	91.8	63.7	91.8	63.7	13
Tue	22	2002	9328	155.8	5.4	72.2				279.9	126.0	279.9	126.0	91.0	126.0	91.0	8
Wed	23	2093	8500	148.4	5.0	70.3				309.7	129.1	309.7	129.1	90.8	129.1	90.8	16
Thu	24	2204	2272	41.8	5.4	76.7				309.7	139.5	309.7	139.5	107.0	139.5	107.0	16
Fri	25	2305	5294	101.8	5.2	74.9				307.9	133.5	307.9	133.5	100.0	133.5	100.0	39
Sat	26	2324	5142	99.7	6.1	68.8				318.0	161.8	318.0	161.8	111.3	161.8	111.3	45
Sun	27	2258	9090	171.2	5.6	70.9				318.0	148.5	318.0	148.5	105.3	148.5	105.3	3
Mon	28	2028	3154	53.3	6.4	65.4				206.4	110.2	206.4	110.2	72.1	110.2	72.1	166
Tue	29	2038	5650	96.0	5.9	64.6				206.4	101.6	206.4	101.6	65.6	101.6	65.6	70
Wed	30	1941	5344	86.5	5.1	71.4				233.8	99.4	233.8	99.4	71.0	99.4	71.0	21
Thu	31	2225	8072	149.8	5.2	70.9				291.8	126.5	291.8	126.5	89.7	126.5	89.7	2
TOTALS		63045		3603.6				0.1	0.1	8926	4244.8	8926	4244.9	2895.9	4244.9	2895.9	
MAXIMA		2470	17040	255.1	12.1	76.7				0.0	391.7	391.7	194.4	126.5	194.4	126.5	181
MINIMA		1330	2272	34.2	4.8	45.3				0.0	160.0	160.0	64.1	47.0	64.1	47.0	2
AVERAGES		2034	6910	116.2	5.8	68.9	0.0		0.0	287.9	136.9	287.9	136.9	93.4	136.9	93.4	46
COUNT																	

Thickener Feed Flow is the Total of
WAS (A & B Batteries), scum and raw sludge.

Terms: Subn. Thickener Subnatent

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 8

July 2025		DIGESTER CONTENTS																															
		#1								#2								#3								#4							
		TS	VM	pH	ALK	VA	VA/	SLDG	TS	VM	pH	ALK	VA	VA/	SLDG	TS	VM	pH	ALK	VA	VA/	SLDG	TS	VM	pH	ALK	VA	VA/	SLDG				
DAY DATE		%	%		mG/L	mG/L	ALK	TEMP	%	%		mG/L	mG/L	ALK	TEMP	%	%		mG/L	mG/L	ALK	TEMP	%	%		mG/L	mG/L	ALK	TEMP				
Tue	1	3.7	53.3	7.6	6020	690	0.115	97	3.7	53.1	7.6	6230	660	0.106	99	3.8	53.3	7.5	6090	645	0.106	100								99			
Wed	2							98							99							101								100			
Thu	3							99							100							102	3.8	51.4	7.5	6240	810	0.130	100				
Fri	4							99							100							102							100				
Sat	5							99							100							103							100				
Sun	6							100							101							104							100				
Mon	7							100							100							104							99				
Tue	8	3.7	53.0	7.5	6030	705	0.117	100	3.7	52.6	7.6	6220	540	0.087	100	3.9	53.4	7.6	6100	660	0.108	104							99				
Wed	9							100							100							102							98				
Thu	10							100							99							101	3.9	53.7	7.4	5980	585	0.098	98				
Fri	11							100							99							100							97				
Sat	12							99							99							100							97				
Sun	13							99							99							99							97				
Mon	14							99							99							99							99				
Tue	15	3.8	54.4	7.5	5970	690	0.116	99	3.8	54.5	7.5	6180	720	0.117	100	3.9	54.8	7.5	5830	660	0.113	98							100				
Wed	16							99							100							98							100				
Thu	17							98							99							97	3.8	55.5	7.4	5820	690	0.119	100				
Fri	18							98							99							97							100				
Sat	19							98							100							97							100				
Sun	20							99							100							96							100				
Mon	21							98							100							96							100				
Tue	22	3.6	54.6	7.6	5880	705	0.120	99	3.6	53.3	7.6	6170	735	0.119	100	3.7	55.4	7.5	5930	630	0.106	96							100				
Wed	23							99							100							96							100				
Thu	24							99							100							95	3.9	54.1	7.6	6010	735	0.122	99				
Fri	25							98							100							95							99				
Sat	26							98							100							95							99				
Sun	27							98							100							95							99				
Mon	28							98							100							95							99				
Tue	29	3.6	54.6	7.5	5840	615	0.105	99	3.6	54.2	7.6	6010	615	0.102	101	3.7	55.3	7.4	5820	660	0.113	95							99				
Wed	30							99							101							95							100				
Thu	31							98							100							94	3.7	55.5	7.5	5890	630	0.107	99				
TOTALS																																	
MAXIMA		3.8	54.6	7.6	6030	705	0.120	100	3.8	54.5	7.6	6230	735	0.119	101	3.9	55.4	7.6	6100	660	0.113	104	3.9	55.5	7.6	6240	810	0.130	100				
MINIMA		3.6	53.0	7.5	5840	615	0.105	97	3.6	52.6	7.5	6010	540	0.087	99	3.7	53.3	7.4	5820	630	0.106	94	3.7	51.4	7.4	5820	585	0.098	97				
AVERAGES		3.7	54.0	7.5	5948	681	0.114	99	3.7	53.5	7.6	6162	654	0.106	100	3.8	54.4	7.5	5954	651	0.109	98	3.8	54.0	7.5	5988	690	0.115	99				
COUNT																																	

TERMS: ALK Alkalinity (as Calcium Carbonate)
V.A. Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 9

July 2025	DIGESTER CONTENTS														DIGESTERS COMBINED OUTFLOW (DFO)				
	#5							#6							TS %	VM %	FLOW 1000G	TS 1000#	VM 1000#
DAY DATE	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP					
Tue 1							96								5.1	42.0	192.8	82.01	34.44
Wed 2							98								3.6	52.2	209.6	62.93	32.85
Thu 3	3.6	54.3	7.5	5900	570	0.097	99								4.0	49.8	243.2	81.12	40.40
Fri 4							101								4.1	48.4	247.1	84.48	40.89
Sat 5							103								3.8	52.5	247.1	78.30	41.10
Sun 6							103								3.9	52.0	240.1	78.11	40.61
Mon 7							103								3.6	53.1	242.3	72.75	38.63
Tue 8							102								3.9	50.3	247.0	80.33	40.41
Wed 9							100								3.3	52.6	255.4	70.29	36.97
Thu 10	3.8	56.7	7.4	5780	585	0.101	100								4.1	50.2	255.4	87.32	43.84
Fri 11							98								3.9	53.4	239.8	78.00	41.65
Sat 12							96								3.9	53.9	235.8	76.68	41.33
Sun 13							97								3.8	55.0	235.8	74.71	41.09
Mon 14							96								3.4	55.6	235.2	66.68	37.08
Tue 15							96								3.6	54.3	181.3	54.42	29.55
Wed 16							95								3.7	54.8	190.4	58.75	32.20
Thu 17	3.8	57.4	7.4	5460	630	0.115	93								3.6	54.0	230.4	69.16	37.35
Fri 18							92								3.6	54.4	230.4	69.16	37.63
Sat 19							93								4.6	45.6	225.4	86.46	39.43
Sun 20							93								3.6	54.4	225.9	67.82	36.89
Mon 21							93								3.6	55.6	228.0	68.47	38.07
Tue 22							90								3.6	55.0	241.7	72.57	39.91
Wed 23							89								3.5	54.8	241.7	70.55	38.66
Thu 24	3.6	57.1	7.4	5510	750	0.136	92								3.4	56.6	123.4	34.98	19.80
Fri 25							91								3.6	54.9	170.6	51.22	28.12
Sat 26							90								4.1	54.4	170.6	58.34	31.73
Sun 27							89								3.6	55.4	169.9	51.00	28.26
Mon 28							89								5.3	39.5	282.4	124.80	49.30
Tue 29							90								3.8	49.3	282.4	89.48	44.11
Wed 30							94								3.7	53.9	235.2	72.56	39.11
Thu 31	3.6	58.2	7.4	5600	630	0.113	91								3.7	55.1	240.1	74.09	40.82
TOTALS																	6995.8	2247.56	1162.23
MAXIMA	3.8	58.2	7.5	5900	750	0.136	103								5.3	56.6	282.4	124.80	49.30
MINIMA	3.6	54.3	7.4	5460	570	0.097	89								3.3	39.5	123.4	34.98	19.80
AVERAGES	3.7	56.7	7.4	5650	633	0.112	95				0	0		0	3.8	52.4	225.7	72.50	37.49
COUNT																			

TERMS: ALK Alkalinity (as Calcium Carbonate)
VA Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025
PAGE 10

July 2025		ACTIVATED SLUDGE PROCESS										SLUDGE FILTRATION											
		MIXED LIQUORS				RETURNED (RAS)		WASTED (WAS)				FFI					CFI						
		A Battery MLSS SVI mG/L	B Battery MLSS SVI mG/L	A Battery TSS VM mG/L %	B Battery TSS VM mG/L %	A Battery FLOW TSS MGD 1000#	B Battery FLOW TSS MGD 1000#	TOTAL TSS 1000#	TS %	VM %	pH	FLOW 1000G	TS 1000#	VM 1000#	FLOW 1000G	TS 1000#	VM 1000#						
DAY DATE																							
Tue	1	2972	125			10724	68.8			1.24	110.61	0.19		110.6	3.6	54.1	7.7			257	77.2	41.8	
Wed	2	3490	100			11088	68.1			0.31	29.05	0.00		29.1	3.5	52.2	7.7			257	75.1	39.2	
Thu	3	3080	131			10898	68.9			0.74	67.30	0.00		67.3	3.6	52.1	8.1			288	86.5	45.1	
Fri	4	3524	125			11040	72.8			0.99	91.08	0.00		91.1	3.6	51.7	7.8			288	86.4	44.7	
Sat	5	3551	128			11022	71.9			1.00	91.70	0.00		91.7	3.7	51.8	7.7			270	83.2	43.1	
Sun	6	3358	123			11138	72.9			1.09	101.04	0.00		101.0	3.6	51.9	7.7			288	86.4	44.9	
Mon	7	4191	102			11332	73.0			1.10	103.67	0.00		103.7	3.7	52.6	7.7			291	89.8	47.2	
Tue	8	4000	105			10714	72.2			1.10	98.06	0.00		98.1	3.6	52.6	7.7			292	87.7	46.1	
Wed	9	3536	124			9018	71.3			1.17	87.89	0.00		87.9	3.6	52.9	7.6			302	90.8	48.0	
Thu	10	3217	117			9660	75.4			1.29	103.61	0.00		103.6	3.5	53.6	7.6			289	84.2	45.2	
Fri	11	2535	135			9138	74.1			1.37	104.54	0.00		104.5	3.6	53.8	7.7			237	71.2	38.3	
Sat	12	2423	120			7506	71.4			1.48	92.89	0.00		92.9	3.5	53.7	7.6			288	84.1	45.1	
Sun	13	2513	125			10958	77.0			1.50	136.75	0.00		136.8	3.6	54.5	7.6			287	86.2	47.0	
Mon	14	2949	99			8968	75.9			1.34	100.50	0.00		100.5	3.6	54.4	7.6			227	68.0	37.0	
Tue	15	2801	106			8116	73.8	8116	73.8	1.29	87.01	0.00	0.01	87.0	3.6	54.8	7.6			220	65.9	36.1	
Wed	16	2098	111			7816	77.5			1.30	84.50	0.00		84.5	3.6	54.8	7.6			244	73.2	40.1	
Thu	17	2216	162			7300	79.8			1.30	78.96	0.00		79.0	3.6	53.4	7.7			294	88.3	47.2	
Fri	18	2651	248			6970	76.5			1.30	75.39	0.00		75.4	3.6	56.2	7.7			120	36.0	20.2	
Sat	19	1669	438			6640	78.9			0.79	43.82	0.00		43.8	3.5	54.6	7.7			286	83.5	45.6	
Sun	20	2672	200			7274	78.6			0.80	48.41	0.00		48.4	3.5	54.5	7.7			286	83.4	45.4	
Mon	21	2301	331			7020	77.7			0.88	51.36	0.00		51.4	3.5	55.5	7.6			285	83.2	46.2	
Tue	22	2830	295			6882	79.9			1.19	68.54	0.00		68.5	3.5	54.4	7.7			302	88.2	48.0	
Wed	23	2498	241			6896	78.1			1.29	73.93	0.00		73.9	3.3	53.9	7.6			94	25.9	14.0	
Thu	24	2416	243			7066	83.2			1.39	81.89	0.00		81.9	3.4	55.8	7.6			274	77.6	43.3	
Fri	25	1848	213			10200	84.7			1.48	126.24	0.00		126.2	3.5	56.1	7.6			233	67.9	38.1	
Sat	26	2931	225			7164	63.8			1.50	89.41	0.00		89.4	3.2	54.7	7.6			256	68.2	37.3	
Sun	27	2003	234			7566	74.1			1.19	74.88	0.00		74.9	3.4	55.9	7.5			283	80.3	44.9	
Mon	28	2305	306			7692	72.4			0.80	51.18	0.00		51.2	3.4	55.2	7.5			251	71.2	39.3	
Tue	29	2547	208			7624	76.0			0.80	50.73	0.00		50.7	3.3	52.0	8.0			47	12.8	6.7	
Wed	30	1572	529			6868	73.9			1.12	64.15	0.00		64.1	3.4	55.9	7.8			293	83.2	46.5	
Thu	31	2953	304			7756	72.3			1.29	83.14	0.00		83.1	3.4	54.7	7.7			298	84.6	46.3	
TOTALS										35.4	2552.2	0.2		2552							2330.4	1257.8	
MAXIMA		4191	529			11332	84.7	8116	73.8	1.50	136.8	0.19		136.8	3.7	56.2	8.1			302	90.8	48.0	
MINIMA		1572	99			6640	63.8	8116	73.8	0.31	29.05	0.00	0.01	29.1	3.2	51.7	7.5			47	12.8	6.7	
AVERAGES		2763	195	0	0	8711	74.7	8116	73.8	1.1	82.3	0.0		82.3	3.5	54.0	7.7			256	75.2	40.6	
COUNT																							

TERMS: MLSS Mixed Liquor Suspended Solids
SVI Sludge Volume Index
FFI Sludge Flow to Filter Presses

July 2025
PAGE 11

TERMS: FFO Filter Press Filtrate

BUFFALO SEWER AUTHORITY

July 2025

MONTHLY FUEL COST ANALYSIS


July 2025		FUEL COST/MCF = 3.17												
						NO. 1 INCINERATOR			NO. 2 INCINERATOR			NO. 3 INCINERATOR		
		TOTAL WET TONS BURNED	SLUDGE ANALYSIS		M/V RATIO	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON
DAY DATE		TS	VM											
Tue	1	82.31	23.40	53.20	6.15				254974	82.31	9.82		1042	
Wed	2	80.32	23.30	52.40	6.28				296398	80.32	11.70		1081	
Thu	3	102.73	22.30	51.80	6.73				299633	102.73	9.25		1085	
Fri	4	112.79	22.80	51.80	6.54				273069	112.79	7.67		2571	
Sat	5	98.54	25.40	52.30	5.62				238762	98.54	7.68		1125	
Sun	6	127.46	23.70	52.00	6.19				257488	127.46	6.40		1304	
Mon	7	129.85	22.50	52.80	6.52				270055	129.85	6.59		1275	
Tue	8	133.63	22.80	53.20	6.36				251830	133.63	5.97		1106	
Wed	9	142.60	22.70	53.20	6.40				282867	142.60	6.29		2419	
Thu	10	141.63	23.10	53.80	6.19				248711	141.63	5.57		1186	
Fri	11	117.24	23.50	53.40	6.10				220320	117.24	5.96		1938	
Sat	12	146.18	22.60	54.30	6.31				263254	146.18	5.71		1338	
Sun	13	139.72	22.70	54.50	6.25				298447	139.72	6.77		1338	
Mon	14	99.15	22.80	54.40	6.22				282095	99.15	9.02		1272	
Tue	15	84.80	21.80	54.80	6.55				302166	84.80	11.30		1345	
Wed	16	73.96	22.50	54.60	6.31				256151	73.96	10.98		1364	
Thu	17	104.34	21.60	55.10	6.59				293208	104.34	8.91		1206	
Fri	18	37.20	22.10	54.90	6.42				313280	37.20	26.70		1080	
Sat	19	104.61	22.20	54.80	6.40				288058	104.61	8.73		1084	
Sun	20	102.54	21.90	55.30	6.45				264481	102.54	8.18		1187	
Mon	21	97.60	23.00	55.20	6.06				299313	97.60	9.72		1095	
Tue	22	105.15	22.30	55.60	6.27				259983	105.15	7.84		1032	
Wed	23	24.51	23.60	55.60	5.82				176039	24.51	22.77		1218	
Thu	24	89.84	21.70	56.40	6.40				327848	89.84	11.57		1275	
Fri	25	75.16	22.80	56.20	6.02				303814	75.16	12.81		1238	
Sat	26	86.96	23.10	57.30	5.81				233465	86.96	8.51		1301	
Sun	27	103.58	22.20	57.00	6.15				225400	103.58	6.90		1287	
Mon	28	90.76	22.90	55.40	6.08				260878	90.76	9.11		1893	
Tue	29	14.61	24.00	55.20	5.74				170602	14.61	37.02		1376	
Wed	30	99.88	22.00	55.30	6.41				254574	99.88	8.08		1395	
Thu	31	120.16	22.40	55.10	6.29				257131	120.16	6.78		1042	
TOTALS		3069.81				0	0.00		8224294	3069.81		41499	0.00	
MONTHLY AVERAGES		99.03	22.76	54.42	6.25	0	0.00		265300	99.03	10.33	1339	0.00	

TOTAL DIGESTER GAS BURNED: 13598242
 TOTAL DIGESTER GAS WASTED: 1490970

		BELT 1				BELT 2				OUTSIDE CAKE					TOTALS		
<i>July 2025</i>		% SOLIDS B-1	VOL MATTER B-1	M/V RATIO B-1	T.DRY TONS B-1	% SOLIDS B-2	VOL MATTER B-2	M/V RATIO B-2	T.DRY TONS B-2	1000#	TS %	TS 1000#	VM %	VM 1000#	1000#	TS 1000#	VM 1000#
DAY	DATE																
Tue	1					23.4	53.2	6.15	19.26						164.6	38.5	20.49
Wed	2					23.3	52.4	6.28	18.72						160.6	37.4	19.61
Thu	3					22.3	51.8	6.73	22.87						205.5	45.7	23.70
Fri	4					22.8	51.8	6.54	25.72						225.6	51.4	26.64
Sat	5					25.4	52.3	5.62	25.03						197.1	50.1	26.18
Sun	6					23.7	52.0	6.19	30.21						254.9	60.4	31.42
Mon	7					22.5	52.8	6.52	29.22						259.7	58.4	30.85
Tue	8					22.8	53.2	6.36	30.47						267.3	60.9	32.42
Wed	9					22.7	53.2	6.40	32.37						285.2	64.7	34.44
Thu	10					23.1	53.8	6.19	32.72						283.3	65.4	35.20
Fri	11					23.5	53.4	6.10	27.55						234.5	55.1	29.42
Sat	12					22.6	54.3	6.31	33.04						292.4	66.1	35.88
Sun	13					22.7	54.5	6.25	31.72						279.4	63.4	34.57
Mon	14					22.8	54.4	6.22	22.57						198.3	45.1	24.56
Tue	15					21.8	54.8	6.55	18.49						169.6	37.0	20.26
Wed	16					22.5	54.6	6.31	16.64						147.9	33.3	18.17
Thu	17					21.6	55.1	6.59	22.54						208.7	45.1	24.84
Fri	18					22.1	54.9	6.42	8.22						74.4	16.4	9.03
Sat	19					22.2	54.8	6.40	23.22						209.2	46.4	25.45
Sun	20					21.9	55.3	6.45	22.46						205.1	44.9	24.84
Mon	21					23.0	55.2	6.06	22.45						195.2	44.9	24.78
Tue	22					22.3	55.6	6.27	23.45						210.3	46.9	26.08
Wed	23					23.6	55.6	5.82	5.79						49.0	11.6	6.43
Thu	24					21.7	56.4	6.40	19.50						179.7	39.0	21.99
Fri	25					22.8	56.2	6.02	17.14						150.3	34.3	19.26
Sat	26					23.1	57.3	5.81	20.09						173.9	40.2	23.02
Sun	27					22.2	57.0	6.15	22.99						207.2	46.0	26.21
Mon	28					22.9	55.4	6.08	20.78						181.5	41.6	23.03
Tue	29					24.0	55.2	5.74	3.51						29.2	7.0	3.87
Wed	30					22.0	55.3	6.41	21.97						199.8	43.9	24.30
Thu	31					22.4	55.1	6.29	26.92						240.3	53.8	29.66
TOTAL					0.0				697.6						6140	1395	757
AVERAGE		0.0	0.0			22.8	54.4	6.25	22.5						198.1	45.0	24.4

**BUFFALO SEWER AUTHORITY
CSO INSPECTION REPORTS**

FROM: 7/1/2025 **TO:** 7/31/2025

Signature:  RSA **Date:** 6/14/2025

OBJECTID	Sewer Patr	Date Inspected	Inspector	Inspected Connection	Open	Weather Condi	Dry Weather Overflow
29856	SPP334A	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29857	SPP247	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29858	SPP180	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29859	SPP177	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29860	SPP331	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29861	SPP229	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29862	SPP229A	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29863	SPP333	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29864	SPP334B	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29865	SPP179	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29866	SPP335B	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29867	SPP166	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29868	SPP345	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29869	SPP178	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29870	SPP335A	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29871	SPP176	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29872	SPP175	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29873	SPP332	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29874	SPP170A	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29875	SPP170B	7/1/2025	J. Kerruish	AM	Yes	Cloudy	No
29876	SPP204	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29877	SPP201	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29878	SPP341A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29879	SPP156B	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29880	SPP342B	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29881	SPP336B	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29882	SPP200B	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29883	SPP340	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29884	SPP202	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29885	SPP156A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29886	SPP338	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29887	SPP165B	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29888	SPP203	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29889	SPP337	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29890	SPP163A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29891	SPP165	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29892	SPP164	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29893	SPP200A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29894	SPP165A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29895	SPP156	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29896	SPP157	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29897	SPP339	7/2/2025	J. Kerruish	AM	Yes	Sunny	No
29898	SPP336A	7/2/2025	J. Kerruish	AM	Yes	Sunny	No

29899 SPP342A	7/2/2025 J. Kerruish AM	Yes	Sunny	No
29900 SPP045A	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29905 SPP065	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29907 SPP058	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29910 SPP050	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29922 SPP056	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29929 SPP067	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29930 SPP327	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29931 SPP051	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29932 SPP130	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29935 SPP047	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29936 SPP052	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29938 SPP128	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29939 SPP051A	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29941 SPP048	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29951 SPP035	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29952 SPP206A	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29956 SPP036	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29957 SPP206B	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29958 SPP304	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29959 SPP059	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29960 SPP053	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29963 SPP055	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29964 SPP054	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29965 SPP146	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29969 SPP042A	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29970 SPP036A	7/3/2025 J. Kerruish AM	Yes	Cloudy	No
29966 SPP070	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29948 SPP081	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29949 SPP092	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29921 SPP079	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29962 SPP069	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29953 SPP080	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29954 SPP072	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29943 SPP087	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29946 SPP068	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29927 SPP082	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29928 SPP073	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29933 SPP075	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29934 SPP089	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29923 SPP085	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29906 SPP091	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29902 SPP086	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29903 SPP084	7/7/2025 J. Kerruish AM	Yes	Cloudy	No

29904 SPP077	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29914 SPP078	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29915 SPP088	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29912 SPP090	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29918 SPP094	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29919 SPP074	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29968 SPP375	7/7/2025 J. Kerruish AM	Yes	Cloudy	No
29920 SPP315	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29913 SPP150	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29916 SPP149	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29917 SPP319	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29911 SPP152	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29908 SPP217	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29909 SPP198A	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29924 SPP199A	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29925 SPP277	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29926 SPP314	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29937 SPP317	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29942 SPP218	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29940 SPP151	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29901 SPP320	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29947 SPP318	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29944 SPP316	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29945 SPP199C	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29955 SPP148	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29950 SPP199B	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29961 SPP249	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29967 SPP248	7/8/2025 J. Kerruish AM	Yes	Cloudy	No
29971 SPP208	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29978 SPP138	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29975 SPP123C	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29982 SPP104	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29984 SPP125A	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29985 SPP115	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29986 SPP119	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29990 SPP120	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29991 SPP103	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29992 SPP099	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29994 SPP118	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29997 SPP101	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
29998 SPP145	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30003 SPP125	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30004 SPP281	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30005 SPP282	7/9/2025 J. Kerruish AM	Yes	Cloudy	No

30006 SPP097	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30013 SPP126	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30014 SPP124	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30009 SPP326	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30010 SPP123B	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30000 SPP123A	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30001 SPP100	7/9/2025 J. Kerruish AM	Yes	Cloudy	No
30002 SPP113	7/10/2025 J. Kerruish AM	Yes	Sunny	No
30011 SPP221	7/10/2025 J. Kerruish AM	Yes	Sunny	No
30012 SPP222	7/10/2025 J. Kerruish AM	Yes	Sunny	No
30007 SPP309	7/10/2025 J. Kerruish AM	Yes	Sunny	No
30008 SPP311	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29999 SPP227	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29995 SPP308A	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29996 SPP310	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29993 SPP226	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29987 SPP107	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29988 SPP225	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29989 SPP308B	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29983 SPP114	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29976 SPP122	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29977 SPP107A	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29979 SPP224	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29980 SPP220	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29981 SPP227A	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29972 SPP223	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29973 SPP308	7/10/2025 J. Kerruish AM	Yes	Sunny	No
29974 SPP121	7/10/2025 J. Kerruish AM	Yes	Sunny	No
30015 SPP133	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30016 SPP131	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30017 SPP283	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30018 SPP294	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30019 SPP106	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30020 SPP212	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30021 SPP329	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30022 SPP129	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30023 SPP279	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30024 SPP293	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30025 SPP209	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30026 SPP135A	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30027 SPP211	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30028 SPP137	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30029 SPP136A	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30030 SPP132	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No

30031 SPP295	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30032 SPP322	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30033 SPP307	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30034 SPP291	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30035 SPP105	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30036 SPP292	7/14/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30037 SPP214	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30041 SPP011	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30047 SPP187	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30048 SPP186	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30049 SPP185	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30050 SPP215	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30051 SPP009	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30054 SPP195	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30059 SPP280	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30044 SPP005	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30045 SPP003	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30063 SPP188	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30065 SPP191	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30067 SPP008	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30069 SPP001	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30070 SPP213	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30073 SPP010	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30074 SPP193	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30075 SPP007	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30076 SPP013	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30078 SPP190	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30088 SPP004	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30083 SPP189	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30086 SPP184	7/16/2025 J. Kerruish AM	Yes	Sunny	No
30087 SPP243	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30084 SPP020	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30085 SPP017	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30089 SPP023	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30079 SPP245	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30080 SPP234	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30081 SPP240	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30082 SPP230	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30077 SPP014B	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30071 SPP236	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30072 SPP181	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30068 SPP330	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30066 SPP015	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30064 SPP022	7/18/2025 J. Kerruish AM	Yes	Sunny	No

30046 SPP238	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30060 SPP237	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30061 SPP235	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30062 SPP239	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30055 SPP233	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30056 SPP232	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30057 SPP241	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30058 SPP019	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30052 SPP183	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30053 SPP244	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30042 SPP014A	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30043 SPP296	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30038 SPP021	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30039 SPP231	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30040 SPP182	7/18/2025 J. Kerruish AM	Yes	Sunny	No
30090 SPP334A	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30107 SPP229	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30100 SPP180	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30101 SPP177	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30098 SPP247	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30105 SPP331	7/21/2025 J. Kerruish AM	Yes	Sunny	No
30106 SPP165B	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30099 SPP340	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30102 SPP202	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30103 SPP156A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30104 SPP338	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30108 SPP203	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30109 SPP337	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30110 SPP163A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30111 SPP165	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30112 SPP164	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30113 SPP200A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30114 SPP165A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30115 SPP156	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30116 SPP157	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30117 SPP339	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30118 SPP336A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30119 SPP342A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30091 SPP204	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30092 SPP201	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30093 SPP341A	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30094 SPP156B	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30095 SPP342B	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30096 SPP336B	7/22/2025 J. Kerruish AM	Yes	Sunny	No

30097 SPP200B	7/22/2025 J. Kerruish AM	Yes	Sunny	No
30120 SPP045A	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30126 SPP058	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30127 SPP050	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30134 SPP056	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30138 SPP067	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30139 SPP327	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30124 SPP065	7/24/2025 J. Kerruish AM	Yes	Sunny	No
30125 SPP091	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30140 SPP075	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30141 SPP089	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30142 SPP087	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30143 SPP068	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30144 SPP081	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30145 SPP092	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30146 SPP080	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30147 SPP072	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30148 SPP069	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30149 SPP070	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30150 SPP375	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30135 SPP085	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30136 SPP082	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30137 SPP073	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30128 SPP090	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30129 SPP078	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30130 SPP088	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30131 SPP094	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30132 SPP074	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30133 SPP079	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30121 SPP086	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30122 SPP084	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30123 SPP077	7/25/2025 J. Kerruish AM	Yes	Cloudy	No
30152 SPP320	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30154 SPP217	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30155 SPP198A	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30156 SPP152	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30157 SPP150	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30164 SPP277	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30165 SPP314	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30172 SPP317	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30173 SPP151	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30159 SPP149	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30160 SPP319	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30161 SPP315	7/28/2025 J. Kerruish AM	Yes	Sunny	No

30162 SPP199A	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30175 SPP218	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30176 SPP316	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30177 SPP199C	7/28/2025 J. Kerruish AM	Yes	Sunny	No
30178 SPP101	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30179 SPP145	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30180 SPP123A	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30181 SPP100	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30182 SPP125	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30183 SPP281	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30184 SPP282	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30185 SPP097	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30186 SPP326	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30187 SPP123B	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30188 SPP126	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30189 SPP124	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30163 SPP104	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30174 SPP118	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30166 SPP125A	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30167 SPP115	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30168 SPP119	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30169 SPP120	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30170 SPP103	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30171 SPP099	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30158 SPP138	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30153 SPP123C	7/29/2025 J. Kerruish AM	Yes	Sunny	No
30151 SPP208	7/29/2025 J. Kerruish AM	Yes	Sunny	No



90 WEST FERRY STREET

BUFFALO, NEW YORK 14213

(716) 851-4664

TO: Alexander Emmerson, Treatment Plant Superintendent
RE: Priority Pollutant Summary Sheet

DATE: 08/07/2025

The Priority Pollutant and Monitoring Summary for July 2025 is attached. There were no exceedances.

A handwritten signature in cursive script, reading 'Stephen J. Tuhovak'.

Stephen J. Tuhovak
Laboratory Director

cc: E. Scheeler, I.W. (e-copy)
M. Szilagyi, I.W. (e-copy)
S. Morrison, Process (e-copy)
Lab file



**BUFFALO
SEWER
AUTHORITY
LABORATORY**

Priority Pollutant and Monitoring Summary

90 WEST FERRY STREET • BUFFALO, NEW YORK 14213 • (716) 851-4664

SPDES Number: **NY – 0028410**
Outfall 002
NYSDOH Lab ID 10132
Month **July, 2025**

	BSA Results Monitoring mg/L	Limit Monthly Ave. Lbs/day	Action Level Lbs/day	BSA Results Monthly Ave. Lbs/day
Conventional Pollutants				
Nitrogen, TKN (as N), Raw	13.0			
Ammonia (as NH ₃), Raw	9.60			
Nitrogen, TKN (as N), Effluent	3.40			
Ammonia (as NH ₃), Effluent	0.19			
Toxic Pollutants				
Phenols, Total, 4-AAP		36.6		<5.97
Action Level Requirements Type II				BSA Results Daily Max
Cadmium, Total			30.0	<1.19
Chromium, Total			12.5	<2.39
Copper, Total			31.9	<5.97
Copper, Dissolved			Monitor	<5.97
Lead, Total			66.2	<5.97
Nickel, Total			43.8	<5.97
Zinc, Total			174	16.7
Zinc, Dissolved			Monitor	22.7
Bis (2-ethylhexyl) phthalate			16.7	<5.97
Cyanide			90.0	8.63

Notes: **Bold** – regulatory limits and action levels
Less than (<) values are based on MDL's.
ND – Not Detected

**Buffalo Sewer Authority Laboratory**

90 W. Ferry St

Buffalo NY 14213

Tel. (716)851-4664

Fax (716) 883-3789

Priority Pollutant Report

Page 1 of 1

Sample Name: PP LL Hg - FE
Sample Type: Wastewater
Sample Source: Final Effluent
Sample Date Start: 7/30/2025
Collection Time Start: 10:40
Collection Type: Grab
Collected By: CR
Comments:

Lab Log: 499997
I. W. #:
Submitted By: CR
Date Received: 7/30/2025 10:40
Received By: CR
Sample Container: Glass
Preservative: Refrigeration

Analyte	Method	Analysis Date/Time	Mass lbs/day	Data Qual	Conc	Units	Spike % Rec	Reporting Limit	Analyst
LL Mercury	EPA 1631E	8/1/2025 09:42	2.78		7.10	ng/l		0.50	X

Flow: 47

Reviewed by

Raechel Miller
Raechel Miller, QA Coordinator

Date

8-6-25

Steph J. Tuhovak
Stepher J. Tuhovak, Laboratory Director, NYS Lab ID 10132

Date

8-7-2025

Distribution:

Printed 8/6/2025

Data Qualifier Key

N Not Detected
B Below Reporting Limit
< Less Than
> Greater Than
M Sample Matrix Interference
9 Improper Sample Container
X Subcontracted-NY10026

L Results Below LOQ and Above LOD
P Spike recovery outside acceptance Limits
S Standard Outside Acceptance Limits
E Exceeded Holding Time
T Toxic Effect
8 Temperature Outside Limits

H Blank Exceeds Acceptance Limits
D Precision Outside Acceptance Limits
U Accidental Loss or Aborted Analysis
C Results Below CAL Curve and Above Reporting Limit
Z Instrumentation Not Calibrated

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

July 2025

July 2025		DIGESTER CONTENTS - ORP					
		#1	#2	#3	#4	#5	#6
DAY DATE		ORP	ORP	ORP	ORP	ORP	ORP
Tue	1	-243	-259	-262			
Thu	3				-249	-250	
Tue	8	-243	-267	-275			
Thu	10				-246	-252	
Tue	15	-239	-264	-212			
Thu	17				-225	-250	
Tue	22	-249	-290	-291			
Thu	24				-221	-264	
Tue	29	-242	-244	-239			
Thu	31				-233	-251	

BUFFALO



SEWER AUTHORITY

July 11, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on June 30, 2025 from 06:00 PM through July 1, 2025 at 07:07 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	6/30/2025	7/1/2025
Duration Hours:	6	7.12
Average Raw WW Flow MGD:	134	132
Final Effluent Flow MGD:	70	84
Starting Raw WW Flow MGD:	363	329
Peak Flow MGD:	391	355
Partially Treated Volume MG:	36	33

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'A. Emmerson'.

Alexander C. Emmerson
Treatment Plant Superintendent

encs.
cc: Process
File Name: PT_06-30-25

BUFFALO



SEWER AUTHORITY

July 11, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 3, 2025 from 06:46 AM through July 3, 2025 at 02:07 PM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/3/2025
Duration Hours:	7.35
Average Raw WW Flow MGD:	106
Final Effluent Flow MGD:	75
Starting Raw WW Flow MGD:	94
Peak Flow MGD:	239
Partially Treated Volume MG:	24

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex Emmerson'.

Alexander C. Emmerson
Treatment Plant Superintendent

encs.

cc: Process

File Name: PT_07-03-25

BUFFALO



SEWER AUTHORITY

July 15, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 12, 2025 from 09:34 AM through July 12, 2025 at 06:00 PM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/12/2025
Duration Hours:	8.43
Average Raw WW Flow MGD:	100
Final Effluent Flow MGD:	70
Starting Raw WW Flow MGD:	86
Peak Flow MGD:	201
Partially Treated Volume MG:	25

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-12-25

BUFFALO



SEWER AUTHORITY



COPY

July 29, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 17, 2025 from 04:25 PM through July 17, 2025 at 10:12 PM due to elevated flows and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/17/2025
Duration Hours:	5.78
Average Raw WW Flow MGD:	85
Final Effluent Flow MGD:	69
Starting Raw WW Flow MGD:	89
Peak Flow MGD:	153
Partially Treated Volume MG:	8

Very truly yours,

BUFFALO SEWER AUTHORITY

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-17-25

BUFFALO



SEWER AUTHORITY

COPY

July 29, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 20, 2025 from 05:07 PM through July 21, 2025 at 04:53 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/20/2025	7/21/2025
Duration Hours:	6.88	4.88
Average Raw WW Flow MGD:	92	62
Final Effluent Flow MGD:	60	55
Starting Raw WW Flow MGD:	200	75
Peak Flow MGD:	229	89
Partially Treated Volume MG:	22	8

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-20-25

BUFFALO



SEWER AUTHORITY



COPY

July 29, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 22, 2025 from 12:57 AM through July 22, 2025 at 05:55 AM due to elevated flows and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/22/2025
Duration Hours:	4.97
Average Raw WW Flow MGD:	72
Final Effluent Flow MGD:	55
Starting Raw WW Flow MGD:	63
Peak Flow MGD:	132
Partially Treated Volume MG:	21

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex C. Emmerson', written over a horizontal line.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-20-25

BUFFALO



SEWER AUTHORITY



COPY

July 29, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 25, 2025 from 04:36 PM through July 25, 2025 at 09:37 PM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/25/2025
Duration Hours:	5.02
Average Raw WW Flow MGD:	103
Final Effluent Flow MGD:	79
Starting Raw WW Flow MGD:	166
Peak Flow MGD:	257
Partially Treated Volume MG:	20

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex C. Emmerson'.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-25-25

BUFFALO



SEWER AUTHORITY



COPY

July 29, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 27, 2025 from 06:01 AM through July 27, 2025 at 04:52 PM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all 8 side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/27/2025
Duration Hours:	10.85
Average Raw WW Flow MGD:	110
Final Effluent Flow MGD:	70
Starting Raw WW Flow MGD:	171
Peak Flow MGD:	227
Partially Treated Volume MG:	44

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex C. Emmerson', written over the printed name.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_07-27-25

BUFFALO



SEWER AUTHORITY



COPY

August 5, 2025

Ms. Denine Jackson
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Ms. Denine Jackson:

Three dry weather partial treatment events were required on July 30, 2025, through August 2, 2025. The event specific details are outlined in the attached partial treatment letters and the overall plant conditions during this time are outlined below. The following NY Alerts were submitted for each dry weather event.

NY Alert Incident ID: 2107353084206219, 2107353084218582, 2100309337993457

Each event was due to limited secondary treatment capacity to facilitate Phase 1 of the LTCP capital project and sludge bulking due to the presence of filamentous bacteria. To facilitate the required work in this phase the facility is currently staged with all B side aeration tanks and final clarifiers out of service. The A-side aeration gallery was also experiencing an abundant type 021N filament that appeared to have a moderate-high impact on plant SVI. The cause of the filament has been attributed to draining of the B-side aeration tanks and final clarifiers to the A side. Dosing of the B side RAS well began on August 1, 2025, and continued intermittently until conditions improved on August 5, 2025.

At the time of this letter no further dry weather partial treatment events have occurred.

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex C. Emmerson', written over a horizontal line.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_07-30-25_DW

BUFFALO



SEWER AUTHORITY



COPY

August 5, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on July 30, 2025, from 09:27 AM through July 31, 2025 at 09:53 PM due to sludge bulking caused by abundant 021N filament and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	7/30/2025	7/31/2025
Duration Hours:	14.55	21.88
Average Raw WW Flow MGD:	80	109
Final Effluent Flow MGD:	47	46
Starting Raw WW Flow MGD:	91	68
Peak Flow MGD:	137	225
Partially Treated Volume MG:	22	56

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex E.', written over a horizontal line.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_07-30-25

Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

ID: 2100274978136884

CLOSED

Opened On:Jul 25, 2025 15:20:28 EST - by Daniel O'Sullivan

Last Updated On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

Closed On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 **Notification:** Jul 25, 2025 15:20:28 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,	2100274978139033	New	Daniel O'Sullivan	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	9	3

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 07-25-2025, 15:20:28
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 07-25-2025 15:54:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - .12 inches of rain

Steps taken to contain discharge: Permitted CSO discharge

Volume/rate of discharge: 114000 Gallons Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Black Rock Canal , Scajaquada Creek,

ID: 2107353084218582

CLOSED

Opened On:Jul 31, 2025 06:21:13 EST - by Ameer Lucas

Last Updated On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

Closed On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 **Notification:** Jul 31, 2025 06:21:13 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal , Scajaquada Creek,	2107353084219984	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2621	369

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal , Scajaquada Creek,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 07-31-2025, 07:21:13
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal , Scajaquada Creek

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 07-31-2025 06:54:00

Discharge duration: 24 Hours

Discharge reason: System Capacity, Weather Conditions - Heavy rainfall

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 418,000 Gallons Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River,

ID: 2107353084206219

CLOSED

Opened On: Jul 30, 2025 11:22:16 EST - by Matthew Wiatrowski
Last Updated On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson



Notification: Jul 30, 2025 11:22:17 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River,	2107353084206547	New	Matthew Wiatrowski	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2617	371

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 07-30-2025, 12:22:17
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Niagara River

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 07-30-2025 09:27:00

Discharge duration: Ongoing Hours

Discharge reason: System Capacity - Reduced capacity due to secondary rehab and plant conditions

Steps taken to contain discharge: All available equipment in service

Volume/rate of discharge: 5,000,000 Gallons Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Scajaquada Creek , Black Rock canal,

ID: 2100446776856823

CLOSED

Opened On:Jul 27, 2025 06:19:37 EST - by Ameer Lucas

Last Updated On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

Closed On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson



Notification: Jul 27, 2025 06:19:38 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Scajaquada Creek , Black Rock canal,	2100446776861201	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2617	370

Message (Customized Email below)

Erie, Buffalo, Sewage Discharge, Scajaquada Creek , Black Rock canal,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 07-27-2025, 07:19:37

Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Scajaquada Creek , Black Rock canal

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 07-27-2025 04:54:00

Discharge duration: 24 Hours

Discharge reason: Weather Conditions, System Capacity - Heavy rainfall

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 143,000 Gallons Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

WASTEWATER FACILITY OPERATION REPORT FOR THE MONTH OF August 2025

SPDES PERMIT NO. NY - 0028410			FACILITY NAME Secondary Treatment Plant				FACILITY OWNER Buffalo Sewer Authority				FACILITY LOCATION Ft. of West Ferry Street								
Day	Date	Daily Precip. in/Day	VOL. OF SEWAGE TREATED			TEMP. (C)		pH(S.U.)				SETTLABLE SOLIDS ml/l		B.O.D. mg/l		SUSPENDED SOLIDS ml/l			
			Inst.Max MGD	Daily Avg MGD	Inst.Min MGD	Influent (2)	Efflnt. (2)	Influent		Effluent		Influent Max.	Effluent Max.	Influent Type	Effluent Type	Influent Type	Effluent Type		
								Min	Max	Min	Max								
Fri	1	0.00	123	65	34	22	23	6.8	7.0	7.1	7.2	2.9	0.2	87	H 9.9	72	17.0		
Sat	2	0.00	151	76	41	23	24	6.4	7.0	7.1	7.3	1.2	0.1	149	8.9	87	9.4		
Sun	3	0.00	100	67	50	23	24	6.8	7.0	7.2	7.3	1.3	0.1	74	12.0	62	9.8		
Mon	4	0.00	107	76	48	23	24	6.6	7.0	7.1	7.3	7.2	0.1	140	8.5	136	11.0		
Tue	5	0.00	107	71	47	22	23	6.5	6.8	7.1	7.2	3.2	0.1	126	15.0	113	11.0		
Wed	6	T	167	78	40	23	24	6.6	6.9	7.1	7.3	8.8	0.1	150	20.0	77	S 7.6		
Thu	7	0.00	150	74	46	23	24	6.4	6.7	7.1	7.2	4.0	0.1	146	21.0	156	S 11.0		
Fri	8	0.00	92	69	49	23	24	6.5	6.8	7.1	7.2	4.0	0.1	181	12.0	124	6.6		
Sat	9	0.00	92	64	44	23	24	6.3	6.7	7.2	7.2	3.5	0.1	144	25.0	104	9.2		
Sun	10	0.00	81	58	35	21	22	6.0	6.8	7.0	7.2	3.5	0.1	152	33.0	96	11.0		
Mon	11	0.00	160	77	39	23	24	6.2	6.8	6.9	7.1	11.0	0.1	114	29.0	72	8.8		
Tue	12	0.00	114	59	40	24	25	6.3	6.7	7.0	7.1	9.7	0.1	128	24.0	86	8.8		
Wed	13	0.49	257	135	43	24	25	6.6	6.8	7.0	7.2	7.8	0.2	108	28.0	231	14.0		
Thu	14	0.00	103	68	45	23	24	6.4	6.6	6.9	7.0	2.0	0.1	128	17.0	94	15.0		
Fri	15	0.00	101	78	52	23	24	6.5	6.7	7.0	7.2	9.3	0.1	126	29.0	83	9.6		
Sat	16	0.00	94	61	42	23	24	6.5	6.7	7.1	7.3	4.0	0.1	122	19.0	90	4.8		
Sun	17	0.95	370	192	59	22	23	6.6	7.1	7.3	7.4	5.1	0.1	58	20.0	151	6.0		
Mon	18	0.00	124	92	72	22	23	6.6	7.1	7.0	7.4	2.1	0.1	53	10.0	101	7.8		
Tue	19	0.04	125	81	51	22	23	6.6	6.8	7.0	7.2	3.8	0.1	132	13.0	83	5.4		
Wed	20	0.14	135	98	59	23	24	6.6	6.8	6.9	7.2	4.0	0.1	111	22.0	94	S 8.0		
Thu	21	T	124	86	58	23	24	6.5	6.7	7.0	7.1	6.4	0.1	102	13.0	113	6.4		
Fri	22	0.00	111	73	45	23	24	6.5	6.7	7.1	7.3	4.5	0.1	142	H 11.0	102	8.0		
Sat	23	0.00	100	72	46	23	24	6.5	6.7	7.1	7.2	4.8	0.1	120	9.7	75	7.0		
Sun	24	0.16	171	86	50	23	24	6.6	6.9	6.9	7.3	9.1	0.1	124	D 9.0	113	6.6		
Mon	25	T	108	75	52	23	24	6.6	6.9	6.8	7.1	4.5	0.1	108	H 8.2	92	7.2		
Tue	26	T	108	73	49	23	24	6.4	6.6	6.9	7.0	5.1	0.1	147	12.0	98	5.4		
Wed	27	0.00	107	68	30	23	24	6.2	6.7	6.9	7.0	3.5	0.2	106	21.0	96	19.0		
Thu	28	0.57	333	131	14	22	23	6.4	6.6	6.9	7.1	9.3	0.1	162	11.0	248	13.0		
Fri	29	0.00	276	117	77	23	24	6.7	6.9	6.9	7.1	4.8	0.1	73	6.6	133	5.4		
Sat	30	0.00	116	82	62	22	23	6.6	6.8	7.1	7.1	2.8	0.1	113	6.0	63	3.2		
Sun	31	0.00	98	67	47	22	23	6.7	7.0	7.1	7.2	3.6	0.1	113	7.9	76	4.2		
Total Precip. 2.35			Monthly Average 83			Monthly Average Influent Effluent 23 24		Min 6.0	Max 7.1	Min 6.8	Max 7.4	Monthly Max 11.0	Monthly Max 0.2	30 day flow-wght avg(1) Inf(mg/l) Eff(mg/l) %Rem 117 15.5 86.7			30 day flow-wght avg(1) Inf(mg/l) Eff(mg/l) %Rem 116 8.7 92.5		
30 Day Average Quantity Loading (1)												80689 lbs/day			80086 lbs/day				

(1) Refer to current edition of "Notice to SPDEF Permittees Regarding Use of the National Pollutant Discharge Elimination System (NPDES) Discharge Monitoring Report Form" for procedures to calculate loadings, flow-weighted average, geometric mean, maximum, minimum, percent removal, etc.

(2) If temperature is measured more than once a day, report the average for the day.

NOTE: Refer to current SPDES permit for specific monitoring requirements. Sample type for temperature, pH, settleable solids, chlorine residual and fecal coliform is grab.

Division of Water

FACILITY MAILING ADDRESS (Street, City, State, Zip Code)					TELEPHONE NUMBER		CHIEF OPERATOR'S NAME		CERTIFICATION GRADE	
Ft. of W. Ferry St., Buffalo, NY 14213					716 851-4664		Alexander C. Emmerson Plant Superintendent		4A	
TOTAL PHOSPHORUS mg/l		CHLORINE RESIDUAL		FECAL COLIFORM		REMARKS Enter any other comments, observations, operating problems, equipment failure, etc.				
Influent Type	Effluent Type	Effluent mg/l Minimum Maximum		Effluent MF or MPN/100ml						
2.40	0.52	0.34	0.95	421		The following reports for August 2025 are attached: - Summary of operations data - Sewer inspection report. - Priority Pollutant and Monitoring Summary. - Partial treatment letters. - Non-compliance letter for monthly average Fecal Coliforms - Non-compliance letters for 7-day Fecal Coliforms RWW pump 1 is out of service for discharge valve repair RWW pump 3 is out of service. SWW pump 3 is out of service for motor and discharge valve repair. SWW pump 5 is out of service for electrical repair. Digester #6 is out of service for cleaning and rehab Aeration tanks 1B, 2B, 3B, 4B, 5B, 6B, 7B and 8B are out of service for phase 1 of the secondary treatment rehab project. Final Clarifiers 1B, 2B, 3B, 4B, 5B, 6B, 7B and 8B are out of service for phase 1 of the secondary treatment rehab project. On Page 3 the sludge removal from plant figures represent the solids removed this month from Phase 1 of the secondary treatment capital project. Amount reported in tons not cu.yds.				
3.20	0.67	0.39	1.30	153						
2.40	0.43	0.12	0.69	2300						
3.30	0.62	0.50	1.21	24						
3.10	0.86	0.74	1.25	26						
4.10	1.40	0.28	1.38	38						
3.60	1.60	0.67	1.67	40						
4.20	1.50	0.60	1.60	19						
3.10	3.80	0.61	1.17	128						
3.20	2.60	0.77	1.90	20						
2.80	0.66	0.20	1.01	506						
2.90	0.52	0.05	1.67	463						
2.80	0.60	0.49	1.61	324						
2.80	0.77	0.75	1.30	189						
3.20	1.90	0.64	1.26	559						
3.20	0.48	0.66	1.10	150						
2.00	0.32	0.29	1.12	430						
1.30	0.20	0.28	1.13	1374						
2.80	0.95	0.67	2.00	86						
2.40	1.00	0.71	1.50	25						
2.90	0.28	0.62	1.20	258						
3.40	0.34	0.22	1.17	414						
2.80	0.35	0.14	0.64	1044						
2.70	0.36	0.07	0.34	28000						
2.60	0.62	0.03	0.90	16089						
3.40	0.48	0.52	1.30	35						
3.10	0.82	0.26	1.20	95						
3.50	0.66	0.23	1.44	213						
2.10	0.30	0.00	1.24	11630						
2.50	0.29	0.22	1.15	19						
2.80	0.53	0.10	0.66	790						
30 day flow-weighted avg(1) Influent(mg/l) Effluent(mg/l)		Monthly Minimum(1) Maximum(1)		30 day Geo. Mean(1)		All sample analyses are performed by the Buffalo Sewer Authority Lab # 10132 unless otherwise noted				
2.89 0.83		0.00 2.00		212						
518.36 lbs/day										

Effect on Receiving Stream

NAME OF RECEIVING STREAM			
DATE	STATION	PARAMETER	RESULT

Name and amount of chemicals used in treatment process

during month:

a. NaOCl	110214	gals.
b. Polymer-thick.	341284	lbs.
c. Polymer-cond.	68772	lbs.
d.		lbs.
e.		lbs.
f.		lbs.

Amount of electrical power consumed:

a. Commercial	4144288	kilowatt hours
b. Stand-by		kilowatt hours

Amount of fuel consumed:

a. Natural Gas	79390000	cubic feet
b. Oil		gallons
c. Gasoline		gallons
d. Coal		tons
e. Digester Gas	14002464	cubic feet
f. Propane		gallons

Sludge removal from plant:

a. Amount	1241	cu.yds
b. Solid Content	66	%
c. Volatile Solids Content	15.5	%
d. Disposal Site		

Other Solid Wastes:

a. Screenings	94640	lbs.
b. Grit	12920	lbs.
c. Ashes	545.73	tons
d.		
e.		
f.		
g. Disposal Site		

Digester Gas Wasted	1023585	cubic feet
---------------------	---------	------------

Labor Expended:

POSITION NAME	NUMBER FULL TIME	NUMBER PART TIME	TOTAL HOURS

I hereby affirm under penalty of perjury that information provided on this form is true to the best of my knowledge and belief. False statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law.

Signature of Chief Operator or Designated Facility Representative

BUFFALO SEWER AUTHORITY
SECONDARY TREATMENT BYPASS
August 2025

Report Date: 09/22/2025

Day	Date	Start Time	End Time	Duration, Hours	FLOWS, MG #001	CHLORINE RESIDUAL, mg/l MAX	Sample Time	FECAL COLIFORMS		SET. SOLIDS mL/L	OIL & GREASE mg/L *	EVENT COMPOSITE						
								Col/ 100 mL	7Day G.M.			BOD mg/L	SUSP. SOLIDS mg/L	AMM-ONIA as NH3 mg/L *	lbs/ day	NITRO-GEN TKN mg/L *	TOT. PHOS-PHATES mg/L	
Fri	1	02:44	10:11	7.45	14	0.1	05:44 (Comp.)	9200000		0.8	B	152	110	8.30	946	13.00	2.60	
Sat	2	02:39	09:09	6.50	16	0.3	05:44 (Comp.)	16000000	3814343	0.9					1735			
Thu	7	01:23	05:52	4.48	10	0.1	05:39 (Comp.)	16000000	4225697	0.3	21.2	283	136	13.00	842	17.00	4.90	
Mon	11	13:20	21:42	8.37	27	0.1	04:23 (Comp.)	5400000	10619532	0.3	12.6	125	79	9.70	3611	14.00	2.60	
Tue	12	03:39	07:04	3.42	10	0.1	04:23 (Comp.)	16000000		4.3	20.9	176	70	16.00	1054	21.00	3.10	
Wed	13	04:41	22:38	17.95	77	0.1	16:20 (Comp.)	16000000	11139813	0.7								195
Sun	17	08:23	21:22	12.98	97	0.2	06:39 (Comp.)	9200000	10619532	0.2	28.5	94	103	6.70		12.00	2.40	
Thu	28	17:13	24:00	6.78	43	0.1	07:41 (Comp.)	16000000		0.3	18.2				2820			
Fri	29	00:00	02:37	2.62	10		07:41 (Comp.)	3500000		0.2	10.5	64	171	3.50		6.90	1.60	
							11:41 (Comp.)	3500000		0.1								1950
							15:41 (Comp.)	5400000	7782765	0.1								
							11:23 (Comp.)	1300000		3.0								
							11:23 (Comp.)	790000		1.2								
							15:23 (Comp.)	5400000	5176833	0.3								
							19:23 (Comp.)	540000	540000	2.1	B	115	151	5.40	450	11.00	2.20	
							20:13 (Comp.)											
							20:13 (Comp.)											
							00:01 (Carry)	490000	514393	0.9				5.40				
							00:14 (Carry)											
TOTAL						303					111.9							
MAXIMA							0.3		16000000	11139813	4.3	28.5	283	171	16.00	4285	21.00	4.90
MINIMA																		
AVERAGE									4642248				151	113	9.00	1966	13.74	2.88
COUNT						9			G.M.									

NOTE: A time of "00:00" stands for 12 Midnight.

G.M Geometric Mean

FWA Flow-Weighted Average

B Below Reporting Limit

N Not Detected

* HEM, TKN, and NH3 are analyzed by contract lab #10026

BUFFALO SEWER AUTHORITY

HEADWORKS BYPASS

August 2025

Report Date: 09/22/25

Day Date	Start Time	End Time	Duration, Hours	ESTIMATED FLOWS, MG #01A	Sample Time	SET. SOLIDS mL/L	OIL & GREASE mg/L*	BOD mg/L	SUSP. SOLIDS mg/L
Sun 17	08:26	09:36	1.17	0.10	08/17/25 08:26	6.0	11.3	134	233
TOTAL				0.10			11.3		
MAXIMA						6.0	11.3	134	233
MINIMA									
AVERAGE								134	233
COUNT				1					

NOTE: A time of "00:00" stands for 12 Midnight.
 G.M Geometric Mean
 FWA Flow-Weighted Average

* HEM is analyzed by contract lab #10026

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 1

August 2025		WEATHER, FLOWS & TEMPERATURES											Laboratory analyses performed by NELAC accredited laboratory 10132 and/or 10026	
		PRECIPITATION		FLOWS (MGD)					TEMPERATURES					
		RAIN	SNOW	SEWAGE			FE	AIR		SEWAGE				
DAY DATE	INCHES	INCHES	MAX	RAW	AVG	MIN		#001 (MG)	MAX	MIN	AVG	RAW	FE	
Fri 1	0	0	123	65	34		14	48	76	53	65	72	74	
Sat 2	0	0	151	76	41		16	59	78	51	65	73	75	
Sun 3	0	0	100	67	50			71	80	56	68	73	75	
Mon 4	0	0	107	76	48			79	84	60	72	73	75	
Tue 5	0	0	107	71	47			74	89	64	77	72	74	
Wed 6	T	0	167	78	40			80	85	67	76	74	76	
Thu 7	0	0	150	74	46	10		76	85	66	76	73	75	
Fri 8	0	0	92	69	49			72	87	66	77	73	75	
Sat 9	0	0	92	64	44			65	89	67	78	74	76	
Sun 10	0	0	81	58	35			62	91	68	80	70	72	
Mon 11	0	0	160	77	39	27		51	91	67	79	73	75	
Tue 12	0	0	114	59	40	10		57	91	70	81	75	77	
Wed 13	.49	0	257	135	43	77		59	83	70	77	75	77	
Thu 14	0	0	103	68	45			74	84	66	75	74	76	
Fri 15	0	0	101	78	52			80	89	62	76	73	75	
Sat 16	0	0	94	61	42			68	88	64	76	73	75	
Sun 17	.95	0	370	192	59	97		96	76	62	69	72	73	
Mon 18	0	0	124	92	72			96	73	55	64	72	74	
Tue 19	.04	0	125	81	51			85	79	57	68	72	74	
Wed 20	.14	0	135	98	59			104	68	59	64	74	76	
Thu 21	T	0	124	86	58			90	70	57	64	73	75	
Fri 22	0	0	111	73	45			75	81	54	68	73	75	
Sat 23	0	0	100	72	46			76	80	61	71	73	75	
Sun 24	.16	0	171	86	50			92	75	64	70	73	75	
Mon 25	T	0	108	75	52			77	71	59	65	73	75	
Tue 26	T	0	108	73	49			76	70	55	63	73	75	
Wed 27	0	0	107	68	30			68	70	52	61	73	75	
Thu 28	.57	0	333	131	14	43		86	72	55	64	72	74	
Fri 29	0	0	276	117	77	10		89	64	50	57	73	75	
Sat 30	0	0	116	82	62			74	70	43	57	72	74	
Sun 31	0	0	98	67	47			67	75	48	62	72	73	
TOTALS		2.35		2568			303	2327						
MAXIMA		0.95		370	192			104	91			75	77	
MINIMA					58	14		48		43		70	72	
AVERAGE		0.08		82.8				75.1			70	73	75	
COUNT		6					8							
12-MONTH FLOW AVG:												108 MGD		
TOTAL ASH:												545.73 tons		
POLYMER THICK.:												341284 lbs		
POLYMER COND.:												68772 lbs		
ELECTRICITY:												4144288 kwatts		
SCREENINGS:												94640 lbs		
DIG. GAS-METERED:												15026049 cu.ft.		
USED:												14002464 cu.ft.		
WASTED:												1023585 cu.ft.		
LBS POLY/DT COND:												56 lbs		
LBS POLY/DT THCK:												151 lbs		

12-MONTH FLOW AVG: 108 MGD

TOTAL ASH: 545.73 tons
 POLYMER THICK.: 341284 lbs
 POLYMER COND.: 68772 lbs
 ELECTRICITY: 4144288 kwatts
 SCREENINGS: 94640 lbs
 DIG. GAS-METERED: 15026049 cu.ft.
 USED: 14002464 cu.ft.
 WASTED: 1023585 cu.ft.
 LBS POLY/DT COND: 56 lbs
 LBS POLY/DT THCK: 151 lbs

TERMS: #001 Primary Treatment Discharge
 RAW Raw Sewage Influent
 PFO Primary Treatment Flow Out
 ATI Aeration Flow IN
 FE Plant Final Effluent

T Trace
 TS Total Solids
 TSS Total Suspended Solids
 VM Volatile Matter
 MGD Million Gallons per Day

NOTES:

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

August 2025
PAGE 2

August 2025		pH (S.U.)						SETTLEABLE SOLIDS (mL/L)																	
		RAW INFLUENT			FINAL EFFLUENT			RAW INFLUENT								FINAL EFFLUENT									
		DAY	DATE	MIN	MAX	AVER	MIN	MAX	AVER	1 A.M.	5 A.M.	9 A.M.	1 P.M.	5 P.M.	9 P.M.	MAX	AVER	MAX	AVER						
Fri	1	6.8	7.0	6.9	7.1	7.2	7.2	0.4	0.6	2.9	0.8	0.6	0.4	2.9	1.0	0.6	<	0.2							
Sat	2	6.4	7.0	6.8	7.1	7.3	7.2	0.2	0.4	0.9	0.6	1.2	0.8	1.2	0.7	<0.1	<	0.1							
Sun	3	6.8	7.0	6.9	7.2	7.3	7.3	0.8	1.1	1.3	0.6	1.1	0.9	1.3	1.0	<0.1	<	0.1							
Mon	4	6.6	7.0	6.8	7.1	7.3	7.2	4.9	7.2	4.6	5.2	4.5	1.3	7.2	4.6	<0.1	<	0.1							
Tue	5	6.5	6.8	6.7	7.1	7.2	7.2	1.8	0.8	2.8	1.7	3.2	2.2	3.2	2.1	<0.1	<	0.1							
Wed	6	6.6	6.9	6.7	7.1	7.3	7.2	1.1	3.5	1.9	0.8	3.6	8.8	8.8	3.3	<0.1	<	0.1							
Thu	7	6.4	6.7	6.6	7.1	7.2	7.1	0.6	4.0	0.3	0.2	0.2	1.8	4.0	1.2	<0.1	<	0.1							
Fri	8	6.5	6.8	6.6	7.1	7.2	7.2	0.6	1.8	1.0	0.9	4.0	4.0	4.0	2.1	<0.1	<	0.1							
Sat	9	6.3	6.7	6.5	7.2	7.2	7.2	3.5	3.5	2.5	2.1	2.4	1.7	3.5	2.6	<0.1	<	0.1							
Sun	10	6.0	6.8	6.4	7.0	7.2	7.1	3.5	2.0	1.7	2.7	2.0	1.6	3.5	2.3	<0.1	<	0.1							
Mon	11	6.2	6.8	6.6	6.9	7.1	7.0	0.4	0.2	0.3	0.8	11.0	5.1	11.0	3.0	<0.1	<	0.1							
Tue	12	6.3	6.7	6.5	7.0	7.1	7.1	5.3	9.7	0.1	0.2	4.5	2.3	9.7	3.7	<0.1	<	0.1							
Wed	13	6.6	6.8	6.7	7.0	7.2	7.1	3.6	3.2	6.2	7.8	2.3	1.7	7.8	4.1	<1.0	<	0.2							
Thu	14	6.4	6.6	6.5	6.9	7.0	7.0	1.7	0.8	0.3	0.4	2.0	1.7	2.0	1.2	<0.1	<	0.1							
Fri	15	6.5	6.7	6.6	7.0	7.2	7.1	1.8	9.3	0.8	1.2	2.5	3.0	9.3	3.1	<0.1	<	0.1							
Sat	16	6.5	6.7	6.6	7.1	7.3	7.2	4.0	3.5	4.0	2.8	2.5	1.4	4.0	3.0	<0.1	<	0.1							
Sun	17	6.6	7.1	6.9	7.3	7.4	7.4	2.0	5.1	2.2	2.6	2.3	1.9	5.1	2.7	<0.1	<	0.1							
Mon	18	6.6	7.1	6.9	7.0	7.4	7.3	1.0	0.7	0.2	0.3	2.0	2.1	2.1	1.1	<0.1	<	0.1							
Tue	19	6.6	6.8	6.7	7.0	7.2	7.1	3.5	2.2	1.2	2.3	3.8	3.6	3.8	2.8	<0.1	<	0.1							
Wed	20	6.6	6.8	6.7	6.9	7.2	7.1	2.5	2.9	1.9	4.0	1.3	1.6	4.0	2.4	<0.1	<	0.1							
Thu	21	6.5	6.7	6.6	7.0	7.1	7.0	2.5	6.4	3.9	3.2	1.8	1.8	6.4	3.3	<0.1	<	0.1							
Fri	22	6.5	6.7	6.6	7.1	7.3	7.2	1.7	2.3	0.6	1.6	4.5	3.0	4.5	2.3	<0.1	<	0.1							
Sat	23	6.5	6.7	6.6	7.1	7.2	7.1	2.2	1.8	0.9	2.0	4.1	4.8	4.8	2.6	<0.1	<	0.1							
Sun	24	6.6	6.9	6.7	6.9	7.3	7.1	3.8	2.1	1.1	5.0	9.1	4.1	9.1	4.2	<0.1	<	0.1							
Mon	25	6.6	6.9	6.8	6.8	7.1	7.0	2.1	2.0	0.7	0.3	4.5	3.7	4.5	2.2	<0.1	<	0.1							
Tue	26	6.4	6.6	6.5	6.9	7.0	7.0	4.9	5.1	1.6	2.2	2.9	3.1	5.1	3.3	<0.1	<	0.1							
Wed	27	6.2	6.7	6.5	6.9	7.0	7.0	1.6	2.4	1.5	1.8	3.2	3.5	3.5	2.3	<1.2	<	0.2							
Thu	28	6.4	6.6	6.5	6.9	7.1	7.0	4.2	3.1	3.3	0.7	8.4	9.3	9.3	4.8	<0.1	<	0.1							
Fri	29	6.7	6.9	6.8	6.9	7.1	7.0	4.3	4.8	1.0	0.2	2.0	1.5	4.8	2.3	<0.1	<	0.1							
Sat	30	6.6	6.8	6.7	7.1	7.1	7.1	2.5	2.0	1.0	1.1	2.8	2.5	2.8	2.0	<0.1	<	0.1							
Sun	31	6.7	7.0	6.8	7.1	7.2	7.1	3.1	3.3	0.4	0.3	3.6	3.4	3.6	2.4	<0.1	<	0.1							
TOTALS																									
MAXIMA		7.1			6.9			7.4			7.4			5.3	9.7	6.2	7.8	11.0	9.3	11.0	4.8	1.2	<	0.2	
MINIMA		6.0			6.4			6.8			7.0							0.7				<	0.1		
AVERAGES		6.7			7.1			2.5			3.2			1.7		1.8		3.4		2.9		2.6		<	0.1
COUNT								31			31			31		31		31		31		186			

August 2025
PAGE 3

[illegible]

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

August 2025
PAGE 4

August 2025		SUSPENDED SOLIDS										TOTAL PHOSPHATES (as P)					
DAY DATE		RAW mG/L	7DAY AVG	RAW 1000#	PFO mG/L	ATI mG/L	FE mG/L	7DAY AVG	FE 1000#	7DAY AVG	% REMOVAL DAILY	AVG	RAW mG/L	RAW 1000#	FE mG/L	FE 1000#	% REM
Fri	1	72		39.0	85	145	17.0		6.8		76.4		2.4	1.30	0.52	0.21	83.93
Sat	2	87	114	54.9	57	92	9.4	15.1	4.6	7.26	89.2	88.9	3.2	2.02	0.67	0.33	83.64
Sun	3	62		34.4	53	61	9.8		5.8		84.2		2.4	1.33	0.43	0.25	80.94
Mon	4	136		86.6	81	81	11.0		7.3		91.9		3.3	2.10	0.62	0.41	80.45
Tue	5	113		67.0	66	77	11.0		6.8		90.3		3.1	1.84	0.86	0.53	71.13
Wed	6	77		50.0	67	84	7.6		5.1		90.1		4.1	2.66	1.40	0.94	64.78
Thu	7	156		96.6	95	113	11.0		7.0		92.9		3.6	2.23	1.60	1.01	54.51
Fri	8	124		71.0	80	81	6.6		4.0		94.7		4.2	2.40	1.50	0.90	62.59
Sat	9	104	110	55.4	122	79	9.2	9.5	5.0	5.84	91.2	90.4	3.1	1.65	3.80	2.07	-25.58
Sun	10	96		46.1	87	88	11.0		5.7		88.5		3.2	1.54	2.60	1.35	12.38
Mon	11	72		46.5	52	97	8.8		3.7		87.8		2.8	1.81	0.66	0.28	84.55
Tue	12	86		42.5	65	108	8.8		4.2		89.8		2.9	1.43	0.52	0.25	82.88
Wed	13	231		259.7	70	150	14.0		6.9		93.9		2.8	3.15	0.60	0.30	90.57
Thu	14	94		53.1	79	126	15.0		9.2		84.0		2.8	1.58	0.77	0.47	70.01
Fri	15	83		54.0	50	110	9.6		6.4		88.4		3.2	2.08	1.90	1.27	38.77
Sat	16	90	107	45.7	51	94	4.8	10.3	2.7	5.56	94.7	90.3	3.2	1.63	0.48	0.27	83.24
Sun	17	151		242.3		153	6.0		4.8		96.0		2.0	3.21	0.32	0.26	92.02
Mon	18	101		77.7	66	65	7.8		6.2		92.3		1.3	1.00	0.20	0.16	84.05
Tue	19	83		56.2	38	49	5.4		3.8		93.5		2.8	1.90	0.95	0.68	64.30
Wed	20	94		76.9	47	74	8.0		6.9		91.5		2.4	1.96	1.00	0.86	56.04
Thu	21	113		80.7	61	98	6.4		4.8		94.3		2.9	2.07	0.28	0.21	89.85
Fri	22	102		62.0	42	95	8.0		5.0		92.2		3.4	2.07	0.34	0.21	89.77
Sat	23	75	103	44.9	35	89	7.0	6.9	4.4	5.14	90.7	92.9	2.8	1.67	0.35	0.22	86.76
Sun	24	113		81.3	4	89	6.6		5.1		94.2		2.7	1.94	0.36	0.28	85.76
Mon	25	92		57.4	48	101	7.2		4.6		92.2		2.6	1.62	0.62	0.40	75.45
Tue	26	98		59.6	98	84	5.4		3.4		94.5		3.4	2.07	0.48	0.30	85.24
Wed	27	96		54.1	57	80	19.0		10.8		80.2		3.1	1.75	0.82	0.47	73.24
Thu	28	248		271.7	53	118	13.0		9.3		94.8		3.5	3.84	0.66	0.47	87.64
Fri	29	133		130.1	71	125	5.4		4.0		95.9		2.1	2.05	0.30	0.22	89.21
Sat	30	63	120	43.1	32	46	3.2	8.5	2.0	5.61	94.9	92.7	2.5	1.71	0.29	0.18	89.49
Sun	31	76		42.2	21	41	4.2		2.3		94.5		2.8	1.55	0.53	0.30	80.95
TOTALS				2482.7					168.9					61.17		16.07	
MAXIMA		248	120	271.7	122	153	19.0	15.1	10.8	7.26	96.0		4.2	3.84	3.80	2.07	92.02
MINIMA		62		34.4	4	41	3.2		2.0		76.4	88.9	1.3	1.00	0.20	0.16	-25.58
AVERAGES		107		80.09	61	93	8.9		5.4		91.7		2.9	1.97	0.85	0.52	70.83
COUNT																	

AVG. RAWLBS/CAP: 0.22

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 5

August 2025		DISINFECTION			COLIFORMS - Colonies/100ml					
		CHLORINE RESID. (mG/L)			NaOCl					
DAY DATE		HOURLY MIN	MAX	DAILY AVG	gal/d	RAW DAILY G.M.	FE FECAL			DAILY G.M.
							6 AM	10 AM	2 PM	WEEKLY G.M.
Fri	1	0.34	0.95	0.64	3454		260	220	1300	421
Sat	2	0.39	1.30	0.95	3725		18	1300		153
Sun	3	0.12	0.69	0.31	1809		2300			2300
Mon	4	0.50	1.21	0.93	4040		45	18	18	24
Tue	5	0.74	1.25	1.04	3616		19	20	45	26
Wed	6	0.28	1.38	0.96	3060	22.00	18	45	68	38
Thu	7	0.67	1.67	1.00	3227		45	78	18	40
Fri	8	0.60	1.60	1.02	2810		18	20	18	19
Sat	9	0.61	1.17	0.86	3326		410	40		128
Sun	10	0.77	1.90	1.09	2294		20			20
Mon	11	0.20	1.01	0.75	2452		45	18	*****	506
Tue	12	0.05	1.67	0.83	2551		4900	1013	20	463
Wed	13	0.49	1.61	0.99	4837		3300	45	230	324
Thu	14	0.75	1.30	1.01	4879		790	92	93	189
Fri	15	0.64	1.26	0.97	4011		790	170	1300	559
Sat	16	0.66	1.10	0.89	3331		68	330		150
Sun	17	0.29	1.12	0.79	3330		430			430
Mon	18	0.28	1.13	0.55	4495		2300	490	2300	1374
Tue	19	0.67	2.00	1.18	2780		20	401	78	86
Wed	20	0.71	1.50	1.00	2862		45	18	20	25
Thu	21	0.62	1.20	0.92	2822		220	170	460	258
Fri	22	0.22	1.17	0.72	3760		92	110	7000	414
Sat	23	0.14	0.64	0.42	4119		330	3300		1044
Sun	24	0.07	0.34	0.17	4843		28000			28000
Mon	25	0.03	0.90	0.14	4500		17000	35000	7000	16089
Tue	26	0.52	1.30	0.88	3895		28	78	20	35
Wed	27	0.26	1.20	0.76	3409		18	20	2400	95
Thu	28	0.23	1.44	0.91	3783		45	61	3500	213
Fri	29	0.00	1.24	0.42	4486		13000	11000	11000	11630
Sat	30	0.22	1.15	0.62	4285		20	18		19
Sun	31	0.10	0.66	0.28	3423		790			790
TOTALS					110214					
MAXIMA		2.00			4879	22.00	28000	35000	*****	28000
MINIMA		0.00			1809	22.00	18	18	18	19
AVERAGES		0.77			3555	22.00 G.M.				212 G.M.
COUNT							31	26	21	

G.M. Geometric Mean

(Raw values are in million colonies/100ml total coliforms.)
(Effluent Coliforms are in colonies/100ml.)

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 6

August 2025		SLUDGE INVENTORY		PRIMARY REMOVAL														
DAY DATE				GRIT				PRIMARY SLUDGE				THICKENED RAW SLUDGE						
		A	B	TOTAL 1000#	TS %	VM %	WET SOLIDS 1000#	DS 1000#	1000G	TS %	1000#	VM %	pH	FLOW 1000G	TS %	TS 1000#	VM %	VM 1000#
Fri	1	511	0	511	89.1	3.7			1004.5	0.20	16.76	59.3	7.1					
Sat	2	529	0	529					1011.7	0.30	25.31	62.6	6.2					
Sun	3	530	0	530	92.3	5.3			801.8	0.50	33.44	61.1	6.4					
Mon	4	577	0	577	73.6	20.9			831.2	0.10	6.93	66.5	6.8					
Tue	5	562	0	562	86.7	8.7			838.3	0.30	20.97	84.4	6.4					
Wed	6	567	0	567	64.8	28.0			834.2	0.60	41.74	77.8	6.3					
Thu	7	544	0	544	67.8	37.8			819.4	0.60	41.00	69.3	6.4					
Fri	8	551	0	551	70.7	25.6			793.2	0.30	19.85	82.0	6.9					
Sat	9	521	0	521					799.7	0.70	46.69	79.9	5.3					
Sun	10	510	0	510	83.2	14.0			773.6	0.90	58.07	81.9	5.3					
Mon	11	488	0	488	78.9	22.3			802.2	0.30	20.07	75.5	5.9					
Tue	12	485	0	485	65.0	21.2			808.9	0.80	53.97	78.1	5.7					
Wed	13	453	0	453	63.0	31.1			935.1	0.70	54.59	60.5	6.1					
Thu	14	439	0	439	63.3	32.0			967.8	0.20	16.14	57.2	6.1					
Fri	15	455	0	455	71.7	29.1			1015.9	0.20	16.94	56.0	6.3					
Sat	16	457	0	457					1023.2	0.50	42.67	62.8	5.6					
Sun	17	469	0	469	57.8	35.4			1134.7	0.40	37.85	70.3	5.9					
Mon	18	494	0	494	68.6	25.0			1146.8	1.20	114.77	40.9	6.0					
Tue	19	521	0	521	87.7	7.4			1087.8	0.80	72.58	60.3	5.7					
Wed	20	529	0	529	90.1	5.1			1191.8	0.30	29.82	66.5	6.0					
Thu	21	541	0	541	83.6	9.2			1201.5	0.60	60.12	65.3	5.9					
Fri	22	553	0	553	81.7	13.3			924.4	0.40	30.84	69.3	5.9					
Sat	23	541	0	541					957.5	0.20	15.97	69.0	6.0					
Sun	24	547	0	547	77.4	15.0			965.7	0.40	32.21	68.0	6.4					
Mon	25	546	0	546	81.1	11.1			941.3	1.00	78.51	65.4	5.8					
Tue	26	538	0	538	82.4	8.4			970.8	0.20	16.19	62.7	6.3					
Wed	27	539	0	539	69.4	19.7			978.8	0.30	24.49	68.5	6.2					
Thu	28	524	0	524	57.0	34.0			965.9	0.10	8.06	64.8	6.4					
Fri	29	524	0	524	66.7	22.8			974.7	0.50	40.64	67.8	6.6					
Sat	30	503	0	503					1117.2	0.40	37.27	51.9	6.0					
Sun	31	503	0	503	82.8	14.3			928.4	0.30	23.23	72.3	6.1					
TOTALS		16050	0	16050					29548.2		1137.70							
MAXIMA		577	0	577	92.3	37.8			1201.5	1.2	114.77	84.4	7.1					
MINIMA		439	0	439	57.0	3.7			773.6	0.1	6.93	40.9	5.3					
AVERAGES		518	0	518	75.2	19.2			953.2	0.5	36.70	67.0	6.1					
COUNT																		

CF/MG:

GRIT:

0 LBS.

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 7

August 2025		THICKENERS											THICKENERS TOTAL		SUBN
		THICKENER FEED			THICKENED SLUDGE										
DAY	DATE	FLOW 1000G	TSS mG/L	TSS 1000#	TS %	VM %	pH	To Mix Tanks FLOW 1000G	TS 1000#	To Digesters FLOW 1000G	TS 1000#	Total FLOW 1000G	TS 1000#	VM 1000#	TSS mG/L
Fri	1	2301	8192	157.2	7.6	61.3				293.5	186.0	293.5	186.0	114.0	26
Sat	2	2308	3788	72.9	4.7	68.6				293.5	115.0	293.5	115.0	78.9	2
Sun	3	2099	14728	257.8	5.2	69.0				278.0	120.6	278.0	120.6	83.2	31
Mon	4	2128	4364	77.4	5.2	70.0				279.5	121.2	279.5	121.2	84.8	6
Tue	5	2135	19092	340.0	5.1	71.8				302.3	128.6	302.3	128.6	92.3	40
Wed	6	2131	7314	130.0	5.3	72.4				308.5	136.4	308.5	136.4	98.7	1
Thu	7	2116	21844	385.5	5.5	68.6				335.7	154.0	335.7	154.0	105.6	278
Fri	8	2276	7064	134.1	9.2	63.4				335.7	257.6	335.7	257.6	163.3	32
Sat	9	2295	6922	132.5	5.0	74.2				325.1	135.6	325.1	135.6	100.6	47
Sun	10	2269	6322	119.6	5.7	77.4				320.1	152.2	320.1	152.2	117.8	66
Mon	11	2298	7492	143.6	4.9	75.0				290.4	118.7	290.4	118.7	89.0	2
Tue	12	2305	4766	91.6	5.9	84.2				257.1	126.5	257.1	126.5	106.5	46
Wed	13	2431	5936	120.4	4.4	73.5				266.8	97.9	266.9	97.9	72.0	31
Thu	14	2464	7996	164.3	5.4	65.9				326.7	147.2	326.7	147.2	97.0	2
Fri	15	2512	5448	114.1	5.2	69.9				326.7	141.7	326.7	141.7	99.0	107
Sat	16	2451	6838	139.8	5.6	69.7				265.0	123.8	265.0	123.8	86.3	26
Sun	17	2431	4574	92.7	6.6	70.4				262.0	144.2	262.0	144.2	101.5	29
Mon	18	2443	5786	117.9	6.0	62.7				284.0	142.1	284.1	142.1	89.1	106
Tue	19	2384	9218	183.3	6.2	63.4				284.0	146.9	284.1	146.9	93.1	11
Wed	20	2488	8174	169.6	6.2	68.4				238.7	123.4	238.7	123.4	84.4	25
Thu	21	2498	5890	122.7	6.3	66.6				233.0	122.4	233.0	122.4	81.5	8
Fri	22	2111	13560	238.8	6.6	70.7				282.4	155.4	282.4	155.4	109.9	16
Sat	23	2154	5030	90.4	5.2	97.1				282.4	122.5	282.4	122.5	118.9	36
Sun	24	2162	6130	110.5	5.3	73.1				270.1	119.4	270.1	119.4	87.3	35
Mon	25	2138	7368	131.4	5.3	69.2				270.3	119.5	270.3	119.5	82.7	38
Tue	26	2167	5274	95.3	5.6	71.2				270.3	126.3	270.3	126.3	89.9	2
Wed	27	1808	4542	68.5	6.5	72.9				213.4	115.7	213.4	115.7	84.3	19
Thu	28	2032	5520	93.6	6.6	72.3				229.9	126.5	229.9	126.5	91.5	1
Fri	29	2161	7262	130.9	7.9	72.0				297.6	196.0	297.6	196.0	141.2	2
Sat	30	2267	8930	168.9	6.1	67.8				349.3	177.7	349.3	177.7	120.5	2
Sun	31	2078	8074	140.0	5.5	69.8				349.3	160.2	349.3	160.2	111.8	4
TOTALS		69842		4535.1				0.1	0.1	8922	4361.1	8922	4361.2	3076.9	
MAXIMA		2512	21844	385.5	9.2	97.1				0.0	349.3	349.3	257.6	163.3	278
MINIMA		1808	3788	68.5	4.4	61.3				0.0	213.4	213.4	97.9	72.0	1
AVERAGES		2253	7853	146.3	5.9	71.0	0.0			0.0	287.8	287.8	140.7	99.3	35
COUNT															

Thickener Feed Flow is the Total of
WAS (A & B Batteries), scum and raw sludge.

Terms: Subn. Thickener Subnatent

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 8

August 2025		DIGESTER CONTENTS																											
		#1							#2							#3							#4						
DAY	DATE	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP
Fri	1							97							100														99
Sat	2							103							100														99
Sun	3							98							100														99
Mon	4							98							100														99
Tue	5	3.6	54.1	7.7	5620	600	0.107	98	3.6	54.2	7.6	5750	510	0.089	100	3.6	55.9	7.6	6120	465	0.076	93							98
Wed	6							98							100														98
Thu	7							98							100								3.6	56.5	7.5	5810	615	0.106	98
Fri	8							99							100														98
Sat	9							99							100														97
Sun	10							100							99														97
Mon	11							100							99														97
Tue	12	3.5	55.7	7.5	5760	615	0.107	100	3.5	54.9	7.5	5910	690	0.117	99	3.5	56.2	7.5	5780	690	0.119	103							98
Wed	13							101							99														98
Thu	14							100							99								3.5	55.3	7.6	5930	630	0.106	97
Fri	15							100							99														97
Sat	16							100							99														97
Sun	17							100							98														97
Mon	18							100							98														97
Tue	19	3.6	55.6	7.5	5830	600	0.103	100	3.6	55.0	7.6	5730	525	0.092	98	3.5	55.6	7.6	5930	585	0.099	103							99
Wed	20							99							98														100
Thu	21							98							98								3.6	53.3	7.5	5960	615	0.103	100
Fri	22							98							98														100
Sat	23							98							98														100
Sun	24							97							98														100
Mon	25							96							98														99
Tue	26	3.6	54.1	7.5	5930	645	0.109	96	3.6	54.1	7.5	5890	480	0.081	98	3.5	55.4	7.5	5800	510	0.088	101							99
Wed	27							95							98														99
Thu	28							95							98								3.6	55.2	7.5	6100	600	0.098	98
Fri	29							94							98														98
Sat	30							94							98														97
Sun	31							95							98														97
TOTALS																													
MAXIMA		3.6	55.7	7.7	5930	645	0.109	103	3.6	55.0	7.6	5910	690	0.117	100	3.6	56.2	7.6	6120	690	0.119	104	3.6	56.5	7.6	6100	630	0.106	100
MINIMA		3.5	54.1	7.5	5620	600	0.103	94	3.5	54.1	7.5	5730	480	0.081	98	3.5	55.4	7.5	5780	465	0.076	93	3.5	53.3	7.5	5810	600	0.098	97
AVERAGES		3.6	54.9	7.5	5785	615	0.106	98	3.6	54.5	7.5	5820	551	0.095	99	3.5	55.8	7.5	5908	563	0.095	100	3.6	55.1	7.5	5950	615	0.103	98
COUNT																													

TERMS: ALK Alkalinity (as Calcium Carbonate)
V.A. Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 9

August 2025	DIGESTER CONTENTS														DIGESTERS COMBINED OUTFLOW (DFO)				
	#5							#6											
DAY DATE	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP	TS %	VM %	FLOW 1000G	TS 1000#	VM 1000#
Fri 1							94								3.6	57.0	240.1	72.09	41.09
Sat 2							96								3.6	53.9	208.8	62.70	33.80
Sun 3							98								3.6	54.3	257.9	77.43	42.04
Mon 4							98								3.6	54.7	257.9	77.43	42.35
Tue 5							100								3.6	58.8	258.8	77.70	45.69
Wed 6							100								3.6	56.2	258.8	77.70	43.67
Thu 7	3.6	57.9	7.5	5560	675	0.121	100								3.5	55.7	258.3	75.38	41.99
Fri 8							103								3.8	52.9	230.8	73.14	38.69
Sat 9							99								3.6	54.8	229.6	68.93	37.77
Sun 10							102								3.6	56.2	229.6	68.93	38.74
Mon 11							107								3.6	54.7	225.4	67.68	37.02
Tue 12							104								3.6	53.7	229.4	68.88	36.99
Wed 13							105								3.6	53.7	229.4	68.88	36.99
Thu 14	3.4	56.6	7.5	5790	600	0.104	100								3.9	52.2	227.2	73.90	38.58
Fri 15							100								4.9	47.2	185.3	75.74	35.75
Sat 16							100								3.5	54.3	151.8	44.31	24.06
Sun 17							97								3.9	50.3	226.7	73.75	37.09
Mon 18							96								3.6	53.4	226.7	68.07	36.35
Tue 19							96								3.8	50.8	212.7	67.40	34.24
Wed 20							94								3.6	54.2	212.7	63.85	34.61
Thu 21	3.8	56.9	7.3	5120	765	0.149	92								3.6	54.5	208.9	62.71	34.18
Fri 22							89								3.6	55.2	189.6	56.93	31.43
Sat 23							83								3.4	55.6	229.7	65.12	36.21
Sun 24							91								4.5	45.6	240.5	90.27	41.16
Mon 25							90								3.9	50.0	240.5	78.23	39.11
Tue 26							90								3.6	54.3	236.4	70.99	38.55
Wed 27							92								6.2	37.4	188.1	97.27	36.38
Thu 28	3.6	56.1	7.4	6020	630	0.105	95								3.5	52.6	188.1	54.91	28.88
Fri 29							97								3.5	56.2	116.2	33.91	19.06
Sat 30							91								3.6	53.9	170.9	51.32	27.66
Sun 31							94								3.7	54.2	292.6	90.28	48.93
TOTALS																	6859.4	2155.83	1139.05
MAXIMA	3.8	57.9	7.5	6020	765	0.149	107								6.2	58.8	292.6	97.27	48.93
MINIMA	3.4	56.1	7.3	5120	600	0.104	83								3.4	37.4	116.2	33.91	19.06
AVERAGES	3.6	56.9	7.4	5623	668	0.120	96				0	0		0	3.8	53.2	221.3	69.54	36.74
COUNT																			

TERMS: ALK Alkalinity (as Calcium Carbonate)
VA Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025
PAGE 10

August 2025		ACTIVATED SLUDGE PROCESS										SLUDGE FILTRATION										
		MIXED LIQUORS				RETURNED (RAS)				WASTED (WAS)				FFI					CFI			
		A Battery MLSS SVI mG/L	B Battery MLSS SVI mG/L	A Battery TSS VM mG/L %	B Battery TSS VM mG/L %	A Battery FLOW TSS MGD 1000#	B Battery FLOW TSS MGD 1000#	TOTAL TSS 1000#	TS %	VM %	pH	FLOW 1000G	TS 1000#	VM 1000#	FLOW 1000G	TS 1000#	VM 1000#					
DAY DATE																						
Fri	1	2921	299		7158	72.8		1.30	77.38	0.00		77.4	3.6	55.6	7.7		224	67.2	37.4			
Sat	2	2978	291		6340	69.0		1.30	68.53	0.00		68.5	3.4	55.5	7.8		273	77.3	42.9			
Sun	3	2950	267		7572	70.8		1.30	81.89	0.00		81.9	3.4	55.1	7.7		317	89.8	49.5			
Mon	4	3354	229		7380	74.3		1.30	79.81	0.00		79.8	3.5	55.3	7.5		317	92.5	51.1			
Tue	5	2468	233		9076	79.7		1.30	98.16	0.00		98.2	3.6	57.2	7.8		317	95.1	54.4			
Wed	6	3105	186		8078	74.7		1.30	87.35	0.00		87.3	3.4	55.7	7.8		317	89.8	50.0			
Thu	7	2437	171		7358	73.2		1.30	79.56	0.00		79.6	3.4	56.2	7.4		287	81.5	45.8			
Fri	8	3205	144		8370	74.4		1.48	103.53	0.00		103.5	3.3	27.5	7.7		275	75.6	20.8			
Sat	9	2401	293		7016	76.6		1.50	87.52	0.00		87.5	3.4	55.8	7.6		288	81.7	45.6			
Sun	10	1735	399		6532	79.7		1.50	81.47	0.00		81.5	3.5	56.7	7.6		288	84.0	47.6			
Mon	11	2010	392		4638	76.9		1.50	57.84	0.00		57.8	3.4	55.3	7.6		239	67.8	37.5			
Tue	12	2174	361		5216	79.6		1.50	65.09	0.00		65.1	3.3	54.8	7.7		288	79.3	43.4			
Wed	13	2258	351		5374	78.8		1.50	67.05	0.00		67.1	3.3	54.8	7.7		288	79.3	43.4			
Thu	14	2321	221		4384	71.6		1.50	54.69	0.00		54.7	3.3	55.7	7.7		228	62.8	35.0			
Fri	15	2310	174		7482	76.1		1.50	93.34	0.00		93.3	3.6	54.6	7.6		272	81.6	44.6			
Sat	16	2223	186		7380	74.6		1.43	87.87	0.00		87.9	3.4	54.8	7.6		286	81.0	44.4			
Sun	17	2303	162		6910	72.9		1.30	74.69	0.00		74.7	3.3	55.2	7.8		288	79.3	43.8			
Mon	18	2777	92		10208	69.7		1.30	110.32	0.00		110.3	3.3	55.4	7.7		211	58.1	32.2			
Tue	19	2906	114		8800	76.8		1.30	95.11	0.00		95.1	3.3	54.5	7.7		274	75.4	41.1			
Wed	20	2504	239		8804	71.1		1.30	95.14	0.00		95.1	3.4	53.4	7.6		266	75.4	40.3			
Thu	21	2151	267		8258	72.5		1.30	89.29	0.00		89.3	3.5	54.4	7.8		295	86.0	46.8			
Fri	22	2689	288		8962	73.0		1.19	88.70	0.00		88.7	3.4	54.9	7.6		292	82.9	45.5			
Sat	23	2671	224		8238	73.8		1.20	82.22	0.00		82.2	3.4	54.8	7.7		291	82.6	45.3			
Sun	24	2887	191		8372	73.0		1.20	83.55	0.00		83.5	3.4	55.6	7.7		302	85.7	47.6			
Mon	25	2521	217		9208	75.0		1.20	91.87	0.00		91.9	3.4	54.3	7.6		299	84.7	46.0			
Tue	26	2473	221		7356	71.0		1.20	73.39	0.00		73.4	3.7	55.1	7.8		235	72.5	39.9			
Wed	27	2650	232		9022	72.7		0.83	62.40	0.00		62.4	3.4	55.3	7.7		287	81.5	45.1			
Thu	28	1990	258		8836	74.3		1.07	78.58	0.00		78.6	3.2	55.7	7.6		250	66.8	37.2			
Fri	29	2701	109		8854	71.4		1.19	87.63	0.00		87.6	3.4	55.7	7.5		242	68.5	38.2			
Sat	30	2441	140		8810	72.8		1.15	84.50	0.00		84.5	3.1	54.7	7.6		238	61.5	33.6			
Sun	31	2792	99		8596	72.7		1.15	82.44	0.00		82.4	3.5	55.1	7.5		301	88.0	48.5			
TOTALS								40.3	2550.9	0.0		2551					2435.2 1324.5					
MAXIMA		3354	399		10208	79.7		1.50	110.3	0.00		110.3	3.7	57.2	7.8		317	95.1	54.4			
MINIMA		1735	92		4384	69.0		0.83	54.69	0.00		54.7	3.1	27.5	7.4		211	58.1	20.8			
AVERAGES		2558	227	0 0	7696	74.0	0 0.0	1.3	82.3	0.0		82.3	3.4	54.3	7.7		277	78.6	42.7			
COUNT																						

TERMS: MLSS Mixed Liquor Suspended Solids
SVI Sludge Volume Index
FFI Sludge Flow to Filter Presses

August 2025
PAGE 11

TERMS: FFO Filter Press Filtrate

BUFFALO SEWER AUTHORITY
DRY SOLIDS TO INCINERATOR

August 2025

August 2025 DAY DATE		BELT 1				BELT 2				OUTSIDE CAKE					TOTALS		
		% SOLIDS B-1	VOL MATTER B-1	M/V RATIO B-1	T.DRY TONS B-1	% SOLIDS B-2	VOL MATTER B-2	M/V RATIO B-2	T.DRY TONS B-2	1000#	TS %	TS 1000#	VM %	VM 1000#	1000#	TS 1000#	VM 1000#
Fri	1					21.9	55.7	6.40	19.24						175.7	38.5	21.43
Sat	2	22.6	54.1	6.33	0.1	22.6	54.1	6.33	21.14						188.3	42.6	23.03
Sun	3					21.7	54.5	6.62	26.37						243.0	52.7	28.74
Mon	4					21.9	54.8	6.51	29.32						267.8	58.6	32.13
Tue	5					21.5	54.5	6.70	27.41						255.0	54.8	29.88
Wed	6					21.6	55.1	6.59	27.84						257.8	55.7	30.68
Thu	7	21.9	55.2	6.46		21.9	55.2	6.46	25.32						231.5	50.7	27.98
Fri	8					21.8	55.2	6.50	24.03						220.5	48.1	26.53
Sat	9					21.9	55.7	6.40	24.73						225.9	49.5	27.55
Sun	10	25.4	54.7	5.37		21.5	56.2	6.50	23.82						221.6	47.7	26.78
Mon	11					23.2	56.2	5.89	21.57						185.9	43.1	24.24
Tue	12					22.4	56.0	6.19	29.91						267.1	59.8	33.50
Wed	13					22.0	56.1	6.32	29.23						265.8	58.5	32.80
Thu	14					22.7	55.8	6.10	24.96						220.0	49.9	27.86
Fri	15					22.9	55.4	6.08	23.74						207.4	47.5	26.31
Sat	16					22.3	54.8	6.36	27.07						242.8	54.1	29.67
Sun	17					22.3	55.5	6.28	27.17						243.7	54.3	30.16
Mon	18					22.7	55.6	6.12	21.21						186.9	42.4	23.59
Tue	19					23.0	55.4	6.04	24.40						212.1	48.8	27.03
Wed	20					23.1	54.4	6.12	23.63						204.6	47.3	25.71
Thu	21	22.4	54.6	6.34	5.8	22.9	54.4	6.19	18.32						212.1	48.3	26.31
Fri	22	22.6	53.9	6.35	24.0	22.5	54.8	6.29	0.03						212.4	48.0	25.87
Sat	23	22.9	54.4	6.19	23.5	23.6	54.1	5.98	0.01						205.6	47.1	25.61
Sun	24	22.3	54.7	6.37	25.0	22.6	54.5	6.28	0.01						224.4	50.0	27.38
Mon	25	22.2	55.4	6.33	24.8	22.2	55.3	6.34	0.01						223.7	49.7	27.52
Tue	26	23.5	54.9	5.93	19.5										166.2	39.1	21.44
Wed	27	23.5	53.7	6.06	22.9	21.5	53.0	6.89	0.01						194.9	45.8	24.60
Thu	28	23.1	43.6	7.64	19.3	22.1	54.5	6.47	0.01						166.8	38.5	16.81
Fri	29	22.9	54.4	6.19	17.0	23.1	53.3	6.25	0.02						148.5	34.0	18.50
Sat	30	23.4	54.5	6.01	18.3	24.0	53.9	5.88	0.03						156.3	36.6	19.93
Sun	31	21.6	56.6	6.41	23.4	22.0	55.6	6.38	0.04						217.5	47.0	26.59
TOTAL					223.7				520.6						6652	1489	816
AVERAGE		22.9	53.9	6.28	16.0	22.4	55.0	6.31	16.8						214.6	48.0	26.3

BUFFALO SEWER AUTHORITY

August 2025

MONTHLY FUEL COST ANALYSIS

August 2025		FUEL COST/MCF = 3.17												
					NO. 1 INCINERATOR			NO. 2 INCINERATOR			NO. 3 INCINERATOR			
		TOTAL WET TONS BURNED	SLUDGE ANALYSIS		M/V RATIO	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON
DAY	DATE		TS	VM										
Fri	1	87.85	21.90	55.70	6.40				194301	87.85	7.01		939	
Sat	2	94.17	22.60	54.10	6.33				279040	94.17	9.39		1583	
Sun	3	121.51	21.70	54.50	6.62				254514	121.51	6.64		1031	
Mon	4	133.88	21.90	54.80	6.51				244031	133.88	5.78		1123	
Tue	5	127.48	21.50	54.50	6.70				257249	127.48	6.40		1221	
Wed	6	128.88	21.60	55.10	6.59				295885	128.88	7.28		1249	
Thu	7	115.74	21.90	55.20	6.46				242224	115.74	6.63		1234	
Fri	8	110.25	21.80	55.20	6.50				201632	110.25	5.80		1280	
Sat	9	112.94	21.90	55.70	6.40				218394	112.94	6.13		1333	
Sun	10	110.82	23.45	55.45	5.89				266773	110.82	7.63		1371	
Mon	11	92.97	23.20	56.20	5.89				248421	92.97	8.47		1438	
Tue	12	133.57	22.40	56.00	6.19				221774	133.57	5.26		1420	
Wed	13	132.88	22.00	56.10	6.32				205788	132.88	4.91		1303	
Thu	14	109.98	22.70	55.80	6.10				175215	109.98	5.05		1303	
Fri	15	103.69	22.90	55.40	6.08				271755	103.69	8.31		1296	
Sat	16	121.40	22.30	54.80	6.36				191962	121.40	5.01		1298	
Sun	17	121.86	22.30	55.50	6.28				171836	121.86	4.47		1198	
Mon	18	93.45	22.70	55.60	6.12				223846	93.45	7.59		980	
Tue	19	106.07	23.00	55.40	6.04				262607	106.07	7.85		1676	
Wed	20	102.31	23.10	54.40	6.12				198069	102.31	6.14		951	
Thu	21	106.06	22.65	54.50	6.27				271938	106.06	8.13		797	
Fri	22	106.18	22.55	54.35	6.32				265050	106.18	7.91		902	
Sat	23	102.80	23.25	54.25	6.08				248280	102.80	7.66		1016	
Sun	24	112.21	22.45	54.60	6.33				289708	112.21	8.18		990	
Mon	25	111.87	22.20	55.35	6.33				277466	111.87	7.86		828	
Tue	26	83.11	22.75	54.75	6.20				267850	83.11	10.22		707	
Wed	27	97.47	22.50	53.35	6.46				274044	97.47	8.91		647	
Thu	28	83.42	22.60	49.05	6.98				259749	83.42	9.87		658	
Fri	29	74.24	23.00	53.85	6.22				232560	74.24	9.93		763	
Sat	30	78.14	23.70	54.20	5.94				263620	78.14	10.69		639	
Sun	31	108.73	21.80	56.10	6.39				14264	108.73	0.42		30	
TOTALS		3325.93				0	0.00		7289845	3325.93		33203	0.00	
MONTHLY AVERAGES		107.29	22.46	54.83	6.30	0	0.00		235156	107.29	7.15	1071	0.00	

TOTAL DIGESTER GAS BURNED: 14063430
 TOTAL DIGESTER GAS WASTED: 901653

**BUFFALO SEWER AUTHORITY
CSO INSPECTION REPORTS**

FROM: 8/1/2025 **TO:** 8/31/2025

Signature:

John Kennedy BSA

Date:

9/15/2025

OBJECTID	Sewer Patr	Date Inspected	Inspector	Inspected Connection	Open Weather	Conditic Dry Weather	Overflow
30256	SPP223	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30257	SPP308	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30258	SPP121	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30259	SPP122	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30260	SPP107A	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30261	SPP224	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30262	SPP220	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30263	SPP227A	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30264	SPP114	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30265	SPP107	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30266	SPP225	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30267	SPP308B	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30268	SPP226	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30269	SPP308A	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30270	SPP310	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30271	SPP227	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30272	SPP113	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30273	SPP309	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30274	SPP311	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30275	SPP221	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30276	SPP222	8/1/2025	J. Kerruish AM	Yes	Sunny	No	
30278	SPP133	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30280	SPP131	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30281	SPP283	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30283	SPP294	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30292	SPP212	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30293	SPP329	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30294	SPP129	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30295	SPP279	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30290	SPP106	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30297	SPP293	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30302	SPP135A	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30303	SPP211	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30299	SPP209	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30306	SPP137	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30308	SPP136A	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30310	SPP132	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30312	SPP295	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30315	SPP322	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30316	SPP307	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30320	SPP105	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30321	SPP292	8/4/2025	J. Kerruish AM	Yes	Sunny	No	
30318	SPP291	8/4/2025	J. Kerruish AM	Yes	Sunny	No	

30319 SPP184	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30322 SPP004	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30317 SPP189	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30313 SPP013	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30314 SPP190	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30311 SPP007	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30309 SPP193	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30307 SPP010	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30300 SPP191	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30301 SPP008	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30304 SPP001	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30305 SPP213	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30298 SPP188	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30291 SPP195	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30296 SPP280	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30284 SPP003	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30285 SPP187	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30286 SPP186	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30287 SPP185	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30288 SPP215	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30289 SPP009	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30282 SPP005	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30279 SPP011	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30277 SPP214	8/5/2025 J. Kerruish AM	Yes	Partly Cloudy	No
30333 SPP183	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30334 SPP244	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30324 SPP021	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30325 SPP231	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30326 SPP182	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30327 SPP014A	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30328 SPP296	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30329 SPP238	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30370 SPP243	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30371 SPP023	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30341 SPP019	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30337 SPP233	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30338 SPP232	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30339 SPP241	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30343 SPP237	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30345 SPP235	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30347 SPP239	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30350 SPP022	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30351 SPP015	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30356 SPP236	8/6/2025 J. Kerruish AM	Yes	Sunny	No

30357 SPP181	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30361 SPP014B	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30362 SPP245	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30363 SPP234	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30364 SPP240	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30366 SPP230	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30367 SPP020	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30368 SPP017	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30353 SPP330	8/6/2025 J. Kerruish AM	Yes	Sunny	No
30354 SPP178	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30355 SPP335A	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30369 SPP170B	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30365 SPP170A	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30358 SPP176	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30359 SPP175	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30360 SPP332	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30352 SPP345	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30348 SPP335B	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30349 SPP166	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30346 SPP179	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30344 SPP334B	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30340 SPP229A	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30342 SPP333	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30330 SPP247	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30331 SPP180	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30332 SPP177	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30335 SPP331	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30336 SPP229	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30323 SPP334A	8/7/2025 J. Kerruish AM	Yes	Sunny	No
30372 SPP204	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30373 SPP201	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30374 SPP341A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30375 SPP156B	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30376 SPP342B	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30377 SPP336B	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30378 SPP200B	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30379 SPP340	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30380 SPP202	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30381 SPP156A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30382 SPP338	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30383 SPP165B	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30384 SPP203	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30385 SPP337	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30386 SPP163A	8/11/2025 J. Kerruish AM	Yes	Sunny	No

30387 SPP165	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30388 SPP164	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30389 SPP200A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30390 SPP165A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30391 SPP156	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30392 SPP157	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30393 SPP339	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30394 SPP336A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30395 SPP342A	8/11/2025 J. Kerruish AM	Yes	Sunny	No
30656 SPP045A	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30657 SPP065	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30658 SPP058	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30659 SPP050	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30660 SPP056	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30661 SPP067	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30662 SPP327	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30663 SPP051	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30664 SPP130	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30665 SPP047	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30666 SPP052	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30667 SPP128	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30668 SPP051A	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30669 SPP048	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30670 SPP035	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30671 SPP206A	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30672 SPP036	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30673 SPP206B	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30674 SPP304	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30675 SPP059	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30676 SPP053	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30677 SPP055	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30678 SPP054	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30679 SPP146	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30680 SPP042A	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30681 SPP036A	8/12/2025 J. Kerruish AM	Yes	Sunny	No
30682 SPP086	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30683 SPP084	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30684 SPP077	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30685 SPP091	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30686 SPP090	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30687 SPP078	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30688 SPP088	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30689 SPP094	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30690 SPP074	8/15/2025 J. Kerruish AM	Yes	Sunny	No

30691 SPP079	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30692 SPP085	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30693 SPP082	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30694 SPP073	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30695 SPP075	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30696 SPP089	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30697 SPP087	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30698 SPP068	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30699 SPP081	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30700 SPP092	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30701 SPP080	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30702 SPP072	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30703 SPP069	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30704 SPP070	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30705 SPP375	8/15/2025 J. Kerruish AM	Yes	Sunny	No
30707 SPP320	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30708 SPP217	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30709 SPP198A	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30710 SPP152	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30711 SPP150	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30726 SPP317	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30727 SPP151	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30713 SPP149	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30714 SPP319	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30715 SPP315	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30716 SPP199A	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30718 SPP277	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30719 SPP314	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30745 SPP248	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30729 SPP218	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30730 SPP316	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30731 SPP199C	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30734 SPP318	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30735 SPP199B	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30740 SPP148	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30743 SPP249	8/25/2025 J. Kerruish AM	Yes	Sunny	No
30744 SPP126	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30741 SPP097	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30742 SPP326	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30736 SPP100	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30737 SPP125	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30738 SPP281	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30739 SPP282	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30732 SPP101	8/26/2025 J. Kerruish AM	Yes	Sunny	No

30733 SPP145	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30746 SPP124	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30720 SPP125A	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30721 SPP115	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30722 SPP119	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30723 SPP120	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30724 SPP103	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30725 SPP099	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30717 SPP104	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30728 SPP118	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30712 SPP138	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30706 SPP208	8/26/2025 J. Kerruish AM	Yes	Sunny	No
30747 SPP223	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30748 SPP308	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30749 SPP121	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30750 SPP122	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30751 SPP107A	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30752 SPP224	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30753 SPP220	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30754 SPP227A	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30755 SPP114	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30756 SPP107	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30757 SPP225	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30758 SPP308B	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30759 SPP226	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30760 SPP308A	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30761 SPP310	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30762 SPP227	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30763 SPP113	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30764 SPP309	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30765 SPP311	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30766 SPP221	8/27/2025 J. Kerruish AM	Yes	Sunny	No
30767 SPP222	8/27/2025 J. Kerruish AM	Yes	Sunny	No



**BUFFALO
SEWER
AUTHORITY
LABORATORY**

90 WEST FERRY STREET


BUFFALO, NEW YORK 14213

(716) 851-4664

TO: Alexander Emmerson, Treatment Plant Superintendent
RE: Priority Pollutant Summary Sheet

DATE: 09/11/2025

The Priority Pollutant and Monitoring Summary for August 2025 is attached. There were no exceedances.


Stephen J. Tuhovak
Laboratory Director

cc: E. Scheeler, I.W. (e-copy)
M. Szilagyi, I.W. (e-copy)
S. Morrison, Process (e-copy)
Lab file



**BUFFALO
SEWER
AUTHORITY
LABORATORY**

Priority Pollutant and Monitoring Summary

90 WEST FERRY STREET

BUFFALO, NEW YORK 14213

(716) 851-4664

SPDES Number: NY – 0028410

Outfall 002

NYSDOH Lab ID 10132

Month **August, 2025**

	BSA Results Monitoring mg/L	Limit Monthly Ave. Lbs/day	Action Level Lbs/day	BSA Results Monthly Ave. Lbs/day
Conventional Pollutants				
Nitrogen, TKN (as N), Raw	9.10			
Ammonia (as NH ₃), Raw	6.50			
Nitrogen, TKN (as N), Effluent	4.10			
Ammonia (as NH ₃), Effluent	1.20			
Toxic Pollutants				
Phenols, Total, 4-AAP		36.6		29.2
Action Level Requirements Type II				BSA Results Daily Max
Cadmium, Total			30.0	<1.27
Chromium, Total			12.5	<2.54
Copper, Total			31.9	<6.35
Copper, Dissolved			Monitor	<6.35
Lead, Total			66.2	<6.35
Nickel, Total			43.8	<6.35
Zinc, Total			174	8.26
Zinc, Dissolved			Monitor	13.34
Bis (2-ethylhexyl) phthalate			16.7	<6.35
Cyanide			90.0	46.37

Notes: **Bold** – regulatory limits and action levels
 Less than (<) values are based on MDL's.
 ND – Not Detected

**Buffalo Sewer Authority Laboratory**

90 W. Ferry St

Buffalo NY 14213

Tel. (716)851-4664

Fax (716) 883-3789

Priority Pollutant Report

Page 1 of 1

Sample Name: PP LL Hg - FE
Sample Type: Wastewater
Sample Source: Final Effluent
Sample Date Start: 8/27/2025
Collection Time Start: 11:00
Collection Type: 24 hr comp
Collected By: IW
Comments:

Lab Log: 501487
I. W. #:
Submitted By: IW
Date Received: 8/27/2025 00:00
Received By: CR
Sample Container: Vial
Preservative: Refrigeration

Analyte	Method	Analysis Date/Time	Mass lbs/day	Data Qual.	Conc	Units	Spike % Rec	Reporting Limit	Analyst
LL Mercury	EPA 1631E	9/3/2025 18:28	0.80		1.40	ng/l		0.50	X

Flow: 68

Reviewed by

Raechel Miller
Raechel Miller, QA Coordinator

Date 9-10-25

Stephen J. Tuhovak
Stephen J. Tuhovak, Laboratory Director, NYS Lab ID 10132

Date 9-11-2025

Distribution:

Printed 9/10/2025

Data Qualifier Key

N Not Detected
B Below Reporting Limit
< Less Than
> Greater Than
M Sample Matrix Interference
9 Improper Sample Container
X Subcontracted-NY10026

L Results Below LOQ and Above LOD
P Spike recovery outside acceptance Limits
S Standard Outside Acceptance Limits
E Exceeded Holding Time
T Toxic Effect
8 Temperature Outside Limits

H Blank Exceeds Acceptance Limits
D Precision Outside Acceptance Limits
U Accidental Loss or Aborted Analysis
C Results Below CAL Curve and Above Reporting Limit
Z Instrumentation Not Calibrated

R004 6/01/2007

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

August 2025

August 2025	DIGESTER CONTENTS - ORP					
	#1	#2	#3	#4	#5	#6
DAY DATE	ORP	ORP	ORP	ORP	ORP	ORP
Tue 5	-222	-225	-214			
Thu 7				-241	-230	
Tue 12	-255	-282	-298			
Thu 14				-215	-249	
Tue 19	-229	-230	-241			
Thu 21				-232	-251	
Tue 26	-207	-232	-190			
Thu 28				-209	-229	

BUFFALO



SEWER AUTHORITY



COPY

August 5, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:


A partial treatment event was required on August 1, 2025, from 02:44 AM through August 1, 2025 at 10:11 AM due to sludge bulking caused by abundant 021N filament and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	8/1/2025
Duration Hours:	7.45
Average Raw WW Flow MGD:	65
Final Effluent Flow MGD:	48
Starting Raw WW Flow MGD:	70
Peak Flow MGD:	133
Partially Treated Volume MG:	14

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_08-01-25

BUFFALO



SEWER AUTHORITY



COPY

August 5, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on August 2, 2025, from 02:39 AM through August 2, 2025 at 09:09 AM due to sludge bulking caused by abundant 021N filament and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	8/2/2025
Duration Hours:	6.5
Average Raw WW Flow MGD:	76
Final Effluent Flow MGD:	59
Starting Raw WW Flow MGD:	60
Peak Flow MGD:	157
Partially Treated Volume MG:	16

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex Emmerson', written over a horizontal line.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_08-02-25

BUFFALO



SEWER AUTHORITY



COPY

August 25, 2025

Ms. Denine Jackson
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Ms. Denine Jackson:

Three dry weather partial treatment events were required on August 7, 2025, August 11, 2025, and August 12, 2025. The specific event details are outlined in the attached partial treatment letters and the overall plant conditions during this time are outlined below. The following NY Alerts were submitted for each dry weather event.

NY Alert Incident ID: 2100309338107361, 2117317408411740, 2117283048673637

Each event was due to limited secondary treatment capacity to facilitate Phase 1 of the LTCP capital project and sludge bulking due to the presence of filamentous bacteria. To facilitate the required work in this phase the facility is currently staged with all B side aeration tanks and final clarifiers out of service. The A-side aeration gallery was also experiencing an abundant type 021N filament that appeared to have a moderate-high impact on plant SVI. The cause of the filament has been attributed to draining of the B-side aeration tanks and final clarifiers to the A side. Dosing of the B side RAS well began on August 11, 2025, and continued until conditions improved, stopping on August 18, 2025.

At the time of this letter no further dry weather partial treatment events have occurred.

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex E'.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_08-07-25_DW

BUFFALO



SEWER AUTHORITY

August 19, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A dry weather partial treatment event was required on August 11, 2025, from 01:20 PM through August 11, 2025 at 09:42 PM due to sludge bulking caused by abundant 021N filament and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	8/11/2025
Duration Hours:	8.39
Average Raw WW Flow MGD:	77
Final Effluent Flow MGD:	51
Starting Raw WW Flow MGD:	117
Peak Flow MGD:	170
Partially Treated Volume MG:	27

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex Emerson', written over the printed name.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_08-11-25_DW

BUFFALO



SEWER AUTHORITY

August 19, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on August 13, 2025, from 04:41 AM through August 17, 2025 at 10:38 PM due to sludge bulking caused by abundant 021N filament and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	8/13/2025
Duration Hours:	17.95
Average Raw WW Flow MGD:	135
Final Effluent Flow MGD:	59
Starting Raw WW Flow MGD:	115
Peak Flow MGD:	257
Partially Treated Volume MG:	77

Very truly yours,

BUFFALO SEWER AUTHORITY

A handwritten signature in black ink, appearing to read 'Alex Emerson'.

Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_08-13-25

BUFFALO



SEWER AUTHORITY

September 5, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:


A partial treatment event was required on August 28, 2025 from 05:13 PM through August 29, 2025 at 02:37 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	8/28/2025	8/29/2025
Duration Hours:	6.78	2.62
Average Raw WW Flow MGD:	131	117
Final Effluent Flow MGD:	86	89
Starting Raw WW Flow MGD:	180	274
Peak Flow MGD:	333	274
Partially Treated Volume MG:	43	10

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_08-28-25

Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

ID: 2146832423605202

CLOSED

Opened On: Aug 28, 2025 16:27:10 EST - by Daniel O'Sullivan
Last Updated On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

 Notification: Aug 28, 2025 16:27:11 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,	2146832423605387	New	Daniel O'Sullivan	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	9	3

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-28-2025, 16:27:10
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-28-2025 16:54:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - .21 inches of rain

Steps taken to contain discharge: permitted CSO discharge

Volume/rate of discharge: 880000 Gallons Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

ID: 2135906026827229

CLOSED

Opened On:

Aug 24, 2025 11:47:50 EST - by Peter Cicero

Last Updated On:

Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

Closed On:

Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

 **Notification:** Aug 24, 2025 11:47:51 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,	2135906026830699	New	Peter Cicero	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2618	371

Message (Customized Email below)
Erie, buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-24-2025, 12:47:51
Affects: New York - Erie - buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 west ferry, buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-24-2025 11:50:36

Discharge duration: 1 Hours

Discharge reason: Weather Conditions - permitted CSO

Steps taken to contain discharge: Permitted CSO

Volume/rate of discharge: 183 Gallons per Minute Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek,
ID: 2117351768243617
CLOSED

Opened On: Aug 17, 2025 10:04:00 EST - by Matthew Wiatrowski
Last Updated On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

 Notification: Aug 17, 2025 10:04:01 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie Basin, Buffalo Rive,	2117351768254791	New	Matthew Wiatrowski	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2626	368

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie Basin, Buffalo Rive,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-17-2025, 11:04:01
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie Basin, Buffalo Rive

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-17-2025 08:23:00

Discharge duration: Ongoing Hours

Discharge reason: Weather Conditions - .87 inches of rain

Steps taken to contain discharge: All available equipment in service

Volume/rate of discharge: 42,700,000 Gallons Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek,
ID: 2117386127858979
CLOSED

Opened On: Aug 13, 2025 04:43:20 EST - by Ameer Lucas
Last Updated On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 Notification: Aug 13, 2025 04:43:20 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie, Buffalo River,,	2117386127864790	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2622	370

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie, Buffalo River,,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-13-2025, 05:43:20
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek, Niagara River, Cazenovia Creek, Erie, Buffalo River,

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-13-2025 04:54:00

Discharge duration: 24 Hours

Discharge reason: System Capacity, Weather Conditions - Heavy Rainfall

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 9,788,000 Gallons Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand

ID: 2117283048669164

CLOSED

Opened On:Aug 12, 2025 03:37:07 EST - by Ameer Lucas

Last Updated On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

Closed On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 Notification: Aug 12, 2025 03:37:07 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park,	2117283048673637	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2622	369

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-12-2025, 04:37:07
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment Facility

Waterbody affected: Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-12-2025 03:39:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant capacity reached in the secondary

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 58379 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 Notification: Aug 12, 2025 06:09:20 EST

Title	ID	Phase	Confirmed	Unreachable
-------	----	-------	-----------	-------------

		Sent By	Incident Template		Not Confirmed	
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park,	2117454847 338194	Update	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2630 361

Message (Customized Email below)
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

UPDATE:

Issued: 08-12-2025, 07:09:20
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment Facility

Waterbody affected: Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-12-2025 03:39:00

Discharge duration: 4 Hours

Discharge reason: System Capacity - Plant capacity reached in the secondary

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 58379 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand

ID: 2117283048669164

CLOSED

Opened On:Aug 12, 2025 03:37:07 EST - by Ameer Lucas

Last Updated On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

Closed On:Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 Notification: Aug 12, 2025 03:37:07 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park,	2117283048673637	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2622	369

Message (Customized Email below)

Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-12-2025, 04:37:07

Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment Facility

Waterbody affected: Niagara River , Unity Island Park , Black Rock Canal, Beaver Ialand Park

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-12-2025 03:39:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant capacity reached in the secondary

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 58379 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 Notification: Aug 12, 2025 06:09:20 EST

Title	ID	Phase	Confirmed	Unreachable
-------	----	-------	-----------	-------------

		Sent By	Incident Template		Not Confirmed	
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park,	2117454847 338194	Update	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2630 361

Message (Customized Email below)
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

UPDATE:

Issued: 08-12-2025, 07:09:20
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment Facility

Waterbody affected: Niagara River , Unity Island Park , Black Rock Canal, Beaver laland Park

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-12-2025 03:39:00

Discharge duration: 4 Hours

Discharge reason: System Capacity - Plant capacity reached in the secondary

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 58379 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River, Park

ID: 2117317408407720

CLOSED

Opened On: Aug 11, 2025 12:40:26 EST - by Matthew Wiatrowski
Last Updated On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:50 EST - by Alexander Emmerson

 Notification: Aug 11, 2025 12:40:26 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River, Park	2117317408411740	New	Matthew Wiatrowski	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2628	362

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River, Park Unity Island Park, Black Rock Canal Park, Beaver Island Park

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-11-2025, 13:40:26
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry St, Buffalo, NY

Location details:

Waterbody affected: Niagara River

Discharge description:

Potentially impacted public areas: Park - Unity Island Park, Black Rock Canal Park, Beaver Island Park

Discharge date and time: 08-11-2025 13:20:07

Discharge duration: Ongoing Minutes

Discharge reason: System Capacity - Plant upset and reduced capacity due to secondary project

Steps taken to contain discharge: disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity

Volume/rate of discharge: 1000000 Gallons Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River,

ID: 2100309338091430

CLOSED

Opened On: Aug 07, 2025 00:48:37 EST - by Ameer Lucas
Last Updated On: Aug 07, 2025 05:03:19 EST - by Ameer Lucas
Closed On: Aug 07, 2025 05:03:19 EST - by Ameer Lucas

 Notification: Aug 07, 2025 00:48:38 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River,	2100309338107361	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2623	368

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-07-2025, 01:48:38
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment plant

Waterbody affected: Niagara River

Discharge description: Disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity

Potentially impacted public areas: -

Discharge date and time: 08-07-2025 01:23:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant Capacity Reached

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 55,565 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 Notification: Aug 07, 2025 05:03:20 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara	2107353084			Buffalo Sewer Authority -			

Message (Customized Email below)
UPDATE: Erie, Buffalo, Sewage Discharge, Niagara River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

UPDATE:

Issued: 08-07-2025, 06:03:20
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details: BSA outfall 001, Bird Island Treatment plant

Waterbody affected: Niagara River

Discharge description: Disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity

Potentially impacted public areas: -

Discharge date and time: 08-07-2025 01:23:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant Capacity Reached

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 55,565 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, buffalo, Sewage Discharge, Niagara river,
ID: 2100412417231382
CLOSED

Opened On: Aug 02, 2025 06:01:43 EST - by Ameer Lucas
Last Updated On: Aug 02, 2025 10:54:23 EST - by Rosaleen Nogle
Closed On: Aug 02, 2025 10:54:23 EST - by Rosaleen Nogle

 **Notification:** Aug 02, 2025 06:01:43 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, buffalo, Sewage Discharge, Niagara river,	2100412417242042	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2640	348

Message (Customized Email below)
Erie, buffalo, Sewage Discharge, Niagara river,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-02-2025, 07:01:43
Affects: New York - Erie - buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 west ferry, buffalo, NY

Location details:

Waterbody affected: Niagara river

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-02-2025 02:39:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant reached flow capacity

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 41,699 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Customized Email

New York Sewage Pollution Right to Know

UPDATE:

Issued: 08-02-2025, 11:12:05

Affects: New York - Erie - buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 west ferry, buffalo, NY

Location details:

Waterbody affected: Niagara river

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-02-2025 02:39:00

Discharge duration: 8.5 Hours

Discharge reason: System Capacity - Plant reached flow capacity

Steps taken to contain discharge: disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity

Volume/rate of discharge: 11,111 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 **Notification:** Aug 02, 2025 10:54:23 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
ENDED: Erie, Buffalo, Sewage Discharge, Niagara River, Park	2100309338027705	Close	Rosaleen Nogle	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2635	353

Message (Customized Email below)
ENDED: Erie, Buffalo, Sewage Discharge, Niagara River, Park Beaver Island, Unity Island, Black Rock Canal

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email
New York Sewage Pollution Right to Know

ENDED

Issued: 08-02-2025, 11:54:23

Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Niagara River

Discharge description: Primary treatment and disinfection applied.

Potentially impacted public areas: Park - Beaver Island, Unity Island, Black Rock Canal

Discharge date and time: 08-02-2025 02:39:00

Discharge duration: 8.5 Hours

Discharge reason: System Capacity - Plant reached flow capacity

Steps taken to contain discharge: Disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity.

Volume/rate of discharge: 11,111 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Niagara River,

ID: 2100309337993457

CLOSED

Opened On: Aug 01, 2025 02:20:44 EST - by Ameer Lucas
Last Updated On: Aug 02, 2025 23:29:49 EST - by Ameer Lucas
Closed On: Aug 02, 2025 23:29:49 EST - by Ameer Lucas

 Notification: Aug 01, 2025 02:20:44 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River,	2100309338003450	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2754	235

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 08-01-2025, 03:20:44
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Niagara River

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 08-01-2025 02:44:00

Discharge duration: 24 Hours

Discharge reason: System Capacity - Plant flow is to capacity

Steps taken to contain discharge: Permitted CSO Discharge

Volume/rate of discharge: 29,166 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 Notification: Aug 02, 2025 23:29:49 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
ENDED: Erie, Buffalo, Sewage Discharge, Niagara	2100412417			Buffalo Sewer Authority -			

Message (Customized Email below)
ENDED: Erie, Buffalo, Sewage Discharge, Niagara River, Black Rock Canal , Unity Island, Beaver Island,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

ENDED

Issued: 08-03-2025, 00:29:49
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Niagara River, Black Rock Canal , Unity Island, Beaver Island

Discharge description: Controlled Partially Treated Sanitary Discharge

Potentially impacted public areas: -

Discharge date and time: 08-01-2025 02:44:00

Discharge duration: 9 Hours

Discharge reason: System Capacity - Plant flow is to capacity

Steps taken to contain discharge: Disinfection and primary treatment applied, ongoing system investigation and maintenance to restore secondary capacity

Volume/rate of discharge: 29,166 Gallons per Minute Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

WASTEWATER FACILITY OPERATION REPORT FOR THE MONTH OF September 2025

SPDES PERMIT NO. NY - 0028410			FACILITY NAME Secondary Treatment Plant				FACILITY OWNER Buffalo Sewer Authority				FACILITY LOCATION Ft. of West Ferry Street								
Day	Date	Daily Precip. In/Day	VOL. OF SEWAGE TREATED			TEMP. (C)		pH(S.U.)				SETTLABLE SOLIDS m/l		B.O.D. mg/l		SUSPENDED SOLIDS m/l			
			Inst.Max MGD	Daily Avg MGD	Inst.Min MGD	Influent (2)	Effluent (2)	Influent Min Max		Effluent Min Max		Influent Max.	Effluent Max.	Influent Type	Effluent Type	Influent Type	Effluent Type		
Mon	1	0.00	93	65	40	22	23	6.4	7.0	6.9	7.2	5.9	0.1	107	10.0	89	6.0		
Tue	2	0.00	111	72	47	22	23	6.6	6.7	6.9	7.1	3.1	0.1	133	24.0	103	6.6		
Wed	3	0.02	96	67	39	22	23	6.3	6.7	6.9	7.1	4.7	0.1	180	24.0	107	5.4		
Thu	4	0.36	342	141	51	22	23	6.3	6.7	6.8	7.0	5.0	0.1	87	30.0	94	8.6		
Fri	5	0.00	113	81	42	22	23	6.7	6.8	7.0	7.2	3.2	0.1	92	8.6	62	S 4.0		
Sat	6	T	105	69	50	23	24	6.6	6.9	7.0	7.1	1.2	0.1	103	7.9	81	5.6		
Sun	7	T	98	65	46	22	23	6.7	7.0	7.0	7.0	1.1	0.1	116	9.6	102	6.6		
Mon	8	0.00	100	66	49	22	23	6.6	7.0	7.0	7.0	4.5	0.1	157	8.5	83	3.8		
Tue	9	0.00	106	72	38	22	23	6.6	6.8	7.0	7.1	5.5	0.1	164	20.0	108	5.2		
Wed	10	0.00	126	86	72	22	23	6.6	6.8	7.0	7.2	4.0	0.1	150	16.0	103	5.6		
Thu	11	0.00	121	85	25	22	23	6.5	6.9	7.1	7.2	1.4	0.1	134	22.0	99	S 5.2		
Fri	12	0.00	111	79	56	22	23	6.3	6.8	7.1	7.2	3.0	0.1	182	H 28.0	108	4.8		
Sat	13	T	116	77	30	22	23	6.5	6.7	7.0	7.2	4.1	0.1	140	25.0	98	5.8		
Sun	14	0.00	112	79	61	22	23	6.4	6.9	7.0	7.3	5.0	0.1	174	17.0	112	7.2		
Mon	15	0.00	105	81	64	22	23	6.5	7.0	6.9	7.1	5.0	0.1	139	27.0	106	5.8		
Tue	16	0.00	114	82	57	22	23	6.4	6.6	7.0	7.1	5.4	0.1	218	31.0	120	S 5.4		
Wed	17	0.00	109	80	18	22	23	6.1	6.5	6.9	7.2	5.1	0.1	205	21.0	128	7.6		
Thu	18	0.00	112	80	65	22	23	6.2	6.5	7.0	7.2	4.5	0.1	185	24.0	122	7.2		
Fri	19	0.00	104	72	55	23	24	6.1	6.9	7.1	7.2	4.3	0.1	236	38.0	132	12.0		
Sat	20	0.00	88	60	40	22	23	6.4	6.6	7.1	7.2	4.8	0.1	194	23.0	118	12.0		
Sun	21	0.03	109	62	33	21	22	6.4	6.8	6.8	7.1	3.6	0.1	121	27.0	106	5.6		
Mon	22	0.20	176	80	36	22	23	6.4	6.6	7.0	7.2	5.2	0.1	184	H 25.0	214	12.0		
Tue	23	0.04	97	73	64	22	23	6.2	6.5	7.1	7.2	1.1	0.1	181	D 16.0	78	S 8.0		
Wed	24	0.12	96	64	49	22	23	6.5	6.6	7.1	7.3	1.6	0.1	206	26.0	85	12.0		
Thu	25	0.56	240	95	46	23	24	6.3	6.6	7.1	7.2	16.5	0.1	166	22.0	253	9.6		
Fri	26	0.00	248	100	45	23	24	6.4	6.7	7.0	7.2	8.5	0.1	127	20.0	124	6.0		
Sat	27	0.00	104	67	51	22	23	6.4	6.7	7.0	7.1	0.5	0.1	110	8.8	64	7.8		
Sun	28	0.00	106	75	53	22	23	6.5	6.7	6.9	7.1	3.7	0.1	150	13.0	116	6.8		
Mon	29	0.00	97	66	45	22	23	6.4	6.8	6.9	7.1	5.0	0.1	159	S 16.0	100	5.4		
Tue	30	0.00	98	68	48	23	24	6.4	6.5	6.9	7.1	4.5	0.1	154	20.0	106	9.4		
Total Precip. 1.33			Monthly Average 77			Monthly Average Influent Effluent 22 23		Monthly Min Max Min Max 6.1 7.0 6.8 7.3				Monthly Max 16.5	Monthly Max 0.1	30 day flow-wght avg(1) Infl(mg/l) Eff(mg/l) %Rem 153 20.2 86.8			30 day flow-wght avg(1) Infl(mg/l) Eff(mg/l) %Rem 112 7.1 93.7		
30 Day Average Quantity Loading (1)												98371 lbs/day			72077 lbs/day				

(1) Refer to current edition of "Notice to SPDEF Permittees Regarding Use of the National Pollutant Discharge Elimination System (NPDES) Discharge Monitoring Report Form" for procedures to calculate loadings, flow-weighted average, geometric mean, maximum, minimum, percent removal, etc.

(2) If temperature is measured more than once a day, report the average for the day.

NOTE: Refer to current SPDES permit for specific monitoring requirements. Sample type for temperature, pH, settleable solids, chlorine residual and fecal coliform is grab.

P

Effect on Receiving Stream

NAME OF RECEIVING STREAM			
DATE	STATION	PARAMETER	RESULT

Name and amount of chemicals used in treatment process				Sludge removal from plant:			
during month:				a. Amount	1093	cu.yds	
a. NaOCl	92850		gals.	b. Solid Content		%	
b. Polymer-thick.	200928		lbs.	c. Volatile Solids Content		%	
c. Polymer-cond.	68548		lbs.	d. Disposal Site			
d.			lbs.				
e.			lbs.				
f.			lbs.				
Amount of electrical power consumed:				Other Solid Wastes:			
a. Commercial	4090588	kilowatt hours		a. Screenings	67320	lbs.	
b. Stand-by		kilowatt hours		b. Grit	45480	lbs.	
Amount of fuel consumed:				c. Ashes	374.26	tons	
a. Natural Gas	177220000	cubic feet		d.			
b. Oil		gallons		e.			
c. Gasoline		gallons		f.			
d. Coal		tons		g. Disposal Site			
e. Digester Gas	11764898	cubic feet					
f. Propane		gallons		Digester Gas Wasted	1735032	cubic feet	

Labor Expended:

POSITION NAME	NUMBER FULL TIME	NUMBER PART TIME	TOTAL HOURS

I hereby affirm under penalty of perjury that information provided on this form is true to the best of my knowledge and belief. False statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law.

Signature of Chief Operator or Designated Facility Representative

BUFFALO SEWER AUTHORITY
SECONDARY TREATMENT BYPASS
September 2025

Report Date: 10/20/2025

Day	Date	Start Time	End Time	Duration, Hours	FLOWS, MG #001	CHLORINE RESIDUAL, mg/l MAX	Sample Time	FECAL COLIFORMS		SET. SOLIDS mL/L	OIL & GREASE mg/L *	EVENT COMPOSITE					
								Col/ 100 mL	7Day G.M.			BOD mg/L	SUSP. SOLIDS mg/L	AMM-ONIA as NH3 mg/L *	lbs/ day	NITRO-GEN TKN mg/L *	TOT. PHOS-PHATES mg/L
Thu	4	13:06	21:57	8.85	42	0.7	16:06 16:06 20:06	(Comp.)	1700000	2.5	5.9	102	91	< 1612		9.80	2.00
Mon	22	00:30	04:54	4.40	9	0.2	03:30 03:30	(Comp.)	700000 835438	0.6				809	H 4.60		
Thu	25	01:14	10:43	9.48	24	0.5	04:14 04:14 08:14	(Comp.)	3500000 3500000	9.2	13.2	270	391	11.00	2515	19.00	4.70
Thu	25	21:06	24:00	2.90	12	0.4	04:14 08:14	(Comp.)	5400000	0.1	B	234	133	11.00		21.00	4.10
Thu	25	21:06	24:00	2.90	12	0.4	23:59	(Carry)	5400000 4673245	0.1	B			5.60			
Fri	26	00:00	09:49	9.82	34		00:06 00:06 04:06 08:06	(Comp.)	4673245		B			1588			
							00:06 00:06 04:06 08:06	(Comp.)	3500000	0.4	11.1	138	110	5.60		9.70	2.20
							00:06 00:06 04:06 08:06	(Comp.)	700000 1400000	0.5 0.2							
TOTAL									5400000 4673245	9.2	30.2						
MAXIMA						0.7			5400000 4673245	9.2	13.2	270	391	11.00	2515	21.00	4.70
MINIMA																	
AVERAGE									2125505 G.M.			186	181	7.56	1631	14.88	3.25
COUNT						4											

NOTE: A time of "00:00" stands for 12 Midnight.

G.M Geometric Mean
 FWA Flow-Weighted Average
 B Below Reporting Limit
 N Not Detected

* HEM, TKN, and NH3 are analyzed by contract lab #10026

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 1

September 2025		WEATHER, FLOWS & TEMPERATURES											Laboratory analyses performed by NELAC accredited laboratory 10132 and/or 10026	
		PRECIPITATION		FLOWS (MGD)					TEMPERATURES					
		RAIN	SNOW	SEWAGE			FE	AIR		SEWAGE				
DAY	DATE	INCHES	INCHES	MAX	RAW AVG	MIN		#001 (MG)	MAX	[F] MIN	AVG	[F] RAW	FE	
Mon	1	0	0	93	65	40	42	69	78	51	65	71	73	
Tue	2	0	0	111	72	47		75	79	56	68	72	73	
Wed	3	.02	0	96	67	39		69	81	55	68	72	74	
Thu	4	.36	0	342	141	51		100	68	55	62	71	73	
Fri	5	0	0	113	81	42		85	75	51	63	72	74	
Sat	6	T	0	105	69	50		72	68	56	62	73	75	
Sun	7	T	0	98	65	46		68	65	54	60	71	73	
Mon	8	0	0	100	66	49		68	67	46	57	72	73	
Tue	9	0	0	106	72	38		67	75	50	63	72	73	
Wed	10	0	0	126	86	72	67	77	51	64	72	73		
Thu	11	0	0	121	85	25	71	78	53	66	72	73		
Fri	12	0	0	111	79	56	65	78	52	65	72	73		
Sat	13	T	0	116	77	30	65	74	57	66	72	73		
Sun	14	0	0	112	79	61	65	80	56	68	72	73		
Mon	15	0	0	105	81	64	66	80	54	67	72	74		
Tue	16	0	0	114	82	57	68	82	53	68	72	73		
Wed	17	0	0	109	80	18	64	83	55	69	72	73		
Thu	18	0	0	112	80	65	67	77	54	66	72	74		
Fri	19	0	0	104	72	55	65	74	52	63	73	75		
Sat	20	0	0	88	60	40	61	73	50	62	72	73		
Sun	21	.03	0	109	62	33	65	85	53	69	70	72		
Mon	22	.2	0	176	80	36	9	77	64	71	71	73		
Tue	23	.04	0	97	73	64	78	77	64	71	72	73		
Wed	24	.12	0	96	64	49	66	77	61	69	72	74		
Thu	25	.56	0	240	95	46	36	59	64	68	74	76		
Fri	26	0	0	248	100	45	34	60	60	66	73	75		
Sat	27	0	0	104	67	51	71	76	56	66	72	74		
Sun	28	0	0	106	75	53	80	77	54	66	72	74		
Mon	29	0	0	97	66	45	68	81	49	65	72	74		
Tue	30	0	0	98	68	48	67	75	51	63	73	74		
TOTALS		1.33		2308			121	2088						
MAXIMA		0.56		342	141			100	85		74	76		
MINIMA					60	18		59	46		70	72		
AVERAGE		0.04			76.9			69.6		66	72	74		
COUNT		7					4							
12-MONTH FLOW AVG:												107 MGD		
TOTAL ASH:												374.26 tons		
POLYMER THICK.:												200928 lbs		
POLYMER COND.:												68548 lbs		
ELECTRICITY:												4090588 kwatts		
SCREENINGS:												67320 lbs		
DIG. GAS-METERED:												13499930 cu.ft.		
USED:												11764898 cu.ft.		
WASTED:												1735032 cu.ft.		
LBS POLY/DT COND:												62 lbs		
LBS POLY/DT THCK:												98 lbs		

12-MONTH FLOW AVG: 107 MGD

TOTAL ASH: 374.26 tons
POLYMER THICK.: 200928 lbs
POLYMER COND.: 68548 lbs
ELECTRICITY: 4090588 kwatts
SCREENINGS: 67320 lbs
DIG. GAS-METERED: 13499930 cu.ft.
USED: 11764898 cu.ft.
WASTED: 1735032 cu.ft.
LBS POLY/DT COND: 62 lbs
LBS POLY/DT THCK: 98 lbs

TERMS: #001 Primary Treatment Discharge
RAW Raw Sewage Influent
PFO Primary Treatment Flow Out
ATI Aeration Flow IN
FE Plant Final Effluent

T Trace
TS Total Solids
TSS Total Suspended Solids
VM Volatile Matter
MGD Million Gallons per Day

NOTES:

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

September 2025
PAGE 2

September 2025		pH (S.U.)						SETTLEABLE SOLIDS (mL/L)																
		RAW INFLUENT			FINAL EFFLUENT			RAW INFLUENT								FINAL EFFLUENT								
		DAY	DATE	MIN	MAX	AVER	MIN	MAX	AVER	1 A.M.	5 A.M.	9 A.M.	1 P.M.	5 P.M.	9 P.M.	MAX	AVER	MAX	AVER					
Mon	1	6.4	7.0	6.7	6.9	7.2	7.0	2.1	3.0	0.5	1.1	1.1	5.9	5.9	2.3	<0.1	<	0.1						
Tue	2	6.6	6.7	6.6	6.9	7.1	7.0	2.9	3.1	1.5	2.3	2.7	3.0	3.1	2.6	<0.1	<	0.1						
Wed	3	6.3	6.7	6.5	6.9	7.1	7.0	3.5	3.2	3.1	3.6	3.1	4.7	4.7	3.5	<0.1	<	0.1						
Thu	4	6.3	6.7	6.5	6.8	7.0	6.9	4.1	4.9	3.1	5.0	1.3	0.9	5.0	3.2	<0.1	<	0.1						
Fri	5	6.7	6.8	6.8	7.0	7.2	7.1	0.5	3.2	0.4	0.2	0.4	0.8	3.2	0.9	<0.1	<	0.1						
Sat	6	6.6	6.9	6.8	7.0	7.1	7.0	0.3	1.2	0.8	0.2	1.2	1.1	1.2	0.8	<0.1	<	0.1						
Sun	7	6.7	7.0	6.8	7.0	7.0	7.0	0.2	0.3	0.6	0.8	1.1	0.4	1.1	0.6	<0.1	<	0.1						
Mon	8	6.6	7.0	6.8	7.0	7.0	7.0	1.4	0.3	0.3	0.5	4.0	4.5	4.5	1.8	<0.1	<	0.1						
Tue	9	6.6	6.8	6.7	7.0	7.1	7.1	5.5	4.0	1.3	1.0	0.8	1.2	5.5	2.3	<0.1	<	0.1						
Wed	10	6.6	6.8	6.7	7.0	7.2	7.1	4.0	1.9	0.8	4.0	3.8	1.1	4.0	2.6	<0.1	<	0.1						
Thu	11	6.5	6.9	6.7	7.1	7.2	7.2	0.6	0.3	0.8	1.4	1.0	1.2	1.4	0.9	<0.1	<	0.1						
Fri	12	6.3	6.8	6.6	7.1	7.2	7.1	3.0	0.8	0.9	0.5	2.4	0.6	3.0	1.4	<0.1	<	0.1						
Sat	13	6.5	6.7	6.6	7.0	7.2	7.1	0.3	0.3	1.1	3.0	2.7	4.1	4.1	1.9	<0.1	<	0.1						
Sun	14	6.4	6.9	6.6	7.0	7.3	7.1	4.1	4.7	1.0	0.9	4.0	5.0	5.0	3.3	<0.1	<	0.1						
Mon	15	6.5	7.0	6.8	6.9	7.1	7.0	4.9	4.0	1.7	1.9	4.1	5.0	5.0	3.6	<0.1	<	0.1						
Tue	16	6.4	6.6	6.5	7.0	7.1	7.1	4.5	4.1	2.1	5.4	5.0	5.0	5.4	4.4	<0.1	<	0.1						
Wed	17	6.1	6.5	6.4	6.9	7.2	7.1	4.2	5.0	1.1	2.2	4.7	5.1	5.1	3.7	<0.1	<	0.1						
Thu	18	6.2	6.5	6.4	7.0	7.2	7.1	4.3	4.5	0.9	1.1	1.4	0.7	4.5	2.2	<0.1	<	0.1						
Fri	19	6.1	6.9	6.5	7.1	7.2	7.1	1.1	1.5	0.4	0.3	4.3	3.8	4.3	1.9	<0.1	<	0.1						
Sat	20	6.4	6.6	6.5	7.1	7.2	7.1	2.6	0.8	0.6	2.6	3.1	4.8	4.8	2.4	<0.1	<	0.1						
Sun	21	6.4	6.8	6.6	6.8	7.1	7.0	3.6	2.8	1.7	0.9	2.1	3.3	3.6	2.4	<0.1	<	0.1						
Mon	22	6.4	6.6	6.5	7.0	7.2	7.1	4.1	5.2	3.6	2.5	1.1	1.4	5.2	3.0	<0.1	<	0.1						
Tue	23	6.2	6.5	6.4	7.1	7.2	7.1	0.6	0.4	0.6	1.1	0.2	0.3	1.1	0.5	<0.1	<	0.1						
Wed	24	6.5	6.6	6.6	7.1	7.3	7.2	0.5	0.2	1.2	1.6	0.7	1.1	1.6	0.9	<0.1	<	0.1						
Thu	25	6.3	6.6	6.5	7.1	7.2	7.1	0.4	0.5	0.7	0.5	1.5	16.5	16.5	3.4	<0.1	<	0.1						
Fri	26	6.4	6.7	6.5	7.0	7.2	7.1	8.0	8.5	0.4	0.9	0.5	0.5	8.5	3.1	<0.1	<	0.1						
Sat	27	6.4	6.7	6.5	7.0	7.1	7.0	0.3	0.3	0.1	0.2	0.5	0.5	0.5	0.3	<0.1	<	0.1						
Sun	28	6.5	6.7	6.6	6.9	7.1	7.0	0.2	0.6	0.6	<	0.1	3.7	0.3	3.7	0.9	<0.1	<	0.1					
Mon	29	6.4	6.8	6.6	6.9	7.1	7.0	0.5	1.7	1.4	1.9	2.7	5.0	5.0	2.2	<0.1	<	0.1						
Tue	30	6.4	6.5	6.4	6.9	7.1	7.0	4.1	3.6	3.0	4.2	4.5	4.0	4.5	3.9	<0.1	<	0.1						
TOTALS																								
MAXIMA		7.0			6.8			7.3			7.2			8.0	8.5	3.6	5.4	5.0	16.5	16.5	4.4	<0.1	<	0.1
MINIMA		6.1			6.4			6.8			6.9								0.3				<	0.1
AVERAGES		6.6			7.1			2.5		2.5		1.2		1.7		2.3		3.1		2.2		<		0.1
COUNT								30	30	30	30	30	30	180										

September 2025
PAGE 3

[illegible]

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 4

September 2025		SUSPENDED SOLIDS										TOTAL PHOSPHATES (as P)					
DAY DATE		RAW mG/L	7DAY AVG	RAW 1000#	PFO mG/L	ATI mG/L	FE mG/L	7DAY AVG	FE 1000#	7DAY AVG	% REMOVAL DAILY	AVG	RAW mG/L	RAW 1000#	FE mG/L	FE 1000#	% REM
Mon	1	89		48.5	47	100	6.0		3.4		93.3		3.3	1.80	1.60	0.92	49.09
Tue	2	103		61.6		104	6.6		4.1		93.6		3.3	1.97	1.10	0.69	65.22
Wed	3	107		60.2		111	5.4		3.1		95.0		3.5	1.97	1.40	0.81	58.82
Thu	4	94		110.2	58	162	8.6		7.2		90.9		2.0	2.34	1.20	1.00	57.21
Fri	5	62		42.1	39	56	4.0		2.8		93.5		2.2	1.49	0.30	0.21	85.83
Sat	6	81	87	46.4	69	142	5.6	5.8	3.4	3.77	93.1	93.6	2.4	1.38	0.28	0.17	87.75
Sun	7	102		55.1	53	78	6.6		3.7		93.5		3.4	1.84	0.47	0.27	85.51
Mon	8	83		45.4	42	53	3.8		2.1		95.4		3.4	1.86	1.60	0.90	51.57
Tue	9	108		65.2	34	58	5.2		2.9		95.2		3.7	2.23	1.10	0.61	72.64
Wed	10	103		73.9	47	74	5.6		3.1		94.6		3.8	2.73	0.73	0.41	85.07
Thu	11	99		69.9	56	82	5.2		3.1		94.7		3.2	2.26	0.98	0.58	74.28
Fri	12	108		71.2	47	64	4.8		2.6		95.6		3.4	2.24	1.10	0.59	73.60
Sat	13	98	100	62.8	60	70	5.8	5.3	3.2	2.96	94.1	95.3	3.3	2.11	1.20	0.65	69.17
Sun	14	112		73.9	58	74	7.2		3.9		93.6		3.5	2.31	0.48	0.26	88.71
Mon	15	106		71.5	48	80	5.8		3.2		94.5		3.4	2.29	0.67	0.37	83.80
Tue	16	120		81.9	35	70	5.4		3.1		95.5		4.6	3.14	3.10	1.76	43.98
Wed	17	128		85.1	57	88	7.6		4.0		94.1		3.8	2.53	1.50	0.80	68.47
Thu	18	122		81.8	45	107	7.2		4.0		94.1		4.2	2.81	0.57	0.32	88.68
Fri	19	132		79.5	72	145	12.0		6.5		90.9		3.9	2.35	1.50	0.82	65.25
Sat	20	118	120	59.0	77	123	12.0	8.2	6.1	4.42	89.8	94.0	3.5	1.75	2.00	1.02	41.59
Sun	21	106		54.8	38	99	5.6		3.0		94.7		3.2	1.65	0.33	0.18	89.20
Mon	22	214		142.2	85	146	12.0		7.8		94.4		3.4	2.26	0.52	0.34	85.13
Tue	23	78		47.5	86	107	8.0		5.2		89.7		2.9	1.77	0.42	0.27	84.54
Wed	24	85		45.4	84	82	12.0		6.6		85.9		3.6	1.92	1.90	1.05	45.37
Thu	25	253		201.1	49	108	9.6		4.7		96.2		3.5	2.78	0.69	0.34	87.78
Fri	26	124		103.0	70	179	6.0		3.0		95.2		3.0	2.49	0.33	0.17	93.37
Sat	27	64	132	35.7	112	115	7.8	8.7	4.6	5.00	87.8	92.2	2.6	1.45	0.46	0.27	81.23
Sun	28	116		72.2	85	153	6.8		4.5		94.1		3.2	1.99	0.34	0.23	88.61
Mon	29	100		54.9	78	75	5.4		3.1		94.6		3.5	1.92	0.25	0.14	92.61
Tue	30	106		60.4	69	105	9.4		5.2		91.1		3.2	1.82	0.75	0.42	77.14
TOTALS				2162.3					123.5					63.47		16.55	
MAXIMA		253	132	201.1	112	179	12.0	8.7	7.8	5.00	96.2		4.6	3.14	3.10	1.76	93.37
MINIMA		62		35.7	34	53	3.8		2.1		85.9	92.2	2.0	1.38	0.25	0.14	41.59
AVERAGES		111		72.08	61	100	7.1		4.1		93.6		3.3	2.12	0.96	0.55	71.10
COUNT																	

AVG. RAWLBS/CAP: 0.22

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

September 2025
PAGE 5

September 2025		DISINFECTION									
		CHLORINE RESID. (mg/L)			NaOCl	COLIFORMS - Colonies/100ml					
DAY DATE		HOURLY MIN MAX		DAILY AVG	gal/d	RAW DAILY G.M.	FE FECAL 6 AM 10 AM 2 PM			DAILY G.M.	WEEKLY G.M.
Mon	1	0.07	0.90	0.41	2884	24.00	78	1700		364	69.30
Tue	2	0.40	1.70	1.10	3296		18	18	18	18	
Wed	3	0.10	1.20	0.85	2765		18	78	18	29	
Thu	4	0.43	1.59	1.00	3505		20	45	330	67	
Fri	5	0.31	1.50	0.72	5145		68	220	210	146	
Sat	6	0.50	1.80	0.90	4287		68	20		37	
Sun	7	0.28	1.40	0.91	3714		18			18	
Mon	8	0.37	1.36	0.87	5441	18	18	20	19	25.10	
Tue	9	0.47	1.31	0.97	3465	35	18	18	22		
Wed	10	0.60	1.25	1.05	2516	18	18	18	18		
Thu	11	0.60	1.46	1.07	2432	790	18	20	66		
Fri	12	0.64	1.46	1.08	2308	18	18	68	28		
Sat	13	0.57	1.40	0.99	2266	18	18		18		
Sun	14	0.67	1.22	0.95	2836	18			18		
Mon	15	0.85	1.46	1.17	3337	18	20	18	19	19.72	
Tue	16	0.71	1.35	1.04	2072	18	18	68	28		
Wed	17	0.96	1.40	1.16	2196	18	18	20	19		
Thu	18	1.05	1.30	1.17	2252	18	18	18	18		
Fri	19	0.89	1.59	1.12	2337	20	18	18	19		
Sat	20	0.92	1.46	1.17	2446	18	18		18		
Sun	21	1.00	1.33	1.15	2106	18			18		
Mon	22	1.00	1.30	1.17	2362	20	18	20	19	36.63	
Tue	23	0.80	1.46	1.24	2251	28	18	18	21		
Wed	24	0.95	1.57	1.17	4089	20	18	20	19		
Thu	25	0.80	1.35	1.11	4062	78	20	130	59		
Fri	26	0.30	1.33	0.87	4109	45	110	2300	225		
Sat	27	0.72	1.37	1.03	4065	18	40		27		
Sun	28	0.77	1.50	1.18	3669	20			20		
Mon	29	0.69	1.35	1.04	2427	20	18	68	29		
Tue	30	0.80	1.40	1.08	2210	20	19	18	19		
TOTALS					92850						
MAXIMA			1.80	1.24	5441	24.00	790	1700	2300	364	69.30
MINIMA		0.07		0.41	2072	24.00	18	18	18	18	19.72
AVERAGES				1.02	3095	24.00				31	
COUNT						G.M.	30	26	21	G.M.	

G.M. Geometric Mean

(Raw values are in million colonies/100ml total coliforms.)
(Effluent Coliforms are in colonies/100ml.)

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 6

September 2025		SLUDGE INVENTORY			PRIMARY REMOVAL														
					GRIT				PRIMARY SLUDGE					THICKENED RAW SLUDGE					
		DAY	DATE	A	B	TOTAL 1000#	TS %	VM %	WET SOLIDS 1000#	DS 1000#	1000G	TS %	1000#	VM %	pH	FLOW 1000G	TS %	TS 1000#	VM %
Mon	1	455	0	455	84.2	7.1			844.6	0.20	14.09	64.6	6.5						
Tue	2	439	0	439	91.0	3.7			848.3	0.10	7.08	37.4	6.6						
Wed	3	410	0	410	86.6	6.1			414.5	0.80	27.65	71.4	6.4						
Thu	4	429	0	429	66.0	7.5			953.9	0.90	71.60	69.6	6.1						
Fri	5	443	0	443	76.2	15.3			1099.7	1.00	91.72	67.5	6.1						
Sat	6	461	0	461					1104.4	0.60	55.26	66.0	6.1						
Sun	7	474	0	474	73.0	24.6			1057.2	1.40	123.44	67.2	6.1						
Mon	8	463	0	463	85.7	16.4			957.3	1.60	127.74	66.9	6.0						
Tue	9	428	0	428	90.6	22.3			1041.4	1.10	95.54	64.6	6.2						
Wed	10	380	0	380	91.6	10.8			1061.4	0.80	70.82	63.5	6.3						
Thu	11	367	0	367	53.7	43.4			1070.2	0.60	53.55	61.9	6.5						
Fri	12	340	0	340	64.7	38.5			985.1	0.50	41.08	65.1	6.4						
Sat	13	323	0	323					1099.2	0.20	18.33	48.2	6.5						
Sun	14	300	0	300	60.5	27.6			1108.5	0.30	27.74	59.9	6.6						
Mon	15	308	0	308	77.9	45.9			1104.6	0.40	36.85	60.3	6.6						
Tue	16	295	0	295	90.0	43.4			1120.2	0.30	28.03	62.2	6.7						
Wed	17	311	0	311	69.8	18.4			1269.6	0.90	95.29	63.4	6.6						
Thu	18	308	0	308	59.7	26.0			1279.9	1.00	106.74	63.6	6.7						
Fri	19	332	0	332	67.1	20.7			1234.2	2.60	267.62	49.7	6.7						
Sat	20	330	0	330					1132.8	0.80	75.58	63.3	6.7						
Sun	21	346	0	346	60.3	27.0			911.8	0.50	38.02	62.9	6.7						
Mon	22	353	0	353	62.5	28.1			912.4	0.80	60.87	63.1	6.8						
Tue	23	406	0	406	77.8	8.9			848.7	0.70	49.55	62.1	6.8						
Wed	24	455	0	455	88.6	4.7			887.2	0.60	44.39	62.1	6.8						
Thu	25	525	0	525	68.3	26.0			975.6	0.20	16.27	50.1	6.8						
Fri	26	573	0	573	60.7	34.1			984.5	0.50	41.05	58.6	6.8						
Sat	27	597	0	597					992.8	0.40	33.12	54.5	6.7						
Sun	28	583	0	583	44.0	61.1			1049.1	0.60	52.50	64.3	6.7						
Mon	29	569	0	569	80.2	14.1			1066.3	0.50	44.46	60.1	6.9						
Tue	30	536	0	536	88.4	8.8			1341.4	0.80	89.50	61.7	6.9						
TOTALS		12538	0	12538					30756.7		1905.49								
MAXIMA		597	0	597	91.6	61.1			1341.4	2.6	267.62	71.4	6.9						
MINIMA		295	0	295	44.0	3.7			414.5	0.1	7.08	37.4	6.0						
AVERAGES		418	0	418	73.8	22.7			1025.2	0.7	63.52	61.2	6.5						
COUNT																			

CF/MG: 19.7 GRIT: 45480 LBS.

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 7

September 2025		THICKENERS											THICKENERS TOTAL		SUBN		
		THICKENER FEED			THICKENED SLUDGE												
DAY DATE		FLOW 1000G	TSS mG/L	TSS 1000#	TS %	VM %	pH	To Mix Tanks FLOW 1000G	TS 1000#	To Digesters FLOW 1000G	TS 1000#	Total FLOW 1000G	TS 1000#	VM 1000#	TS 1000#	VM 1000#	TSS mG/L
Mon	1	2045	6336	108.0	5.5	70.9				246.0	112.8	246.0	112.8	80.0	112.8	80.0	2
Tue	2	1508	5834	73.4	5.4	72.4				149.5	67.3	149.5	67.3	48.7	67.3	48.7	12
Wed	3	1074	11504	103.1	5.1	71.8				149.5	63.6	149.5	63.6	45.7	63.6	45.7	11
Thu	4	2134	6898	122.8	5.3	76.3				235.2	104.0	235.2	104.0	79.3	104.0	79.3	17
Fri	5	2360	6618	130.2	5.9	70.5				360.3	177.3	360.3	177.3	125.0	177.3	125.0	2
Sat	6	2424	9244	186.9	5.6	70.8				321.1	150.0	321.1	150.0	106.2	150.0	106.2	6
Sun	7	2307	10240	197.0	5.7	73.0				276.1	131.3	276.1	131.3	95.8	131.3	95.8	5
Mon	8	2207	6230	114.7	5.4	72.5				261.6	117.8	261.6	117.8	85.4	117.8	85.4	23
Tue	9	2291	19964	381.5	5.4	74.6				287.9	129.6	287.9	129.6	96.7	129.6	96.7	12
Wed	10	2358	4912	96.6	5.0	75.7				287.9	120.0	287.9	120.0	90.9	120.0	90.9	64
Thu	11	2355	3286	64.5	5.2	76.3				264.2	114.6	264.2	114.6	87.4	114.6	87.4	12
Fri	12	2281	12414	236.2	5.2	78.4				247.4	107.3	247.4	107.3	84.1	107.3	84.1	8
Sat	13	2395	6332	126.5	5.5	77.4				276.8	127.0	276.8	127.0	98.3	127.0	98.3	12
Sun	14	2404	5012	100.5	4.6	79.3				276.8	106.2	276.8	106.2	84.2	106.2	84.2	6
Mon	15	2395	4834	96.5	4.9	78.7				243.3	99.4	243.3	99.4	78.3	99.4	78.3	8
Tue	16	2242	3428	64.1	4.9	81.0				255.8	104.5	255.8	104.5	84.7	104.5	84.7	2
Wed	17	2329	6076	118.0	6.2	71.2				282.7	146.2	282.7	146.2	104.1	146.2	104.1	2
Thu	18	2277	4898	93.0	6.3	68.3				282.7	148.5	282.7	148.5	101.4	148.5	101.4	1
Fri	19	2231	5878	109.4	4.9	82.0				279.4	114.2	279.4	114.2	93.6	114.2	93.6	4
Sat	20	2130	12968	230.3	4.5	80.9				200.6	75.3	200.6	75.3	60.9	75.3	60.9	2
Sun	21	1872	8604	134.3	4.7	79.8				215.5	84.5	215.5	84.5	67.4	84.5	67.4	10
Mon	22	1909	3966	63.1	5.6	74.8				215.5	100.7	215.5	100.7	75.3	100.7	75.3	84
Tue	23	1845	4680	72.0	5.6	74.0				196.7	91.9	196.7	91.9	68.0	91.9	68.0	74
Wed	24	1971	8370	137.6	5.0	74.6				188.1	78.4	188.1	78.4	58.5	78.4	58.5	39
Thu	25	2137	7298	130.1	5.8	73.5				221.9	107.4	221.9	107.4	78.9	107.4	78.9	76
Fri	26	2270	6700	126.8	6.2	65.6				325.0	168.1	325.0	168.1	110.3	168.1	110.3	27
Sat	27	2283	14114	268.7	6.2	69.0				303.0	156.7	303.0	156.7	108.1	156.7	108.1	29
Sun	28	2489	10014	207.9	5.1	74.2				323.4	137.6	323.4	137.6	102.1	137.6	102.1	16
Mon	29	2566	4744	101.5	4.9	74.6				323.4	132.2	323.4	132.2	98.6	132.2	98.6	18
Tue	30	2781	5318	123.4	5.2	74.3				329.9	143.1	329.9	143.1	106.3	143.1	106.3	2
TOTALS		65872		4118.8				0.1	0.0	7827	3517.3	7827	3517.3	2604.2	3517.3	2604.2	
MAXIMA		2781	19964	381.5	6.3	82.0				0.0	360.3	360.3	177.3	125.0	177.3	125.0	84
MINIMA		1074	3286	63.1	4.5	65.6				0.0	149.5	149.5	63.6	45.7	63.6	45.7	1
AVERAGES		2196	7557	137.3	5.4	74.5	0.0		0.0	260.9	117.2	260.9	117.2	86.8	117.2	86.8	20
COUNT																	

Thickener Feed Flow is the Total of
WAS (A & B Batteries), scum and raw sludge.

Terms: Subn. Thickener Subnatent

BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA

September 2025
PAGE 8

September 2025		DIGESTER CONTENTS																											
		#1							#2							#3							#4						
DAY DATE		TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ALK	SLDG TEMP
Mon	1							96							98														97
Tue	2	3.7	53.7	7.5	5930	555	0.094	97	3.6	53.8	7.5	6140	600	0.098	99	3.6	55.0	7.5	6130	555	0.091	99							97
Wed	3							98							99														97
Thu	4							98							98								3.6	54.6	7.5	6360	555	0.087	97
Fri	5							98							98														97
Sat	6							98							98														97
Sun	7							98							97														98
Mon	8							98							97														99
Tue	9	3.6	54.6	7.5	5760	555	0.096	99	3.6	54.1	7.5	5930	570	0.096	97	3.6	55.2	7.5	5780	600	0.104	97							99
Wed	10							99							97														99
Thu	11							99							97								3.7	56.3	7.5	5970	600	0.101	100
Fri	12							99							97														100
Sat	13							99							97														100
Sun	14							99							98														100
Mon	15							99							97														100
Tue	16	3.5	55.6	7.6	6060	570	0.094	99	4.8	40.8	7.6	5820	630	0.108	97	3.5	57.6	7.5	5940	555	0.093	100							100
Wed	17							98							97														99
Thu	18							98							97								3.5	57.8	7.5	5770	675	0.117	99
Fri	19							98							98														98
Sat	20							99							100														98
Sun	21							99							100														98
Mon	22							99							100														98
Tue	23	3.5	56.7	7.6	5920	585	0.099	99	3.4	57.2	7.6	5970	600	0.101	100	3.4	58.2	7.5	5890	600	0.102	108							98
Wed	24							99							100														98
Thu	25							99							100								3.4	58.9	7.5	6260	795	0.127	98
Fri	26							98							100														97
Sat	27							98							100														97
Sun	28							97							99														98
Mon	29							97							99														99
Tue	30	3.4	57.3	7.6	5640	585	0.104	97	3.4	56.7	7.5	6020	585	0.097	99	3.4	58.2	7.5	5090	600	0.118	96							99
TOTALS																													
MAXIMA		3.7	57.3	7.6	6060	585	0.104	99	4.8	57.2	7.6	6140	630	0.108	100	3.6	58.2	7.5	6130	600	0.118	117	3.7	58.9	7.5	6360	795	0.127	100
MINIMA		3.4	53.7	7.5	5640	555	0.094	96	3.4	40.8	7.5	5820	570	0.096	97	3.4	55.0	7.5	5090	555	0.091	96	3.4	54.6	7.5	5770	555	0.087	97
AVERAGES		3.5	55.6	7.6	5862	570	0.097	98	3.8	52.5	7.5	5976	597	0.100	98	3.5	56.8	7.5	5766	582	0.102	99	3.6	56.9	7.5	6090	656	0.108	98
COUNT																													

TERMS: ALK Alkalinity (as Calcium Carbonate)
V.A. Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 9

September 2025	DIGESTER CONTENTS														DIGESTERS COMBINED OUTFLOW (DFO)				
	#5							#6											
	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP	TS %	VM %	pH	ALK mG/L	VA mG/L	VA/ ALK	SLDG TEMP	TS %	VM %	FLOW 1000G	TS 1000#	VM 1000#
DAY DATE																			
Mon 1							95								3.7	54.8	275.8	85.10	46.63
Tue 2							86								4.0	52.0	287.8	95.99	49.92
Wed 3							97								3.6	54.9	287.8	86.39	47.43
Thu 4	3.9	57.1	7.4	5810	615	0.106	95								3.5	54.7	242.9	70.91	38.79
Fri 5							98								3.9	47.3	222.2	72.28	34.19
Sat 6							97								3.6	54.4	302.4	90.80	49.40
Sun 7							87								3.6	55.0	302.4	90.80	49.94
Mon 8							82								3.6	54.8	302.4	90.80	49.76
Tue 9							92								3.8	54.6	302.4	95.85	52.33
Wed 10							94								3.6	56.5	302.4	90.80	51.30
Thu 11	3.8	59.8	7.3	5450	795	0.146	97								3.6	57.8	286.7	86.08	49.76
Fri 12							97								3.7	56.5	261.8	80.77	45.64
Sat 13							96								3.9	50.8	287.8	93.59	47.55
Sun 14							97								3.7	53.7	287.8	88.79	47.68
Mon 15							95								3.6	55.4	287.6	86.33	47.83
Tue 16							92								4.2	51.4	277.8	97.29	50.01
Wed 17							94								5.0	41.6	274.0	114.25	47.53
Thu 18	3.4	59.7	7.4	5970	705	0.118	94								3.6	54.8	287.8	86.39	47.34
Fri 19							95								3.3	57.4	287.8	79.19	45.46
Sat 20							92								3.8	53.0	287.8	91.19	48.33
Sun 21							97								3.4	58.3	287.8	81.59	47.57
Mon 22							97								3.5	56.5	287.8	83.99	47.46
Tue 23							96								3.5	56.7	287.8	83.99	47.62
Wed 24							97								3.3	59.0	287.8	79.19	46.73
Thu 25	3.2	60.4	7.5	6120	765	0.125	97								3.5	57.3	287.8	83.99	48.13
Fri 26							96								3.2	57.6	287.8	76.79	44.23
Sat 27							100								3.4	69.2	287.8	81.59	56.46
Sun 28							99								3.4	57.6	287.8	81.59	47.00
Mon 29							94								3.4	57.8	287.8	81.59	47.16
Tue 30							95								3.2	55.9	278.8	74.40	41.59
TOTALS																	8523.6	2582.39	1420.77
MAXIMA	3.9	60.4	7.5	6120	795	0.146	100								5.0	69.2	302.4	114.25	56.46
MINIMA	3.2	57.1	7.3	5450	615	0.106	82								3.2	41.6	222.2	70.91	34.19
AVERAGES	3.6	59.3	7.4	5838	720	0.124	95				0	0		0	3.6	55.2	284.1	86.08	47.36
COUNT																			

TERMS: ALK Alkalinity (as Calcium Carbonate)
VA Volatile Acids

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025
PAGE 10

September 2025		ACTIVATED SLUDGE PROCESS										SLUDGE FILTRATION												
		MIXED LIQUORS				RETURNED (RAS)		WASTED (WAS)				FFI					CFI							
		A Battery MLSS SVI mG/L		B Battery MLSS SVI mG/L		A Battery TSS VM mG/L %		B Battery TSS VM mG/L %		A Battery FLOW TSS MGD 1000#		B Battery FLOW TSS MGD 1000#		TOTAL TSS 1000#		TS %	VM %	pH	FLOW 1000G	TS 1000#	VM 1000#	FLOW 1000G	TS 1000#	VM 1000#
DAY DATE																								
Mon	1	2137	104			7972	74.2			1.20	79.78	0.00		79.8	3.5	54.5	7.5				278	81.3	44.3	
Tue	2	2217	125			8220	73.8			0.66	45.25	0.00		45.2	3.9	56.2	7.6				252	82.0	46.1	
Wed	3	2320	168			8598	76.7			0.66	47.33	0.00		47.3	3.4	53.7	7.7				287	81.4	43.7	
Thu	4	2395	168			8886	76.6			1.18	87.45	0.00		87.4	3.3	55.3	7.8				290	79.7	44.1	
Fri	5	2649	134			9128	75.1			1.26	95.92	0.00		95.9	3.5	53.7	7.8				201	58.5	31.4	
Sat	6	2315	132			9304	74.5			1.32	102.43	0.00		102.4	3.5	55.8	7.6				281	82.1	45.8	
Sun	7	2540	121			8778	75.9			1.25	91.51	0.00		91.5	3.4	53.5	7.6				287	81.4	43.5	
Mon	8	2325	104			7458	74.2			1.25	77.75	0.00		77.7	3.5	53.7	7.5				282	82.3	44.2	
Tue	9	2200	120			8544	79.0			1.25	89.07	0.00		89.1	3.6	55.1	7.6				282	84.7	46.7	
Wed	10	1777	126			7702	87.4			1.30	83.25	0.00		83.3	3.2	56.0	7.5				237	63.2	35.4	
Thu	11	2305	98			6762	79.7			1.29	72.47	0.00		72.5	3.3	56.9	7.5				244	67.2	38.3	
Fri	12	1823	133			6290	80.3			1.30	67.98	0.00		68.0	3.4	57.2	7.5				275	77.8	44.5	
Sat	13	1820	139			6420	81.3			1.30	69.38	0.00		69.4	3.4	55.1	7.5				280	79.4	43.7	
Sun	14	1513	144			6564	82.7			1.30	70.93	0.00		70.9	3.2	57.4	7.5				281	75.0	43.0	
Mon	15	2086	121			6810	81.7			1.29	73.27	0.00		73.3	2.9	57.3	7.5				269	65.0	37.2	
Tue	16	1814	150			6230	83.0			1.12	58.27	0.00		58.3	3.3	57.2	7.5				273	75.2	43.0	
Wed	17	2300	153			6304	82.4			1.06	55.70	0.00		55.7	3.3	58.8	7.5				134	36.8	21.6	
Thu	18	1691	169			7070	82.0			1.00	58.78	0.00		58.8	3.4	57.8	7.6				281	79.8	46.1	
Fri	19	2250	211			6314	80.9			1.00	52.49	0.00		52.5	3.3	57.5	7.6				215	59.2	34.0	
Sat	20	1918	236			6532	83.0			1.00	54.31	0.00		54.3	3.4	58.6	7.5				262	74.2	43.5	
Sun	21	2079	109			7178	82.3			0.96	57.47	0.00		57.5	2.9	61.1	7.4				267	64.6	39.5	
Mon	22	1837	151			6236	83.2			1.00	51.83	0.00		51.8	3.3	60.3	7.5				274	75.3	45.4	
Tue	23	2503	184			6210	82.1			1.00	51.62	0.00		51.6	3.2	58.1	7.5				281	75.0	43.6	
Wed	24	2711	119			6050	79.9			1.08	54.70	0.00		54.7	3.3	57.8	7.5				273	75.2	43.5	
Thu	25	3241	259			6380	79.1			1.16	61.80	0.00		61.8	3.3	58.7	7.6				273	75.1	44.1	
Fri	26	3056	263			6750	77.3			1.29	72.34	0.00		72.3	3.4	57.0	7.6				281	79.7	45.4	
Sat	27	2198	254			7654	76.8			1.29	82.35	0.00		82.3	4.3	57.5	7.7				287	103.1	59.3	
Sun	28	1972	228			7440	78.3			1.44	89.35	0.00		89.4	3.3	59.0	7.6				287	78.9	46.6	
Mon	29	2666	219			7416	76.2			1.50	92.77	0.00		92.8	3.1	59.4	7.4				204	52.6	31.3	
Tue	30	2601	200			7152	76.8			1.44	85.89	0.00		85.9	3.0	58.4	7.6				291	72.8	42.5	
TOTALS										35.1	2133.4	0.0		2133								2218.4	1261.3	
MAXIMA		3241	263			9304	87.4			1.50	102.4	0.00		102.4	4.3	61.1	7.8				291	103.1	59.3	
MINIMA		1513	98			6050	73.8			0.66	45.25	0.00		45.2	2.9	53.5	7.4				134	36.8	21.6	
AVERAGES		2242	161	0	0	7278	79.2	0	0.0	1.2	71.1	0.0		71.1	3.4	57.0	7.6				264	73.9	42.0	
COUNT																								

TERMS:

MLSS Mixed Liquor Suspended Solids
SVI Sludge Volume Index
FFI Sludge Flow to Filter Presses

September 2025
PAGE 11

September 2025		SLUDGE CAKE SOLIDS														FFO	ASH	
		BELT #1 WET CAKE 1000#	TS %	TS 1000#	VM %	VM 1000#	BELT #2 WET CAKE 1000#	TS %	TS 1000#	VM %	VM 1000#	TOTALS WET CAKE 1000#	TS 1000#	VM 1000#	CEN- TRATE	TS %	VM %	TONS
DAY DATE																		
Mon	1	202.3	23.9	48.4	52.8	25.5	0.3	22.5	0.06	54.4	0.03	202.6	48.4	25.56	0.1		0.1	11.4
Tue	2	176.4	25.1	44.3	54.4	24.1	0.1	23.1	0.02	54.9	0.01	176.5	44.3	24.10	0.1		0.1	10.1
Wed	3	194.1	22.7	44.1	52.0	22.9	0.1	22.8	0.01	51.1	0.01	194.2	44.1	22.92	0.1		0.1	10.6
Thu	4	187.8	22.8	42.8	55.2	23.6	0.0					187.8	42.8	23.64	0.1		0.2	9.6
Fri	5	142.3	23.8	33.9	54.5	18.5	0.1	22.9	0.01	54.3	0.01	142.3	33.9	18.46	0.2		0.3	7.7
Sat	6	209.3	22.3	46.7	53.7	25.1	0.1	22.1	0.03	55.9	0.01	209.4	46.7	25.08	0.1		0.1	10.8
Sun	7	215.6	23.1	49.8	53.6	26.7	0.1	22.4	0.02	53.5	0.01	215.7	49.8	26.71	0.1		0.2	11.6
Mon	8	224.8	22.0	49.5	88.5	43.8	0.1	22.5	0.02	54.8	0.01	224.9	49.5	43.78	0.1		0.2	2.8
Tue	9	201.5	21.4	43.1	55.8	24.1	0.1	22.3	0.02	53.6	0.01	201.6	43.1	24.07	0.1		0.2	9.5
Wed	10	171.6	22.7	38.9	54.3	21.1	0.0					171.6	39.0	21.15	0.1		0.3	8.9
Thu	11	189.6	21.9	41.5	56.4	23.4	0.1	23.5	0.01	56.7	0.01	189.7	41.5	23.43	0.2		0.4	9.1
Fri	12	218.5	23.1	50.5	55.8	28.2	0.1	21.0	0.02	58.6	0.01	218.6	50.5	28.18	0.2		0.4	11.2
Sat	13	213.6	22.0	47.0	55.6	26.1	0.1	21.5	0.02	56.9	0.01	213.7	47.0	26.14	0.1		0.2	10.4
Sun	14	216.6	21.4	46.3	58.5	27.1	0.2	21.5	0.04	56.9	0.03	216.8	46.4	27.14	0.1		0.3	9.6
Mon	15	203.9	20.8	42.4	60.3	25.6	0.1	24.4	0.04	58.2	0.02	204.1	42.5	25.60	0.1		0.2	8.4
Tue	16	207.1	26.0	53.8	59.5	32.0	0.2	21.4	0.03	60.1	0.02	207.3	53.9	32.06	0.2		0.2	10.9
Wed	17	61.3	20.3	12.4	57.5	7.2	30.4	21.4	6.50	56.4	3.67	91.7	18.9	10.82	0.5		2.1	4.1
Thu	18	0.0					173.6	21.1	36.63	55.3	20.26	173.6	36.6	20.26	0.6		0.3	8.2
Fri	19	0.0					155.1	18.9	29.31	57.5	16.86	155.1	29.3	16.86	0.6		0.4	6.2
Sat	20	0.0					251.2	19.2	48.22	58.6	28.26	251.2	48.2	28.26	0.2		0.2	10.0
Sun	21	0.0					249.9	21.0	52.48	60.8	31.91	249.9	52.5	31.91	0.2		0.2	10.3
Mon	22	0.0					267.0	20.9	55.79	58.8	32.81	267.0	55.8	32.81	0.2		0.2	11.5
Tue	23	0.0					264.9	20.8	55.11	57.4	31.63	264.9	55.1	31.63	0.1		0.3	11.7
Wed	24	0.0					247.3	19.6	48.47	58.5	28.35	247.3	48.5	28.35	0.2		0.5	10.1
Thu	25	0.0					258.4	20.4	52.71	58.3	30.73	258.4	52.7	30.73	0.2		0.3	11.0
Fri	26	0.0					268.5	21.9	58.81	57.4	33.75	268.5	58.8	33.75	0.2		0.4	12.5
Sat	27	0.0					286.6	20.9	59.90	58.9	35.28	286.6	59.9	35.28	0.1		0.2	12.3
Sun	28	0.0					291.8	21.7	63.33	57.9	36.67	291.8	63.3	36.67	0.1		0.2	13.3
Mon	29	0.0					199.0	20.5	40.80	60.9	24.84	199.0	40.8	24.84	0.1		0.2	8.0
Tue	30	0.0					286.0	19.9	56.91	55.9	31.81	286.0	56.9	31.81	0.1		0.2	12.5
TOTALS		3236.2		735.4		424.9	3231.5		665.35		387.04	6468	1401	812				294.4
MAXIMA		224.8	26.0	53.8	88.5	43.8	291.8	24.4	63.33	60.9	36.67	291.8	63.3	43.8	0.6		2.1	13.3
MINIMA		0.0	20.3	12.4	52.0	7.16	0.0	18.9	0.003	51.1	0.00	91.7	18.9	10.8	0.1		0.1	2.8
AVERAGES		107.9	22.7	43.3	57.6	25.0	107.7	21.5	22.94	56.9	13.35	215.6	46.7	27.1	0.2	0.0	0.3	9.8
COUNT		TERMS: FFO Filter Press Filtrate																

BUFFALO SEWER AUTHORITY

MONTHLY FUEL COST ANALYSIS

September 2025

September 2025		FUEL COST/MCF = 3.17												
					NO. 1 INCINERATOR			NO. 2 INCINERATOR			NO. 3 INCINERATOR			
DAY	DATE	TOTAL WET TONS BURNED	SLUDGE ANALYSIS		M/V RATIO	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON	GAS USAGE	WET TONS BURNED	COST/ WET TON
			TS	VM										
Mon	1	101.29	23.20	53.60	6.18				235834	101.29	7.38		825	
Tue	2	48.20	24.10	54.65	5.76				240040	48.20	15.79		896	
Wed	3	45.50	22.75	51.55	6.59				298837	45.50	20.82		917	
Thu	4	45.50	22.75	54.90	6.19				275081	45.50	19.16		764	
Fri	5	46.70	23.35	54.40	6.03				253150	46.70	17.18		1706	
Sat	6	44.40	22.20	54.80	6.40				286117	44.40	20.43		639	
Sun	7	45.50	22.75	53.55	6.34				260593	45.50	18.16		541	
Mon	8	44.50	22.25	71.65	4.88				287671	44.50	20.49		527	
Tue	9	43.70	21.85	54.70	6.54				275495	43.70	19.98		614	
Wed	10	45.10	22.55	54.10	6.35				305462	45.10	21.47		3475	
Thu	11	45.40	22.70	56.55	6.02				254721	45.40	17.79		792	
Fri	12	44.10	22.05	57.20	6.18				320113	44.10	23.01		825	
Sat	13	43.50	21.75	56.25	6.40				292084	43.50	21.29		829	
Sun	14	42.90	21.45	57.70	6.35				278009	42.90	20.54		919	
Mon	15	45.20	22.60	59.25	5.78				245792	45.20	17.24		914	
Tue	16	47.40	23.70	59.80	5.38				318041	47.40	21.27		925	
Wed	17	41.70	20.85	56.95	6.67				258376	41.70	19.64		917	
Thu	18	21.10	21.10	55.30	6.76				319595	21.10	48.01		1318	
Fri	19	18.90	18.90	57.50	7.46				305540	18.90	51.25		2605	
Sat	20	19.20	19.20	58.60	7.18				376033	19.20	62.08		4674	
Sun	21	21.00	21.00	60.80	6.19				282799	21.00	42.69		1732	
Mon	22	20.90	20.90	58.80	6.44				302656	20.90	45.91		5317	
Tue	23	20.80	20.80	57.40	6.63				405100	20.80	61.74		16361	
Wed	24	19.60	19.60	58.50	7.01				388890	19.60	62.90		13168	
Thu	25	20.40	20.40	58.30	6.69				327690	20.40	50.92		5825	
Fri	26	21.90	21.90	57.40	6.21				250949	21.90	36.32		1105	
Sat	27	20.90	20.90	58.90	6.43				268148	20.90	40.67		952	
Sun	28	21.70	21.70	57.90	6.23				295583	21.70	43.18		985	
Mon	29	20.50	20.50	60.90	6.37				286674	20.50	44.33		4814	
Tue	30	19.90	19.90	55.90	7.20				16469	19.90	2.62		214	
TOTALS		1087.39				0	0.00		8511541	1087.39		76095	0.00	
MONTHLY AVERAGES		36.25	21.65	57.26	6.36	0	0.00		283718	36.25	30.48	2536	0.00	

TOTAL DIGESTER GAS BURNED: 11764898
 TOTAL DIGESTER GAS WASTED: 1735032

		BELT 1				BELT 2				OUTSIDE CAKE					TOTALS		
September 2025		% SOLIDS B-1	VOL MATTER B-1	M/V RATIO B-1	T.DRY TONS B-1	% SOLIDS B-2	VOL MATTER B-2	M/V RATIO B-2	T.DRY TONS B-2	1000#	TS %	TS 1000#	VM %	VM 1000#	1000#	TS 1000#	VM 1000#
DAY	DATE																
Mon	1	23.9	52.8	6.03	24.2	22.5	54.4	6.33	0.03						202.6	48.4	25.56
Tue	2	25.1	54.4	5.49	22.1	23.1	54.9	6.06	0.01						176.5	44.3	24.10
Wed	3	22.7	52.0	6.55	22.0	22.8	51.1	6.63	0.01						194.2	44.1	22.92
Thu	4	22.8	55.2	6.13	21.4										187.8	42.8	23.64
Fri	5	23.8	54.5	5.87	16.9	22.9	54.3	6.20	0.01						142.3	33.9	18.46
Sat	6	22.3	53.7	6.49	23.3	22.1	55.9	6.31	0.01						209.4	46.7	25.08
Sun	7	23.1	53.6	6.21	24.9	22.4	53.5	6.48	0.01						215.7	49.8	26.71
Mon	8	22.0	88.5	4.01	24.7	22.5	54.8	6.29	0.01						224.9	49.5	43.78
Tue	9	21.4	55.8	6.58	21.6	22.3	53.6	6.50	0.01						201.6	43.1	24.07
Wed	10	22.7	54.3	6.27	19.5										171.6	39.0	21.15
Thu	11	21.9	56.4	6.32	20.8	23.5	56.7	5.74	0.01						189.7	41.5	23.43
Fri	12	23.1	55.8	5.97	25.2	21.0	58.6	6.42	0.01						218.6	50.5	28.18
Sat	13	22.0	55.6	6.38	23.5	21.5	56.9	6.42	0.01						213.7	47.0	26.14
Sun	14	21.4	58.5	6.28	23.2	21.5	56.9	6.42	0.02						216.8	46.4	27.14
Mon	15	20.8	60.3	6.31	21.2	24.4	58.2	5.32	0.02						204.1	42.5	25.60
Tue	16	26.0	59.5	4.78	26.9	21.4	60.1	6.11	0.02						207.3	53.9	32.06
Wed	17	20.3	57.5	6.83	6.2	21.4	56.4	6.51	3.25						91.7	18.9	10.82
Thu	18					21.1	55.3	6.76	18.32						173.6	36.6	20.26
Fri	19					18.9	57.5	7.46	14.66						155.1	29.3	16.86
Sat	20					19.2	58.6	7.18	24.11						251.2	48.2	28.26
Sun	21					21.0	60.8	6.19	26.24						249.9	52.5	31.91
Mon	22					20.9	58.8	6.44	27.90						267.0	55.8	32.81
Tue	23					20.8	57.4	6.63	27.55						264.9	55.1	31.63
Wed	24					19.6	58.5	7.01	24.23						247.3	48.5	28.35
Thu	25					20.4	58.3	6.69	26.35						258.4	52.7	30.73
Fri	26					21.9	57.4	6.21	29.40						268.5	58.8	33.75
Sat	27					20.9	58.9	6.43	29.95						286.6	59.9	35.28
Sun	28					21.7	57.9	6.23	31.66						291.8	63.3	36.67
Mon	29					20.5	60.9	6.37	20.40						199.0	40.8	24.84
Tue	30					19.9	55.9	7.20	28.45						286.0	56.9	31.81
TOTAL					367.7				332.7						6468	1401	812
AVERAGE		22.7	57.6	6.03	21.6	21.5	56.9	6.45	11.5						215.6	46.7	27.1

**BUFFALO SEWER AUTHORITY
CSO INSPECTION REPORTS**

FROM: 9/1/2025 **TO:** 9/30/2025

Signature: John Kerruish BSA **Date:** 10/10/2025

OBJECTID	Sewer Patr	Date Inspect	Inspector	Inspector	Connection Open	Weather	Dry Weather Overflow
30769	SPP133	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30775	SPP131	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30776	SPP283	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30779	SPP294	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30788	SPP106	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30791	SPP212	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30794	SPP329	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30796	SPP129	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30798	SPP279	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30802	SPP293	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30806	SPP209	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30810	SPP135A	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30812	SPP211	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30815	SPP137	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30819	SPP136A	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30821	SPP132	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30823	SPP295	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30830	SPP322	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30832	SPP307	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30840	SPP292	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30835	SPP291	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30838	SPP105	9/2/2025	J. Kerruish	AM	Yes	Sunny	No
30818	SPP010	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30837	SPP184	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30841	SPP004	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30833	SPP189	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30826	SPP190	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30824	SPP013	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30822	SPP007	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30820	SPP193	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30813	SPP001	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30814	SPP213	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30807	SPP191	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30790	SPP195	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30809	SPP008	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30804	SPP188	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30799	SPP280	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30780	SPP003	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30768	SPP214	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30778	SPP005	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30782	SPP187	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30783	SPP186	9/3/2025	J. Kerruish	AM	Yes	Sunny	No
30784	SPP185	9/3/2025	J. Kerruish	AM	Yes	Sunny	No

30785 SPP215	9/3/2025 J. Kerruish AM	Yes	Sunny	No
30786 SPP009	9/3/2025 J. Kerruish AM	Yes	Sunny	No
30773 SPP011	9/3/2025 J. Kerruish AM	Yes	Sunny	No
30774 SPP014A	9/4/2025 J. Kerruish AM	Yes	Rain	No
30777 SPP296	9/4/2025 J. Kerruish AM	Yes	Rain	No
30770 SPP021	9/4/2025 J. Kerruish AM	Yes	Rain	No
30771 SPP231	9/4/2025 J. Kerruish AM	Yes	Rain	No
30772 SPP182	9/4/2025 J. Kerruish AM	Yes	Rain	No
30787 SPP183	9/4/2025 J. Kerruish AM	Yes	Rain	No
30781 SPP238	9/4/2025 J. Kerruish AM	Yes	Rain	No
30800 SPP237	9/4/2025 J. Kerruish AM	Yes	Rain	No
30801 SPP235	9/4/2025 J. Kerruish AM	Yes	Rain	No
30805 SPP022	9/4/2025 J. Kerruish AM	Yes	Rain	No
30803 SPP239	9/4/2025 J. Kerruish AM	Yes	Rain	No
30797 SPP019	9/4/2025 J. Kerruish AM	Yes	Rain	No
30795 SPP241	9/4/2025 J. Kerruish AM	Yes	Rain	No
30792 SPP233	9/4/2025 J. Kerruish AM	Yes	Rain	No
30793 SPP232	9/4/2025 J. Kerruish AM	Yes	Rain	No
30789 SPP244	9/4/2025 J. Kerruish AM	Yes	Rain	No
30808 SPP015	9/4/2025 J. Kerruish AM	Yes	Rain	No
30811 SPP330	9/4/2025 J. Kerruish AM	Yes	Rain	No
30816 SPP236	9/4/2025 J. Kerruish AM	Yes	Rain	No
30817 SPP181	9/4/2025 J. Kerruish AM	Yes	Rain	No
30825 SPP014B	9/4/2025 J. Kerruish AM	Yes	Rain	No
30827 SPP245	9/4/2025 J. Kerruish AM	Yes	Rain	No
30828 SPP234	9/4/2025 J. Kerruish AM	Yes	Rain	No
30829 SPP240	9/4/2025 J. Kerruish AM	Yes	Rain	No
30834 SPP020	9/4/2025 J. Kerruish AM	Yes	Rain	No
30831 SPP230	9/4/2025 J. Kerruish AM	Yes	Rain	No
30842 SPP023	9/4/2025 J. Kerruish AM	Yes	Rain	No
30836 SPP017	9/4/2025 J. Kerruish AM	Yes	Rain	No
30839 SPP243	9/4/2025 J. Kerruish AM	Yes	Rain	No
30851 SPP247	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30853 SPP180	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30854 SPP177	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30860 SPP229	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30864 SPP229A	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30865 SPP333	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30868 SPP334B	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30869 SPP179	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30870 SPP335B	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30871 SPP166	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30858 SPP331	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30873 SPP345	9/5/2025 J. Kerruish AM	Yes	Sunny	No

30874 SPP178	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30878 SPP176	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30879 SPP175	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30880 SPP332	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30876 SPP335A	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30883 SPP170A	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30885 SPP170B	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30843 SPP334A	9/5/2025 J. Kerruish AM	Yes	Sunny	No
30844 SPP204	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30845 SPP201	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30846 SPP341A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30847 SPP156B	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30848 SPP342B	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30849 SPP336B	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30850 SPP200B	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30886 SPP342A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30884 SPP336A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30877 SPP156	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30881 SPP157	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30882 SPP339	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30875 SPP165A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30859 SPP165B	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30872 SPP200A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30866 SPP165	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30867 SPP164	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30861 SPP203	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30862 SPP337	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30863 SPP163A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30855 SPP202	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30856 SPP156A	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30857 SPP338	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30852 SPP340	9/8/2025 J. Kerruish AM	Yes	Sunny	No
30887 SPP045A	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30893 SPP058	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30894 SPP050	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30901 SPP056	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30905 SPP067	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30906 SPP327	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30907 SPP051	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30908 SPP130	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30911 SPP047	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30912 SPP052	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30913 SPP128	9/9/2025 J. Kerruish AM	Yes	Sunny	No
30914 SPP051A	9/9/2025 J. Kerruish AM	Yes	Sunny	No

30915	SPP048	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30935	SPP042A	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30936	SPP036A	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30920	SPP035	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30921	SPP206A	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30924	SPP036	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30925	SPP206B	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30926	SPP304	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30927	SPP059	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30928	SPP053	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30930	SPP055	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30931	SPP054	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30932	SPP146	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30891	SPP065	9/9/2025	J. Kerruish AM	Yes	Sunny	No
30892	SPP091	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30933	SPP070	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30934	SPP375	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30929	SPP069	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30922	SPP080	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30923	SPP072	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30916	SPP087	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30917	SPP068	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30918	SPP081	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30919	SPP092	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30909	SPP075	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30910	SPP089	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30902	SPP085	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30903	SPP082	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30904	SPP073	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30895	SPP090	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30896	SPP078	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30897	SPP088	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30898	SPP094	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30899	SPP074	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30900	SPP079	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30888	SPP086	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30889	SPP084	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30890	SPP077	9/10/2025	J. Kerruish AM	Yes	Sunny	No
30937	SPP320	9/11/2025	J. Kerruish AM	Yes	Sunny	No
30938	SPP217	9/11/2025	J. Kerruish AM	Yes	Sunny	No
30939	SPP198A	9/11/2025	J. Kerruish AM	Yes	Sunny	No
30940	SPP152	9/11/2025	J. Kerruish AM	Yes	Sunny	No
30941	SPP150	9/11/2025	J. Kerruish AM	Yes	Sunny	No
30942	SPP149	9/11/2025	J. Kerruish AM	Yes	Sunny	No

30943 SPP319	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30944 SPP315	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30945 SPP199A	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30946 SPP277	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30947 SPP314	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30948 SPP317	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30949 SPP151	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30950 SPP218	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30951 SPP316	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30952 SPP199C	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30953 SPP318	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30954 SPP199B	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30955 SPP148	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30956 SPP249	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30957 SPP248	9/11/2025 J. Kerruish AM	Yes	Sunny	No
30958 SPP208	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30964 SPP138	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30968 SPP104	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30970 SPP125A	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30971 SPP115	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30972 SPP119	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30976 SPP120	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30977 SPP103	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30978 SPP099	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30980 SPP118	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30983 SPP101	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30984 SPP145	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30988 SPP125	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30989 SPP281	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30990 SPP282	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30991 SPP097	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30986 SPP100	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30994 SPP326	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30997 SPP126	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30998 SPP124	9/12/2025 J. Kerruish AM	Yes	Partly Clc	No
30995 SPP221	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30996 SPP222	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30987 SPP113	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30992 SPP309	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30993 SPP311	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30985 SPP227	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30981 SPP308A	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30982 SPP310	9/16/2025 J. Kerruish AM	Yes	Sunny	No
30979 SPP226	9/16/2025 J. Kerruish AM	Yes	Sunny	No

30973 SPP107	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30974 SPP225	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30975 SPP308B	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30969 SPP114	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30965 SPP224	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30966 SPP220	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30967 SPP227A	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30959 SPP223	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30960 SPP308	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30961 SPP121	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30962 SPP122	9/16/2025	J. Kerruish AM	Yes	Sunny	No
30963 SPP107A	9/16/2025	J. Kerruish AM	Yes	Sunny	No
31000 SPP133	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31005 SPP294	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31014 SPP212	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31015 SPP329	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31002 SPP131	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31003 SPP283	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31012 SPP106	9/17/2025	J. Kerruish AM	Yes	Partly Clc	No
31013 SPP195	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31004 SPP005	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31016 SPP280	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31017 SPP188	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31018 SPP191	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31019 SPP008	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31020 SPP001	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31021 SPP213	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31022 SPP010	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31023 SPP193	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31024 SPP007	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31025 SPP013	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31026 SPP190	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31027 SPP189	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31028 SPP184	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31029 SPP004	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31006 SPP003	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31007 SPP187	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31008 SPP186	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31009 SPP185	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31010 SPP215	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31011 SPP009	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31001 SPP011	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
30999 SPP214	9/19/2025	J. Kerruish AM	Yes	Partly Clc	No
31040 SPP183	9/22/2025	J. Kerruish AM	Yes	Cloudy	No

31031 SPP021	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31032 SPP231	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31033 SPP182	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31034 SPP014A	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31035 SPP296	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31036 SPP238	9/22/2025	J. Kerruish AM	Yes	Cloudy	No
31037 SPP247	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31038 SPP180	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31039 SPP177	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31041 SPP331	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31042 SPP229	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31043 SPP229A	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31044 SPP333	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31045 SPP334B	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31046 SPP179	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31047 SPP335B	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31048 SPP166	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31049 SPP345	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31050 SPP178	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31051 SPP335A	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31052 SPP176	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31053 SPP175	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31054 SPP332	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31055 SPP170A	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31056 SPP170B	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31030 SPP334A	9/23/2025	J. Kerruish AM	Yes	Cloudy	No
31058 SPP204	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31059 SPP201	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31063 SPP341A	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31064 SPP156B	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31065 SPP342B	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31066 SPP336B	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31067 SPP200B	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31069 SPP340	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31070 SPP202	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31073 SPP156A	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31074 SPP338	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31075 SPP165B	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31077 SPP203	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31079 SPP337	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31081 SPP163A	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31088 SPP200A	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31089 SPP165A	9/25/2025	J. Kerruish AM	Yes	Cloudy	No
31092 SPP156	9/25/2025	J. Kerruish AM	Yes	Cloudy	No

31085 SPP165	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31086 SPP164	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31096 SPP157	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31099 SPP339	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31101 SPP336A	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31104 SPP342A	9/25/2025 J. Kerruish AM	Yes	Cloudy	No
31105 SPP042A	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31106 SPP036A	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31102 SPP054	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31103 SPP146	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31100 SPP055	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31097 SPP059	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31098 SPP053	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31087 SPP048	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31093 SPP036	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31094 SPP206B	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31095 SPP304	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31090 SPP035	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31091 SPP206A	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31082 SPP052	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31083 SPP128	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31084 SPP051A	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31080 SPP047	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31078 SPP130	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31076 SPP051	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31071 SPP067	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31072 SPP327	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31068 SPP056	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31060 SPP065	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31061 SPP058	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31062 SPP050	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31057 SPP045A	9/26/2025 J. Kerruish AM	Yes	Partly Clc	No
31108 SPP086	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31109 SPP084	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31110 SPP077	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31111 SPP091	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31117 SPP078	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31118 SPP088	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31115 SPP090	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31121 SPP094	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31122 SPP074	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31124 SPP079	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31125 SPP085	9/29/2025 J. Kerruish AM	Yes	Sunny	No
31129 SPP082	9/29/2025 J. Kerruish AM	Yes	Sunny	No

31130 SPP073	9/29/2025	J. Kerruish AM	Yes	Sunny	No
31131 SPP075	9/29/2025	J. Kerruish AM	Yes	Sunny	No
31132 SPP089	9/29/2025	J. Kerruish AM	Yes	Sunny	No
31133 SPP317	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31134 SPP151	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31135 SPP218	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31136 SPP316	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31137 SPP199C	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31138 SPP318	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31139 SPP199B	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31140 SPP148	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31126 SPP199A	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31127 SPP277	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31128 SPP314	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31123 SPP315	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31116 SPP150	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31119 SPP149	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31120 SPP319	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31112 SPP217	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31113 SPP198A	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31114 SPP152	9/30/2025	J. Kerruish AM	Yes	Sunny	No
31107 SPP320	9/30/2025	J. Kerruish AM	Yes	Sunny	No



**BUFFALO
SEWER
AUTHORITY
LABORATORY**

90 WEST FERRY STREET

BUFFALO, NEW YORK 14213

(716) 851-4664

TO: Alexander Emmerson, Treatment Plant Superintendent
RE: Priority Pollutant Summary Sheet

DATE: 10/06/2025

The Priority Pollutant and Monitoring Summary for September 2025 is attached. There were no exceedances.

A handwritten signature in black ink, appearing to read "Stephen J. Tuhovak".

Stephen J. Tuhovak
Laboratory Director

cc: E. Scheeler, I.W. (e-copy)
M. Szilagyi, I.W. (e-copy)
S. Morrison, Process (e-copy)
Lab file



**BUFFALO
SEWER
AUTHORITY
LABORATORY**

Priority Pollutant and Monitoring Summary

90 WEST FERRY STREET

BUFFALO, NEW YORK 14213

(716) 851-4664

SPDES Number: **NY – 0028410**

Outfall 002

NYSDOH Lab ID 10132

Month **September, 2025**

	BSA Results Monitoring mg/L	Limit Monthly Ave. Lbs/day	Action Level Lbs/day	BSA Results Monthly Ave. Lbs/day
Conventional Pollutants				
Nitrogen, TKN (as N), Raw	13.00			
Ammonia (as NH ₃), Raw	11.00			
Nitrogen, TKN (as N), Effluent	7.30			
Ammonia (as NH ₃), Effluent	6.70			
Toxic Pollutants				
Phenols, Total, 4-AAP		36.6		<2.66
Action Level Requirements Type II				BSA Results Daily Max
Cadmium, Total			30.0	<1.06
Chromium, Total			12.5	<2.12
Copper, Total			31.9	5.31
Copper, Dissolved			Monitor	<5.31
Lead, Total			66.2	<5.31
Nickel, Total			43.8	<5.31
Zinc, Total			174	<5.31
Zinc, Dissolved			Monitor	6.37
Bis (2-ethylhexyl) phthalate			16.7	<5.31
Cyanide			90.0	79.67

Notes: **Bold** – regulatory limits and action levels
 Less than (<) values are based on MDL's.
 ND – Not Detected

**BUFFALO SEWER AUTHORITY
MONTHLY LABORATORY DATA**

September 2025

September 2025		DIGESTER CONTENTS - ORP					
DAY DATE		#1 ORP	#2 ORP	#3 ORP	#4 ORP	#5 ORP	#6 ORP
Tue	2	-211	-217	-227			
Thu	4				-229	-253	
Tue	9	-206	-234	-237			
Thu	11				-205	-233	
Tue	16	-231	-234	-230			
Thu	18				-225	-226	
Tue	23	-211	-229	-237			
Thu	25				-224	-255	
Tue	30	-204	-218	-226			

**Buffalo Sewer Authority Laboratory**

90 W. Ferry St

Buffalo NY 14213

Tel. (716)851-4664

Fax (716) 883-3789

Priority Pollutant Report

Page 1 of 1

Sample Name: PP LL Hg - FE
Sample Type: Wastewater
Sample Source: Final Effluent
Sample Date Start: 9/26/2025
Collection Time Start: 10:05
Collection Type: 24 hr comp
Collected By: IW
Comments:

Lab Log: 503058
I. W. #:
Submitted By: IW
Date Received: 9/26/2025 00:00
Received By: CR
Sample Container: Glass
Preservative: Refrigeration

Analyte	Method	Analysis Date/Time	Mass lbs/day	Data Qual.	Conc	Units	Spike % Rec	Reporting Limit	Analyst
LL Mercury	EPA 1631E	10/2/2025 15:33	0.85		1.70	ng/l		0.50	X

Flow: 60

Reviewed by

Rachel Miller, QA Coordinator

Date 10.3.25

Stephen J. Tuhovak, Laboratory Director, NYS Lab ID 10132

Date 10-6-2025

Distribution:

Printed 10/3/2025

Data Qualifier Key

N Not Detected
B Below Reporting Limit
< Less Than
> Greater Than
M Sample Matrix Interference
9 Improper Sample Container
X Subcontracted-NY10026

L Results Below LOQ and Above LOD
P Spike recovery outside acceptance Limits
S Standard Outside Acceptance Limits
E Exceeded Holding Time
T Toxlo Effect
8 Temperature Outside Limits

H Blank Exceeds Acceptance Limits
D Precision Outside Acceptance Limits
U Accidental Loss or Aborted Analysis
C Results Below CAL Curve and Above Reporting Limit
Z Instrumentation Not Calibrated

R004 6/01/2007

BUFFALO



SEWER AUTHORITY

September 9, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:


A partial treatment event was required on September 4, 2025 from 01:06 PM through September 4, 2025 at 09:57 PM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	9/4/2025
Duration Hours:	8.85
Average Raw WW Flow MGD:	141
Final Effluent Flow MGD:	100
Starting Raw WW Flow MGD:	187
Peak Flow MGD:	342
Partially Treated Volume MG:	42

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_09-04-25

Buffalo Sewer Authority 716.851.4664 buffalosewer.org

1038 City Hall 65 Niagara Square Buffalo, NY 14202

BUFFALO



SEWER AUTHORITY



COPY

September 23, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:


A partial treatment event was required on September 22, 2025 from 12:30 AM through September 22, 2025 at 04:54 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	9/22/2025
Duration Hours:	4.4
Average Raw WW Flow MGD:	80
Final Effluent Flow MGD:	77
Starting Raw WW Flow MGD:	90
Peak Flow MGD:	184
Partially Treated Volume MG:	9

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE:rlg
encs.
cc: Process
File Name: PT_09-22-25

BUFFALO



SEWER AUTHORITY



COPY

October 2, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:


A partial treatment event was required on September 25, 2025 from 01:14 AM through September 25, 2025 at 10:43 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	9/25/2025
Duration Hours:	9.48
Average Raw WW Flow MGD:	95
Final Effluent Flow MGD:	59
Starting Raw WW Flow MGD:	121
Peak Flow MGD:	152
Partially Treated Volume MG:	24

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_09-25-25

BUFFALO



SEWER AUTHORITY



COPY

October 2, 2025

Regional Environmental Engineer
N.Y.S.D.E.C.
700 Delaware Avenue
Buffalo, New York 14209-2202

RE: USE OF OUTFALL 001

To Whom It May Concern:

A partial treatment event was required on September 25, 2025 from 09:06 PM through September 26, 2025 at 09:49 AM due to high flows attributed to rainfall and limited secondary treatment capacity to facilitate Phase 1 of the Secondary Treatment Rehab Project.

The partially treated flow received primary treatment, chlorination with sodium hypochlorite before being discharged into the Niagara River through outfall 001. During the partial treatment event all B side aeration tanks and final clarifiers were out of service to facilitate Phase 1 of the Secondary Treatment Rehab Project.

Date:	9/25/2025	9/26/2025
Duration Hours:	2.9	9.82
Average Raw WW Flow MGD:	95	100
Final Effluent Flow MGD:	59	60
Starting Raw WW Flow MGD:	115	221
Peak Flow MGD:	253	249
Partially Treated Volume MG:	13	34

Very truly yours,

BUFFALO SEWER AUTHORITY


Alexander C. Emmerson
Treatment Plant Superintendent

ACE
encs.
cc: Process
File Name: PT_09-25-25_2

Erie, Buffalo, Sewage Discharge, Black Rock Cnal,

ID: 2178855699758232

CLOSED

Opened On: Sep 25, 2025 04:05:48 EST - by Ameer Lucas

Last Updated On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

Closed On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

 **Notification:** Sep 25, 2025 04:05:49 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Cnal,	2178855699758193	New	Ameer Lucas	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2630	392

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Cnal,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 09-25-2025, 05:05:48
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Cnal

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 09-25-2025 01:54:00

Discharge duration: 24 Hours

Discharge reason: Weather Conditions, System Capacity - Light Raifall

Steps taken to contain discharge: Permitted "CSO" discharge

Volume/rate of discharge: 143,000 Gallons Estimated

Treated state of discharge: Untreated

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

 **Notification:** Sep 25, 2025 22:50:31 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
UPDATE: Erie, Buffalo, Sewage Discharge, Black							

Erie, Buffalo, Sewage Discharge, Niagara River,

ID: 2146866783486379

CLOSED

Opened On: Sep 04, 2025 14:58:27 EST - by Alexander Emmerson
Last Updated On: Sep 04, 2025 14:58:27 EST - by Alexander Emmerson
Closed On: Sep 04, 2025 14:58:27 EST - by Alexander Emmerson

 Notification: Sep 04, 2025 14:58:28 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Niagara River,	2146866783484453	New	Alexander Emmerson	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2206	323

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Niagara River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 09-04-2025, 14:58:28
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 92 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Niagara River

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 09-04-2025 13:02:00

Discharge duration: 26 Minutes

Discharge reason: Weather Conditions - Primary treated flow entered storm water outfall from overtopping secondary channel

Steps taken to contain discharge: Lowered channel levels via wet weather operations

Volume/rate of discharge: 38.4 Gallons per Minute Estimated

Treated state of discharge: Partially Treated without Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Buffalo River,
ID: 2146866783483708
CLOSED

Opened On: Sep 04, 2025 12:29:22 EST - by Matthew Wiatrowski
Last Updated On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson
Closed On: Nov 10, 2025 09:09:49 EST - by Alexander Emmerson

 **Notification:** Sep 04, 2025 12:29:22 EST

Title	ID	Phase	Sent By	Incident Template	Confirmed	Not Confirmed	Unreachable
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Buffalo River,	2146866783481906	New	Matthew Wiatrowski	Buffalo Sewer Authority - Bird Island, NY0028410, SPRTK	0	2622	373

Message (Customized Email below)
Erie, Buffalo, Sewage Discharge, Black Rock Canal, Scajaquada Creek, Buffalo River,

Type: Nixle Event Subscriptions, CAP RSS Feed

Customized Email

New York Sewage Pollution Right to Know

Issued: 09-04-2025, 13:29:22
Affects: New York - Erie - Buffalo

The Buffalo Sewer Authority -Bird Island, NY0028410 is issuing this notification.

Discharge location: 90 West Ferry, Buffalo, NY

Location details:

Waterbody affected: Black Rock Canal, Scajaquada Creek, Buffalo River

Discharge description:

Potentially impacted public areas: -

Discharge date and time: 09-04-2025 11:54:32

Discharge duration: Ongoing Hours

Discharge reason: Weather Conditions - .14 IN of rain

Steps taken to contain discharge: All available equipment in service

Volume/rate of discharge: 175000 Gallons Estimated

Treated state of discharge: Partially Treated with Disinfection

Additional information:

For more information on the Sewage Pollution Right to Know Act visit [SPRTK](#).

[Disclaimer: Daily and/or termination reports will be provided for ongoing discharges. Wet weather CSO do not need to report daily nor provide a termination report. The information provided in this message is accurate at the time of report using existing systems and models.]

Attachment C - Sewerage Backups and Building/Private Property Backups

BUFFALO SEWER AUTHORITY SEWER BACK-UPS AND REMEDIAL ACTIONS


July 1st – September 30th, 2025

Date	Street Address	Sewer Backup Description	Remedial Actions
July 21, 2025	99, 103, & 107 W. Northrup	Homeowner at 99 W. Northrup reported basement backup. Investigation confirmed a blockage in the main sewer line.	BSA dispatched a Vactor truck and the main sewer was cleaned using high-pressure hose to remove the blockage and restore flow.
August 13, 2025	480 Eggert	Homeowner reported basement backup. Investigation revealed a blockage in the main sewer line.	BSA dispatched a Vactor truck, and the main sewer was cleaned by jetting from the Kay & Eggert intersection toward Kensington Avenue, clearing approximately 300 feet of sewer to remove the blockage and restore flow.
August 17, 2025	72 & 74 Hennepin	Homeowner reported basement backup at 72/74 Hennepin. Investigation confirmed a main sewer blockage.	BSA dispatched a Vactor truck and the main sewer was cleaned by jetting from the down manhole at 60 Hennepin up to the manhole at 80 Hennepin to remove the blockage and restore flow.
August 17, 2025	719 Northampton	A private plumber reported a blockage in the main sewer. Investigation confirmed the blockage.	BSA dispatched a Vactor truck and the main sewer was cleaned by jetting from the manhole at Fillmore & Northampton to the manhole past 719 Northampton to remove the blockage and restore flow.
September 2, 2025	170 Florida	Sewage coming from a manhole near 170 Florida was reported. Investigation revealed a blockage and structural damage to the main sewer.	BSA dispatched a construction crew and a Vactor truck; the damaged sewer was excavated to remove a broken tile and concrete that was causing the blockage, and the remaining sewer was cleaned from Jefferson & Florida past the damaged area to restore flow.
September 4, 2025	387 Trenton	Homeowner reported basement backup. Investigation confirmed blockage in main sewer.	BSA dispatched a Vactor truck and the main sewer was cleaned by jetting from the manhole past 387 Trenton toward the dead-end manhole to remove the blockage and restore flow.

September 9, 2025	37 15 th Street	Homeowner reported basement backup. Investigation confirmed blockage.	SA dispatched a Vactor truck and the main sewer was flushed by jetting from the manhole at 15th & Connecticut through two sections (660 feet) to 15th & York to remove the blockage and restore flow.
------------------------------	----------------------------	---	---

Attachment D – Report of Noncompliance Events

SECTION 1



New York State Department of Environmental Conservation
Division of Water



Report of Noncompliance Event

To: DEC Water Contact JEFFREY KONSELLA DEC Region: 9

Report Type: ☒ 5 Day ☒ Permit Violation ☐ Order Violation ☐ Anticipated Noncompliance ☐ Bypass/Overflow ☐ Other

SECTION 2

SPDES #: NY-0028410 Facility: BUFFALO SEWER AUTHORITY

Date of noncompliance: 08 / 02 / 2025 Location (Outfall, Treatment Unit, or Pump Station): Bird Island

Description of noncompliance(s) and cause(s): The 7-day Geometric Mean for the final effluent fecal coliform measured 603.02 col/100ml.

This has been attributed to poor mixing in the contact tank influent channel with the B side offline and the location of the temporary hypo discharge hose.

Has event ceased? (Yes) (No) If so, when? 11/28/2022 Was event due to plant upset? (Yes) (No) SPDES limits violated? (Yes) (No)

Start date, time of event: 07 / 27 / 2025, 12 :00 (AM) (PM) End date, time of event: 08 / 02 / 2025, 12 :00 (AM) (PM)

Date, time oral notification made to DEC? / /, : (AM) (PM) DEC Official contacted: Denline N. Jackson (email)

Immediate corrective actions: Contact tanks 3 and 4 were taken offline to allow for better mixing of hypo to contact tanks 1 and 2.

Preventive (long term) corrective actions: Installation of a more permanent temporary hypo discharge line to the final contact tank influent channel until the B side can be brought back online.

SECTION 3

Complete this section if event was a bypass:

Bypass amount: _____ Was prior DEC authorization received for this event? (Yes) (No)

DEC Official contacted: _____ Date of DEC approval: / /


Describe event in "Description of noncompliance and cause" area in Section 2. Detail the start and end dates and times in Section 2 also.

SECTION 4

Facility Representative: Alexander C Emmerson Title: ACTING TREATMENT PLANT SUPERINTENDENT Date: 08 / 15 / 2025

Phone #: (716) 851 - 4684 X5201 Fax #: (716) 883 - 3789

I Certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.


Signature of Principal Executive
Officer or Authorized Agent

SECTION 1



New York State Department of Environmental Conservation
Division of Water



Report of Noncompliance Event

To: DEC Water Contact Melanie Wright DEC Region: 9

Report Type: ☒ 5 Day ☒ Permit Violation ☐ Order Violation ☐ Anticipated Noncompliance ☐ Bypass/Overflow ☐ Other

SECTION 2

SPDES #: NY-0028410 Facility: BUFFALO SEWER AUTHORITY

Date of noncompliance: 08 / 1-31 / 2025 Location (Outfall, Treatment Unit, or Pump Station): Bird Island

Description of noncompliance(s) and cause(s): The 7-day Geometric Mean for the final effluent fecal coliform measured 553.72 col/100ml for the week ending 8/30/2025. The average daily Geometric Mean for the final effluent fecal coliform for the month of August measured 212 col/100ml. This has been attributed to a plug in the temporary hypo discharge line in use to provide proper dosing and mixing during construction required to comply with Phase 1 of the LTCP. The plug caused the hypo to be redirected to the normal discharge location that currently does not provide adequate mixing for proper disinfection.

Has event ceased? (Yes) (No) If so, when? 08/31/2025 Was event due to plant upset? (Yes) (No) SPDES limits violated? (Yes) (No)

Start date, time of event: 08 / 1 / 2025, 12 :00 (AM) (PM) End date, time of event: 08 / 31 / 2025, 12 :00 (AM) (PM)

Date, time oral notification made to DEC? / /, : (AM) (PM) DEC Official contacted: Denine N. Jackson (email)

Immediate corrective actions: The operator stopped dosing through the plugged hypo discharge line and ran a temporary hose to the same dosing location returning the final effluent residual back to its target.

Preventive (long term) corrective actions: Installation of a valve to prevent future redirecting of hypo due to discharge pipe restrictions.

Complete construction and commissioning of the B side and return to the original hypo dosing location.

SECTION 3

Complete this section if event was a bypass:

Bypass amount: _____ Was prior DEC authorization received for this event? (Yes) (No)

DEC Official contacted: _____ Date of DEC approval: / /

Describe event in "Description of noncompliance and cause" area in Section 2. Detail the start and end dates and times in Section 2 also.

SECTION 4

Facility Representative: Alexander C Emmerson Title: TREATMENT PLANT SUPERINTENDENT Date: 09 / 22 / 2025

Phone #: (716) 851 - 4664 X5201 Fax #: (716) 883 - 3789

I Certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.


Signature of Principal Executive
Officer or Authorized Agent

SECTION 1

COPY



New York State Department of Environmental Conservation
Division of Water



Report of Noncompliance Event

To: DEC Water Contact Melanle WrightDEC Region: 9Report Type: ☒ 5 Day ☒ Permit Violation ☐ Order Violation ☐ Anticipated Noncompliance ☐ Bypass/Overflow ☐ Other

SECTION 2

SPDES #: NY- 0028410 Facility: BUFFALO SEWER AUTHORITYDate of noncompliance: 7 / 27 / 2025 Location (Outfall, Treatment Unit, or Pump Station): Bird Island

Description of noncompliance(s) and cause(s): On July 27nd, 2025 the 08:00 am FE settleable solids result was 3.0 mL/L resulting in a daily average settleable solid result of 0.3 mL/L. The 11 other settleable solids samples were <0.1 mL/L and within permit limits for the day. The elevated settleable solids result was attributed to a failed blanket level indicator on final clarifier 8A causing solids loss on that clarifier.

Has event ceased? (Yes) (No) If so, when? 07/27/2025 Was event due to plant upset? (Yes) (No) SPDES limits violated? (Yes) (No)Start date, time of event: 7 / 27 / 2025, 08 :00 (AM) (PM) End date, time of event: 7 / 27 / 2025, 08 :00 (AM) (PM)Date, time oral notification made to DEC? 7 / 29 / 25, 10 :15 (AM) (PM) DEC Official contacted: Denline Jackson (email)Immediate corrective actions: The operator adjusted the flow to 8A final clarifier to stop the solids loss.Preventive (long term) corrective actions: Repair or replace the faulty blanket level indicator on final clarifier 8A

SECTION 3

Complete this section if event was a bypass:

Bypass amount: _____ Was prior DEC authorization received for this event? (Yes) (No)

DEC Official contacted: _____ Date of DEC approval: ____ / ____ / ____

Describe event in "Description of noncompliance and cause" area in Section 2. Detail the start and end dates and times in Section 2 also.

SECTION 4

Facility Representative: Alexander C EmmersonTitle: TREATMENT PLANT SUPERINTENDENT Date: 07 / 30 / 2025

Phone #: (716) 851 - 4664 X5201

Fax #: (716) 883 - 3789

I Certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signature of Principal Executive
Officer or Authorized Agent

SECTION 1



New York State Department of Environmental Conservation
Division of Water



Report of Noncompliance Event

To: DEC Water Contact Melanie Wright DEC Region: 9

Report Type: ☒ 5 Day ☒ Permit Violation ☐ Order Violation ☐ Anticipated Noncompliance ☐ Bypass/Overflow ☐ Other

SECTION 2

SPDES #: NY-0028410 Facility: BUFFALO SEWER AUTHORITY

Date of noncompliance: 07 / 30 / 2025 Location (Outfall, Treatment Unit, or Pump Station): Bird Island

Description of noncompliance(s) and cause(s): On July 30th, 2025, the 10am and 2pm FE settleable solids were 2.0 ml/L and 1.1 ml/L respectively. This led to a daily average settleable solids result above the permit limit of 0.3 ml/L. The 10 other settleable solids' results were <0.1 ml/L for the day. The solids loss was due to limited secondary treatment capacity to facilitate Phase 1 of the LTCP capital project and sludge bulking due to the presence of filamentous bacteria. The identified filament was 021N and the cause of the outbreak has been attributed to draining of the B-side to the A side for the required capital work.

Has event ceased? (Yes) (No) If so, when? 07/30/2025 Was event due to plant upset? (Yes) (No) SPDES limits violated? (Yes) (No)

Start date, time of event: 07 / 30 / 2025, 10 :00 (AM) (PM) End date, time of event: 07 / 30 / 2025, 02 :00 (AM) (PM)

Date, time oral notification made to DEC? / / , : (AM) (PM) DEC Official contacted: Denine N. Jackson (email)

Immediate corrective actions: The operator adjusted final clarifier flows to minimize the solids loss. The plant entered partial treatment to reduce blanket levels and prevent additional solids loss. Chlorination of A side RAS wet well was used to reduce bulking caused by the filament.

Preventive (long term) corrective actions: Increase the frequency of microscopic exams when isolating and draining plant processes for plant or capital maintenance. Return the B side into service restoring plant capacity.

SECTION 3

Complete this section if event was a bypass:

Bypass amount: Was prior DEC authorization received for this event? (Yes) (No)

DEC Official contacted: Date of DEC approval: / /


Describe event in "Description of noncompliance and cause" area in Section 2. Detail the start and end dates and times in Section 2 also.

SECTION 4

Facility Representative: Alexander C Emmerson Title: TREATMENT PLANT SUPERINTENDENT Date: 8 / 8 / 2025

Phone #: (716) 851 - 4664 X6201 Fax #: (716) 883 - 3789

I Certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.


Signature of Principal Executive
Officer or Authorized Agent

SECTION 1



New York State Department of Environmental Conservation
Division of Water



Report of Noncompliance Event

To: DEC Water Contact Melanie Wright DEC Region: 9

Report Type: ☒ 5 Day ☒ Permit Violation ☐ Order Violation ☐ Anticipated Noncompliance ☐ Bypass/Overflow ☐ Other

SECTION 2

SPDES #: NY- 0028410 Facility: BUFFALO SEWER AUTHORITY

Date of noncompliance: 7 / 1-31 / 2025 Location (Outfall, Treatment Unit, or Pump Station): Blrd Island

Description of noncompliance(s) and cause(s): July 2025 FE Phosphates monthly average was 1.37 mg/L which is above the permitted limit of 1.0 mg/L. At the time of noncompliance, the treatment plant was operating with half of the secondary treatment process offline to facilitate phase I of the LTCP capital work. Draining of the B-side to the A side for the required capital work has been determined to be an attributing factor.

Has event ceased? (Yes) (No) If so, when? 09/01/2025 Was event due to plant upset? (Yes) (No) SPDES limits violated? (Yes) (No)

Start date, time of event: 7 / 01 / 2025, : (AM) (PM) End date, time of event: 7 / 31 / 2025, : (AM) (PM)

Date, time oral notification made to DEC? / / , : (AM) (PM) DEC Official contacted: Denine Jackson (email)

Immediate corrective actions: Chemical dosing of ferrous chloride was started on July 25th, 2024 and continued through the end of the month.

Preventive (long term) corrective actions: Adjust operational conditions to favor phosphate uptake.

SECTION 3

Complete this section if event was a bypass:

Bypass amount: Was prior DEC authorization received for this event? (Yes) (No)

DEC Official contacted: Date of DEC approval: / /

Describe event in "Description of noncompliance and cause" area in Section 2. Detail the start and end dates and times in Section 2 also.

SECTION 4

Facility Representative: Alexander C Emmerson Title: TREATMENT PLANT SUPERINTENDENT Date: 08 / 15 / 2025

Phone #: (716) 851 - 4684 X5201 Fax #: (716) 883 - 3789

I Certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

X

Signature of Principal Executive
Officer or Authorized Agent